

FINAL
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION

PHASES I AND II

STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNECTICUT

Prepared for:

U.S. Army Corps of Engineers – New England District
Concord, Massachusetts

DECEMBER 2003



**NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION
PHASES I AND II**

**STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNECTICUT**

Prepared for:

**U.S. ARMY CORPS OF ENGINEERS – NEW ENGLAND DISTRICT
Concord, Massachusetts**

By:

**Harding ESE, Inc., a MACTEC Company
Portland, Maine**

This document was prepared for the sole use of the U.S. Army, the only intended beneficiary of our work. No other party shall rely on the information contained herein without prior written consent of Harding ESE. Harding ESE recognizes that distribution of this document to other parties beyond those named above may occur (e.g., CTDEP) for the purposes of review, acceptance and dissemination of the information contained herein.

December 23, 2003

Project 53955-03



**Name: Brian B. Johnson
Title: Senior Engineer**



**Name: Nelson Walter, P.E.
Title: Senior Principal Engineer**

TABLE OF CONTENTS

| Section No. | Title | Page No. |
|--------------------|-------------------------------------------------------------------|-----------------|
| | EXECUTIVE SUMMARY | ES-1 |
| 1.0 | INTRODUCTION | 1-1 |
| 2.0 | BACKGROUND | 2-1 |
| 2.1 | SITE HISTORY AND SELECTED REMEDY | 2-1 |
| 2.2 | PROJECT REQUIREMENTS | 2-2 |
| 2.2.1 | Phase I General Description | 2-2 |
| 2.2.2 | Phase II General Description | 2-3 |
| 2.3 | REMEDIAL CONSTRUCTION SEQUENCE | 2-4 |
| 3.0 | PROJECT ORGANIZATION | 3-1 |
| 3.1 | OPERATIONAL RELATIONSHIPS | 3-1 |
| 3.2 | PROJECT PLANS | 3-2 |
| 3.3 | SPECIAL PLANS AND PROCEDURES | 3-2 |
| 3.4 | SHOP DRAWINGS, PROJECT DATA, AND SAMPLES | 3-2 |
| 3.5 | CENAE ACCEPTANCES AND DIRECTIVES | 3-2 |
| 4.0 | SUMMARY OF CONSTRUCTION ACTIVITIES | 4-1 |
| 4.1 | CONSTRUCTION QUALITY ASSURANCE AND QUALITY CONTROL | 4-1 |
| 4.2 | CHRONOLOGY OF EVENTS (MILESTONES) | 4-2 |
| 4.2.1 | Phase I - Site Preparation | 4-3 |
| 4.2.2 | Phase I - Demolition | 4-3 |
| 4.2.3 | Phase I - Excavation of Contaminated Soils | 4-4 |
| 4.2.4 | Phase II Subgrade Development | 4-5 |
| 4.2.5 | Phase II - Lower Cover System Installation | 4-5 |
| 4.2.6 | Phase II - Transition Zone | 4-6 |
| 4.2.7 | Phase II - Town of Stratford Causeway Surface Design | 4-6 |
| 4.2.8 | Phase II - Upper Cover System Installation | 4-7 |
| 4.2.9 | Phase I and II - Management and Disposal of Waste Materials | 4-8 |
| 4.2.10 | Phase II - Vegetative Cover and Seeding | 4-8 |
| 5.0 | PROJECT ADMINISTRATION | 5-1 |
| 5.1 | PROJECT SCHEDULES | 5-1 |
| 6.0 | DOCUMENTATION | 6-1 |
| 6.1 | REPORTS | 6-1 |
| 6.2 | RECORD DOCUMENTS | 6-1 |
| 6.3 | HEAVE MONITORING REPORTS | 6-1 |
| 6.4 | SAMPLING AND ANALYSIS | 6-2 |
| 6.4.1 | Excavation Area Evaluation | 6-3 |
| 6.4.2 | Summary of Confirmation Sample Results | 6-4 |
| 6.5 | OPERATION AND MAINTENANCE PLANS | 6-6 |
| 7.0 | ENGINEER'S CERTIFICATION | 7-1 |
| 8.0 | REFERENCES | 8-1 |
| 9.0 | LIST OF ACRONYMS | 9-1 |

TABLE OF CONTENTS

| Section No. | Title | Page No. |
|--------------------|--------------|-----------------|
|--------------------|--------------|-----------------|

TABLES

FIGURES

APPENDICIES

| | |
|------------|-------------------------------------------------------------------------------------------|
| APPENDIX A | CTDEP REGULATORY ACCEPTANCE LETTER FOR PERMANENT COVER SYSTEM |
| APPENDIX B | POLYMERIC MARINE MATTRESS QUALITY ASSURANCE DOCUMENTS |
| B-1 | Quality Control Inspection Criteria and Repair Guidelines – SAEP Triton Marine Mattresses |
| B-2 | Deficiency Repair and Deployed PMM Acceptance Forms |
| B-3 | PMM Repair Inventory Logs |
| APPENDIX C | U.S. ARMY STATEMENT OF REVIEW FOR THE TOWN OF STRATFORD, CT CAUSEWAY SURFACE DESIGN |
| APPENDIX D | PROJECT PUNCHLIST AND SUPPORTING MEMORANDA |
| D-1 | Closeout Punchlist Memoranda |
| D-2 | Project Punchlist |
| APPENDIX E | SELECTED CONSTRUCTION PHOTOGRAPHS |
| APPENDIX F | CONTRACTOR GENERATED RECORD DRAWINGS |
| APPENDIX G | TYPICAL HEAVE MONITORING SUMMARY REPORT |
| APPENDIX H | STATISTICAL ASSESSMENT OF PCB SOIL CONCENTRATIONS |
| APPENDIX I | DATA VALIDATION SUMMARY REPORT |

LIST OF TABLES

| Table No. | Title |
|------------------|------------------------------------------------------------------------|
| 3-1 | Remedial Action Contractor Submittal Record – Phase I |
| 3-2 | Remedial Action Contractor Submittal Record – Phase II |
| 4-1 | Soil/Fill Material QA/QC Testing - Summary |
| 4-2 | Geosynthetic Material QC Testing - Summary |
| 6-1 | Excavation Area Confirmatory Sampling Scheme |
| 6-2 | Excavation Area Confirmation Sampling PCB SPLP Analytical Data Summary |
| 6-3 | Contaminated Excavation Area PCB Soil Analytical Data |
| 6-4 | Contaminated Excavation Area Inorganics SPLP Analytical Data |
| 6-5 | Contaminated Excavation Area VOC Soil Analytical Data |
| 6-6 | Contaminated Excavation Area SVOA Analytical Data |

LIST OF FIGURES

| Figure No. | Title |
|-------------------|------------------------------------|
| 1-1 | Facility Location |
| 2-1 | Facility Detail Map |
| 2-2 | Pre-construction General Site Plan |
| 2-3 | Causeway Cover System Profile |
| 6-1 | Remedial Excavation Areas |

EXECUTIVE SUMMARY

The United States Army Tank-automotive and Armaments Command (U.S. ARMY), has implemented a Non-time Critical Removal Action (NCRA) for the Causeway at the Stratford Army Engine Plant in Stratford (SAEP), Connecticut. The Causeway is an approximate two acre parcel of land originally constructed to launch seaplanes from the SAEP facility.

Investigations and chemical sampling of soil from the Causeway identified various contaminants which exceeded State and Federal criteria for protection of human health and the environment. This NCRA provides for protection of the public health and adjacent marine resources via contaminant source control and installation of a cover system.

The U.S. ARMY with the concurrence of the U.S. Environmental Protection Agency (USEPA) and the Connecticut Department of Environmental Protection (CTDEP) designed and constructed the NCRA in conformance with Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), National Contingency Plan (NCP) and Base Closure and Realignment Act (BRAC) requirements.

The purpose of this report is to document construction activities, quality assurance and quality control for the NCRA. Harding ESE, Inc., a MACTEC Company (Harding ESE) (formerly Harding Lawson Associates [HLA]) was contracted through the U.S. ARMY for construction technical support activities throughout the contract period.

The construction contract was executed by the U. S. Army Corp of Engineers New England District (CENAE) and the Remedial Action Contractor (RAC) was Weston Solutions, Inc. (formerly R. F. Weston, Inc.) of Glastonbury Connecticut. The RAC was responsible for the scheduling, layout, installation, and testing of the NCRA which generally consists of the following components:

Phase I:

- Installation of erosion and sediment control measures,
- Clearing of trees and brush,
- Installation and baseline monitoring of heave monitoring platforms,
- Demolition and disposal of specified buildings and utilities, and
- Removal and disposal of oversized debris from the Causeway surface.

Phase II:

- Regrading of surface soils,
- Installation of lower cover system components,
- Installation of upper cover system components,
- Placement of subgrade fill, and
- Vegetative support components.

The components of the cover system were installed and tested by the RAC and its subcontractors using standard construction materials, methods and procedures. Detailed progress and test reporting and final record documentation are on file with CENAE. Construction materials testing and inspections indicate that the cover system was constructed in conformance with the contract drawings and technical specifications.

The cover system was placed into service and the RAC was awarded substantial completion in October 2002 by CENAE.

While not part of the NCRA, the Town of Stratford, CT provided causeway surface design features, under a contract modification, which were installed to support long-term plans for the Causeway, as a public access area. The surface design portion of the work is described for completeness in this document.

1.0 INTRODUCTION

Harding ESE, Inc., a MACTEC Company (Harding ESE) (formerly Harding Lawson Associates [HLA]) was contracted to provide engineering services related to the Non-time Critical Removal Action (NCRA) for the Causeway at the Stratford Army Engine Plant (SAEP) in the Town of Stratford, Fairfield County, Connecticut (Figure 1-1). The NCRA was conducted in accordance with the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), the National Oil and Hazardous Substances Pollution Contingency Plan (NCP) and the Base Realignment and Closure (BRAC) Cleanup Plan Guidebook, and the Connecticut Department of Environmental Protection (CTDEP) Remediation Standard Regulations (RSR).

The purpose of this certification report is to document that the removal, handling, and disposal of impacted soils from the Causeway have been implemented, and that the designed cover system components have been constructed in compliance with the approved Remedial Action Work Plan (RAWP), (R.F. Weston, Inc. [Weston], 2001), the remedial design (Harding, 2001) and appropriate regulatory guidance.

This report provides documentation that the requirements of the design have been complied with and that the NCRA was substantially complete.

2.0 BACKGROUND

SAEP consists of approximately 124 acres, of which an estimated 76 acres are improved land consisting of 49 buildings, paved roadways and grounds, and five paved parking lots (Figure 2-1). Included in the improved land are an estimated 10 acres along the Housatonic River where fill was placed over tidal sediments during the development of SAEP facility, including the Causeway. An estimated two acres of property compose the Causeway, constructed to provide access to the river channel (see Figure 2-2).

2.1 SITE HISTORY AND SELECTED REMEDY

The Causeway was initially constructed and used as a means of launching seaplanes in the 1930s. Materials, of unknown origin, were deposited along the northern edge of the Causeway during the 1950s and 1960s. The source of the fill used to construct the Causeway is unknown, but it has been found to contain soil, cobbles, and construction debris (e.g., concrete, brick, and asphalt). Smaller amounts of other material (e.g., wood, glass, cinders, ash, and rebar) have also been observed during field investigation activities. It was also reported that paint solvents and wastes were burned on the Causeway as part of fire-training operations (ABB-ES, 1996).

Building B-59, a concrete building with concrete blast walls, located near the origin of the Causeway from the facility, was constructed to house the nose cones of missiles, including the explosive charges used to open the nose cones. This building was removed as part of this NCRA. There is currently no known unexploded ordnance present at the SAEP facility.

Chemical sampling and analysis of soil samples collected from the Causeway identified concentrations of various contaminants that exceeded specific Connecticut Department of Environmental Protection (CTDEP) Remediation Standard Regulation (RSR) criteria, prior to implementation of this NCRA. Low-level radiological contamination was also identified during prior sampling, and the affected areas were excavated, containerized and transported to an appropriate off-site disposal facility in March 2000. A summary of these removal activities is provided in a report titled "Radiological Chemical Characterization Summary" (HLA, 2000). Evaluation of chemical analytical data is discussed in the Final Causeway Pre-design Investigation Report (Foster Wheeler Environmental Corporation [FW]/HLA, 2000a).

Based on the results of chemical analysis performed on samples collected from the Causeway and presented in the Final Engineering Evaluation/Cost Analysis (EE/CA) report (FW/HLA, 2000b), it was recommended that an erosion control cover system be placed over the Causeway to prevent possible receptor contact with impacted soil.

Subsequent geotechnical investigations and evaluations were conducted to assess subsurface conditions proximal to the Causeway and to develop a feasible cover system. These evaluations and recommendations including cover thickness, removal of debris, distribution of fill materials and use of engineered cover materials versus traditional rip-rap resulted in evaluation of four possible cover system options presented in the EE/CA.

Evaluation of these options by the stakeholders, including the regulatory community and the public, led the US Army and the regulatory agencies to select a composite cover system to be further developed during the formal design process.

The final design consists of two types of cover, an upper cover system above elevation 6.0 MSL and a lower cover system below elevation 6.0 MSL. These two areas provide a composite cover system over the Causeway which conforms to CERCLA guidance and includes subgrade fill, rock drainage, bedding, armored layering, and vegetative support components. Layer materials vary dependent upon location within the cover system, a conceptual profile of which is indicated in Figure 2-3.

2.2 PROJECT REQUIREMENTS

Work described in the contract design documents are summarized in this subsection. The Summary of Work for the separate construction phases (i.e., Phase I and Phase II) are presented in Section 2.2.1 and 2.2.2, respectively. These Sections outline the project requirements addressed in subsequent Sections of this report. Major items incorporated into the design include the following:

- A geotechnical evaluation of cover system stability and settlement based on cover design;
- Sediment containment systems; included in the Basis of Design document for completeness, although the sediment containment system was not ultimately utilized during implementation;
- Supporting documents pertinent to the demolition of Building B-59, Building B-5, and the Causeway weather station; and the removal and off-site disposal of debris and some contaminated soil;
- Design for the construction of the Causeway cover system, including a wave analysis, an ice abrasion evaluation, and vegetative cover material selection;
- A split two-phase design to allow early initiation of preliminary construction activities; and
- Provisions for documentation necessary for application for a site-specific Environmental Land Use Restriction (ELUR).

2.2.1 Phase I General Description

The general description below provides the approximate scope of the Phase I portion of the project. The work in this contract consists of preliminary activities conducted to clear the SAEP Causeway and nearby portions of the facility of structures and materials that would impede the construction of the cover system. Activities conducted as part of this work included:

- Abandonment of an existing monitoring well;
- Installation and maintenance of erosion and sedimentation control measures;

- Clearing of trees and brush from the Causeway;
- Installation and baseline monitoring of heave platforms and stationary heave poles;
- Removal of the containment berm around the Building B-34 former aboveground storage tank (AST) farm and removal of associated protective posts and tank supports to existing ground surface, followed by paving of the former AST area to improve access to the Causeway;
- Demolition and off-site disposal of Building B-5, including existing utility demolition and paving of the area to improve access to the Causeway;
- Excavation and off-site disposal of soil in ten locations that contained contaminant concentrations exceeding specific CTDEP Remediation Standard Regulation (RSR) criteria, ten times the CTDEP Groundwater Protection Criteria, greater than 1 part per million (PPM) of polychlorinated biphenyls (PCBs), or where SPLP analytical results exceed the federal Ambient Water Quality Criteria (AWQC) – further details regarding excavation criteria may be found in Appendix F of the 100% Design (Harding, 2001);
- Demolition and off-site disposal of Building B-59 and the Causeway weather station, including removal of existing utilities;
- Removal and off-site disposal of oversized surface debris measuring greater than two feet in any dimension, including a deteriorated concrete ramp that was at the end of the Causeway; and
- Perform a topographic survey of the Causeway at the completion of the work.

2.2.2 Phase II General Description

The general description below is provided to indicate the approximate scope of this portion of the work. The work in this contract consists of activities conducted to construct an erosion control cover system on the SAEP Causeway. Activities conducted as part of this work included:

- Maintenance of erosion and sediment control measures placed during Phase I of the work;
- Excavation of soil located on the Causeway sideslopes, placement of satisfactory excavated material on the top of the Causeway, and grading of the Causeway to the elevations indicated on the drawings;
- Off-site transport and disposal of unsatisfactory excavated material;
- Removal and off-site disposal of oversized debris identified during Phase I activities and encountered during sideslope excavation;

- Placement of the lower cover system, consisting of geogrid composite and a rock-filled toe a woven geotextile, a rock-filled transition drainage layer, and polymeric marine mattress (PMM) baskets, on the excavated sideslopes of the Causeway;
- Placement of the upper cover system, consisting, from subgrade base to surface, of sand bedding, a non-woven geotextile, interlocking concrete blocks, interstitial gravel, and gravel over the concrete blocks; these activities included incorporation of elements of the Town of Stratford Causeway Surface Design;
- Placement of a rip-rap transition connecting the lower cover system to the upper cover system and the Causeway cover to the existing rip-rap at the origination of the Causeway from the flood control dike;
- Placement of a vegetative support layer including: vegetative support soil, suitable grass cover, and an erosion control mat;
- Monitoring well grade adjustments to four existing monitoring wells;
- Completion of site surveys during and following the completion of Phase II construction activities;
- Monitoring of heave platforms and stationary heave poles, installed during Phase I work, and installation and monitoring of temporary heave poles; and
- Demobilization activities, including removal of temporary facilities, removal of erosion control measures, heave monitoring points, and final site cleanup.

2.3 REMEDIAL CONSTRUCTION SEQUENCE

Construction of the project was planned for an approximate one-year period. A chronology and specific dates for contractual obligations, duration of construction events and milestones are discussed in Section 4.0 and 5.0, respectively. This subsection presents an overview of the general construction sequences and potential impacts that were identified during the design process.

The sequence of construction was executed in two distinct phases: Phase I provided for preliminary activities to clear the Causeway and nearby portions of the facility of structures and materials in preparation for construction of the erosion control cover system, and Phase II consisted of construction of the cover system components. Each construction phase required generation of specific plans and approvals, and Contracting Officer authorization prior to implementation. Although planned and executed separately, the two phases were executed to evaluate overlapping activities to the extent practical in the avoidance of conflicts.

Potential schedule impacts identified during the design phase, included:

- Phase I activities, could not be conducted during the CTDEP specified “closed” period below the primary erosion control silt fence, approximate elevation 6.0 Mean Sea Level (MSL).

The lower reaches of the Housatonic River, where construction work was conducted, include areas of shellfish and finfish resources. The CTDEP does not allow what it considers to be unconfined excavation or filling work in the lower reaches of the Housatonic during certain times in order to protect shellfish and finfish resources. The relevant “closed” period for unconfined dredging is from April 1 through September 30, (April 1 to June 30 for finfish and June 1 to September 30 for shellfish).

Work above the primary erosion control silt fence was acceptable at any time under the CTDEP requirements, and required best management practices which were followed during all site work.

- Phase II activities, and Phase I activities below the primary erosion control silt fence, including weather station demolition and oversized debris removal on the sideslopes of the Causeway, could not be completed during the “closed” period.
- Phase II excavation activities would be completed for an anticipated maximum of 5 hours each day, due to tidal fluctuations.
- The site is located in a tidal area and excavation activities near the identified toe of the Causeway could not be completed under water.
- On the side slopes of the Causeway, the area to be excavated in any given day, or tide cycle, could be no larger than that which could be covered with the lower cover system on the same day, or tide cycle.
- Placement of the vegetative support layer, including vegetative support soil, seed, and erosion control materials.

3.0 PROJECT ORGANIZATION

The contract documents required the construction contractor to execute specific, detailed, and specialized activities relative to environmental concerns, construction sequencing, material control, and quality control (QC). This section outlines the contractual and operational requirements, as well as planning and review requirements for these efforts.

3.1 OPERATIONAL RELATIONSHIPS

The Causeway construction activities were executed by CENAE and the Remedial Action Contractor (RAC), Weston of Glastonbury, Connecticut. Information relative to contract administration is discussed in Section 5.0.

The RAC employed several subcontractors and vendors during project execution. Subcontractors which were significant in the remediation and documentation of the project included but are not limited to the following:

1. Analytical laboratory services for the characterization of waste streams generated during execution of the work were provided by:
 - Mitkem Corporation; Warwick, RI
2. Disposal services for various waste streams generated at the site were coordinated and provided by:
 - Pheniox Corporation; Waterbury, CT
 - New England Waste Services of NY, Inc.; Angelica, NY
 - CWM Chemical Services, L.L.C.; Model City, NY
3. Professional land surveyor (PLS) services for site control and verification for final grading were provided by:
 - A.M. Engineering, Milford, CT
4. PMM components utilized in construction of the lower cover system were provided by:
 - TENSAR Corporation, Morrow, GA via distribution by American Excelsior Company, Arlington, TX
5. Articulating concrete block utilized in construction of the upper cover system was provided by:
 - Contech Construction Products, Inc./Armortec, Inc., West Hartford, CT
6. Subcontractors employed in field fabrication and final seaming of PMM components for the RAC:
 - Franklin Environmental, Meriden, CT
 - Mansfield Construction, Fairfield, CT

Remediation activities performed by the RAC and its subcontractors were directed by the RAC's Project Manager. Project task implementation, health and safety requirements, and remediation

quality control were the responsibility of the RAC's on-site construction superintendent, health and safety coordinator, and project QC officer(s).

Engineering support services were contracted to Harding via a contract with the U.S. Army Chemical Biological Defense Command, and included a resident project engineer for general engineering support activities during Phase I and II project execution and for collection of confirmation samples to be submitted for laboratory analytical testing during Phase I remedial excavation activities. Harding subcontracted laboratory analysis of confirmation samples to Severn Trent Laboratories, Shelton, Connecticut.

3.2 PROJECT PLANS

Design basis, formal design, technical specifications, and remedial construction drawings were developed by Harding and approved by the Connecticut Department of Environmental Protection and the U.S. Army. Regulatory acceptance of the plans was provided in October 2001 (Appendix A).

3.3 SPECIAL PLANS AND PROCEDURES

The RAC was required to provide special project plans outlining the intended approach to the project relative to specific tasks, health and safety, controlling spills of hazardous materials and substances, sampling and analysis, and QC procedures.

The RAC's project plans were submitted to CENAE for approval and Harding for technical review prior to initiating relevant portions of the work at the site. Initial submissions of these plans were provided in August 2001, and finalized in September 2001.

3.4 SHOP DRAWINGS, PROJECT DATA, AND SAMPLES

Detailed drawings, data, and documentation for fabricated items, equipment, and materials incorporated in the project were required from the RAC for the work. Submissions of these items were reviewed by the CENAE and Harding for compliance with the technical specifications prior to utilization in the project execution. Formal approval of these documents was provided by the U.S. Army Aberdeen Proving Ground Contracting Officer (CO).

Table 3-1 and 3-2 present the RAC's submittal record listings of required items for Phases I and II, respectively, and their review history as indicated by the RAC and CENAE project documents. All formal submittals provided by the RAC are available in the final project record documents on file with CENAE.

3.5 CENAE ACCEPTANCES AND DIRECTIVES

Due to the nature of the construction activity, rapid resolution of issues was required to avoid delay. Resolution of deficiencies and technical issues encountered at the site were typically achieved through the following sequence of actions:

- Field personnel observed deficiency in contractor's approach, or contractor indicated that a changed condition exists.
- If the identified problem was minor (i.e., resolution is allowed in the specifications), field engineering staff pointed out options to the contractor and adjustments are made and documented.
- Technical or operational problems that could not be resolved in the field were referred to project management and/or the appropriate technical discipline for identification of potential options or review of specific design requirements.

In all cases involving significant issues and directives relative to execution of the work that were outside the normal scope of day-to-day activity, the CO and his representatives were apprised of issues and options for resolution proposed by the project team.

Variances to the technical specifications; approvals for phased implementation of work efforts; resolution of contract issues and deficiencies; funding and Notice to Proceed (NTP) for modifications; acceptance of project submittals; review, reconciliation, and approval of project progress payments; and direction to the contractor for implementing these items as they affected the work in progress were provided by the CO and their representatives.

4.0 SUMMARY OF CONSTRUCTION ACTIVITIES

The following is a summary of the activities performed as required in the project contractor's design specifications and the approved RAC project plans. A summary Statement of the Work Execution and an Engineer's Certification are provided in Section 7.0.

4.1 CONSTRUCTION QUALITY ASSURANCE AND QUALITY CONTROL

Completion of remedial construction was documented by QA and QC records. The QA and QC documentation is specifically for the soils excavated, disposed or utilized in the subgrade development, as well as geosynthetic and manufactured materials installed in the composite cover system. Construction QA and QC are widely recognized as critical factors in overall quality management for construction projects and, in particular, environmentally protective constructions.

QA is a planned system of activities that provides assurance to the CENAE and permitting agencies that the facility was constructed as specified. QA refers to measures taken by CENAE to assess whether the contractor's efforts are in compliance with the contract documents.

QC is a planned system of inspections used to directly monitor the quality of the contractor's work. QC refers to measures taken by the contractor to verify compliance with selected requirements for materials and workmanship.

QC activities for the project were provided and executed in accordance with the Contractor Quality Control Plan (CQCP) (Weston, 2001a). The CQCP describes the procedures and organization required to ensure that the overall project quality objectives, as prescribed by the contract documents and standard industry practice, were met. The CQCP addressed remedial action operations, both on and off-site, including work by subcontractors, fabricators, and suppliers. The CQCP includes the following components:

- General program purpose statement.
- Description of the objectives of the QC program.
- The name, qualifications, responsibilities, and duties of the RAC's QC supervisor.
- Description and schedule of proposed reports and submittals.
- Procedures for QC task execution, inspection procedures for verification, and acceptance testing.

Subsection 4.2 provides a chronology of events and milestones for the project. QA/QC standards, acceptance criteria and performance criteria were provided in the contract specifications and drawings, as well as the RAC's plans discussed previously and identified in Table 3-1 and 3-2. These documents describe construction material specifications as well as installation, sampling, and testing requirements.

The RAC and CENAE followed the requirements of the document titled Construction Quality Management Process for Contractors (USACE 1997). This process identifies a three-phase control system which includes the following components:

- Preparatory Phase: Activities performed prior to beginning work on each major definable feature of the work to insure the contractor is prepared to execute feature components as specified, identified and mutually agreed to by project personnel.
- Initial Phase: Accomplished at the beginning of each major definable feature of the work to verify that controls are being implemented and the work is performed to the level of workmanship mutually agreed to during preparatory phase efforts.
- Follow-up Phase: Daily checks were performed to assure continuing compliance with the contract requirements, including control testing, until completion of a particular feature of work. These checks are a required feature of the CQCP documentation.

This system provided a management system for assuring that constructed features complied with the terms of the contract. It encompassed all phases of the work to verify that materials and installation performed produced the required end product. Appendix VI-B of the RAC's Project Completion Report (Weston, 2003) provides a summary listing of the preparatory, initial, and follow-up inspections performed by the RAC during execution of each definable feature of the work. Additionally, Appendices VI-C and VI-D of the RAC's Project Completion Report (Weston, 2003) present a QC sample collection and test log, as well as a deficiency identification and correction log which further document the RAC's QC efforts. CENAE personnel identified appropriate QA sample collection frequencies, and directed those samples to be collected during execution of the work to access acceptability of the RAC's work.

As indicated previously, QA and QC documentation presented in this report is specifically for the soils/rock excavated, disposed of off-site, or utilized in the subgrade development, as well as geosynthetic and other manufactured materials installed in the composite cover system. Harding provided technical review and recommendation to CENAE of the RAC submittals and data reports. Tables 4-1 and 4-2 provide a summary of the composite cover soil and geosynthetic material test requirements and frequencies as specified in the contract documents, as well as identification of material quantities utilized and the number of QC tests performed for verification. The aforementioned data acceptability review provides the basis of the engineer's certification presented in Section 7.0 of this report.

4.2 CHRONOLOGY OF EVENTS (MILESTONES)

This subsection outlines the approach implemented by the RAC for the various work elements executed during project performance. Specific activities, approach, procedures, quantities of materials utilized and waste streams generated are provided in the RAC Remedial Action Work Plans (Weston, 2001) and Project Completion Report (Weston, 2003).

4.2.1 Phase I - Site Preparation

Site preparation activities included initial mobilization, utility clearances (i.e., DIG SAFE), delineation of work zones (i.e., exclusion, contaminant reduction and, support), installation of heave monitoring structures, establishment of temporary site facilities, erosion and sedimentation controls, clearing and grubbing of the Causeway, surveys, monitoring well abandonment and, development of decontamination and waste stockpile facilities.

These activities were implemented in August 2001 and executed in accordance with the RAC's approved project control plans and the project design specifications. Significant aspects of these activities included:

- Capture of baseline data for monitoring tidal flat movement and Causeway stability during follow-on construction phase activity.
- Identification of existing survey control datum's at the SAEP facility to document existing and final conditions of the work and to provide horizontal and vertical location control of the work in progress.
- Establishing staging and stockpile areas for management of contaminated soils and debris excavated from the Causeway, and
- Implementing sedimentation control measures to arrest soil migration into sensitive marine resource areas adjacent to the Causeway. These controls were inspected and maintained during construction as a best management practice compliance requirement of the design.

4.2.2 Phase I - Demolition

Demolition activities for the project were implemented in accordance with the RAC's approved Demolition Plan (Weston, 2001b), and included the following:

- A structural assessment was performed to evaluate the potential for an unanticipated building collapse or other related hazards.
- Collection of samples and analysis, as described in the RAC's approved Sampling and Analysis Plan (Weston, 2001c) from each anticipated waste type (e.g., concrete, metal) to aid in determination of appropriate off-site disposal facilities.
- Asbestos containing material (ACM) abatement within Building B-5 was required, as identified in the technical specifications. Other buildings and/or structures identified for demolition (i.e., Building B-59, weather station) were evaluated for suspected ACM as appropriate by the RAC's subcontractor identified in Section 3.0. ACM abatement activities were conducted in accordance with appropriate state and federal regulations. A complete report of ACM abatement is provided in the RAC's "Asbestos Abatement Supporting Documentation" report (Weston, 2001d).
- Utility disconnects and abandonment were performed as applicable for the structures identified for demolition. As-built or record drawings were reviewed with facility

representatives for determination of existing conditions. Utilities identified as previously disconnected or abandoned (i.e., electrical) were reconfirmed by the RAC prior to demolition efforts evaluation and/or active abandonment was provided for the following utilities.

- Electrical service
 - Communication and or fire alarms
 - Fire suppression and or domestic water
 - Sanitary and storm sewers
 - Steam and condensate lines
 - Compressed air
 - Fuel and or process controls
- Building demolition activities were executed by the RAC for the structures and facilities listed below and identified in previously presented Phase I general work description and the technical specifications, as follows:
 - Removal of the containment berm around the Building B-34 former AST farm and removal of associated protective posts and tank supports to existing ground surface.
 - Demolition and off-site disposal of Building B-5.
 - Demolition and off-site disposal of Building B-59.
 - Demolition and off-site disposal of the Causeway weather station.
 - Removal and off-site disposal of oversized surface debris measuring greater than two feet in any dimension, including the deteriorated concrete ramp at the end of the Causeway.

4.2.3 Phase I - Excavation of Contaminated Soils

Areas of soil contamination within the Causeway were identified in the Phase I Contract Documents. Excavation limits for these areas were developed based on investigative data collected for soils containing leachable concentrations of VOC, SVOC, vanadium, zinc, or PCBs in excess of CTDEP RSR Pollutant Mobility Criteria, ten times the RSR Groundwater protection criteria, or the federal AWQC.

The excavation, handling, transport and disposal of contaminated soils for the project were the responsibility of the RAC. A total of ten excavation areas (EAs) were identified in the 100% Design (Harding ESE, 2002). Designated as EA-1 through EA-10, and depicted on the Phase I design drawing C-104, and in Figure 6-1, were excavated in September and October, 2001 by the RAC. To delineate the aerial extent of the EAs in the field, center-point coordinates from the Contract Documents were provided to the RAC's PLS by Harding, and subsequently EA locations were staked by the PLS in the field. Excavations were then advanced by the RAC based on the requirements of the Contract Documents. Section 6.0 details EA sampling and analysis, over-excavation requirements, and evaluations performed during project execution.

Confirmation sampling was conducted following removal of soils from the excavations to confirm that clean-up action levels had been achieved for the contaminants of concern at the aerial and depth parameters identified in the design. Samples were collected by Harding ESE from four side-wall and one bottom location within each EA, and forwarded to the off-site laboratory for analysis. If results were in excess of clean-up levels, recommendations were provided to the CO by Harding

ESE for appropriate over-excavation until clean-up criteria was achieved. Impacted soils were staged in covered roll-off containers pending waste characterization prior to transport to the approved off-site disposal facility by the RAC. Specific analytical data generated for confirmatory sampling and waste characterization are discussed in Section 6.0.

4.2.4 Phase II Subgrade Development

Following material excavation, the Causeway was graded into two distinct areas to support construction of the upper and lower cover systems. Above elevation 4.1 feet MSL, subgrade was sloped at a maximum 3H:1V up to elevation 8.5 feet MSL. Above 8.5 feet MSL, the Causeway subgrade was graded at a minimum 2% and maximum 5% slope to elevation 9.5 feet MSL. No subgrade filling above elevation 9.5 MSL was allowed. Fill elevations were provided on the design drawings, since settlement would likely occur during cover placement. The Causeway was graded smooth to the extent practicable in conformance to the requirements of the Contract Documents. The presence of debris within the fill was recognized as providing uneven surfaces. A tolerance of +/- 2-inches from the elevations shown on the drawings was adhered to.

4.2.5 Phase II - Lower Cover System Installation

The lower Causeway cover system, as previously discussed in Section 2.3, required specific work activities and controls to be implemented for the protection of sensitive marine resources in the lower Housatonic River. Installation of the lower cover system generally consisted of the following, see Figure 2-3 for identified components:

- Reinforcement of the lower toe of the cover system at the riverine/sediment fill interface with geogrid composite to restrict scouring and tidal erosion at the outer reaches of the Causeway. Outboard tidal portions (approximately 760 linear feet) of the toe required rip-rap aggregate to be provided to augment the erosive protection of the reinforced toe.
- Geotextile underlayment to provide support for the cover system, and act as a barrier to prevent migration of and receptor exposure to underlying soil/sediment. Void areas beneath the geotextile which were created from removal of oversized debris or unsatisfactory soil removal were filled with gravel to provided additional cover system support.
- PMM deployment to resist erosion from storm tides and ice accumulation while allowing for: (1) minimizing of intertidal zone encroachment; (2) minimizing excavation and therefore off-site disposal costs; (3) maximizing weight distribution over soft sediments in consideration of geotechnical stability concerns; and (4) provide additional barrier protection against receptor exposure to underlying soils.

Initial efforts were made to delineate the proposed fill/sediment interface by the RAC's survey subcontractor. Harding was requested by the U.S. Army to verify the interface location around the perimeter of the causeway identified in Figure 2-2. This was accomplished by probing the fill/sediment interface located by the RAC's PLS in the field based on design coordinates.

The RAC then staked the side slopes for excavation limits not to exceed a 1-foot vertical cut, to match the thickness of the fabricated PMM. Excavation of subgrade was limited to aerial coverage which could be deployed in one tide cycle to avoid erosion or sedimentation of intertidal areas

along the Causeway. A preliminary layout diagram for deployment of the PMMs to approximate elevation 6.0 feet MSL was provided in the RAC's work plans.

The PMMs structural component panels were cut and partially fabricated off-site and then filled with specified aggregate material on-site. Aggregate was used to fill the mattresses while inside a manufacturer detailed filling frame. All PMMs were QC inspected and tagged prior to release by the RAC's project QC Manager. The PMMs were then palletized and transferred to the Causeway by fork truck for final deployment upon slope surfaces of the lower cover system.

Regulatory requirements required that the PMMs be deployed with a maximum gap of 2-inches between adjoining units. Engineering requirements required that the abutting PMMs be stitched at the end seams to create a continuous protective cover system.

After installation, the PMMs underwent an inspection and repair process developed by the RAC, and approved by the CO, to identify and correct non-conforming areas. A final QA inspection was performed by CENAE and Harding which generated final acceptance and inspection documentation for the project record and facilitated acceptance of the materials as deployed. Quality Control Inspection and Repair Guidelines, Deficiency Repair Summary Logs, and Deployed Polymeric Marine Mattress Acceptance Forms describing specific mattresses locations and construction baseline observations are presented in Appendix B. These forms are counter-signed by both RAC and CENAE representatives.

As part of CENAE's QA efforts to review installation of the PMMs, an inventory repair log of affected QC activities was performed. The intent of this log is to provide an initial baseline with which to access long-term performance of the PMMs. The sum total of all repairs cataloged for the inventory equals approximately 20% of the deployed PMMs. Selection of documented PMMs utilized a random unit number generator table. These PMM Repair Inventory Logs are presented in Appendix B.

4.2.6 Phase II - Transition Zone

The transition zone of the Causeway was an interface termination between the upper and lower cover systems. Its intent was to provide a mass restraint in the form of rip-rap for the upper row of PMM anchor tabs and act as a termination lock for the ACB and vegetative support layers.

A rock or drainage gravel fill area was provided beneath the rip-rap interface. This layer extended beneath both the PMMs and the ACB to provide a stable base and additional drainage capacity for surface water relief beneath the upper cover system. Details for these features are provided in the design drawings and Figure 2-3.

4.2.7 Phase II - Town of Stratford Causeway Surface Design

Via a modification to the Causeway construction contract facilitated by CENAE, the Town of Stratford provided surface design component features which were consistent with the protective cover intent and facilitated future use considerations for the Causeway. The Causeway Surface Design was prepared by Vanasse Hangen Brustlin, Inc. of Middletown, Connecticut. This report only presents, for completeness, information related to the Town of Stratford's design.

This design included utility infrastructure, fence components, lighting components, and foundations associated with potential future structures proposed upon the Causeway. Acceptability

of materials as well as installation, inspection, and testing for the surface design features was reviewed and approved by the Town of Stratford and their identified representatives. Documentation of these activities is presented in the RAC's Project Completion Report.

The U.S. Army requested that Harding review the Town's design for compliance and consistency with the established regulatory criteria, protective integrity and global geotechnical stability of the Causeway structure. Appendix C provides an assessment of the U.S. Army review concerning the Causeway Surface Design function, maintenance, and long term use responsibility.

4.2.8 Phase II - Upper Cover System Installation

The upper Causeway cover system as previously discussed in Section 2.3 required specific work activities and controls to be implemented. Installation of the upper cover system generally consisted of the following, see Figure 2-3 for identified components:

- Preparation of the existing Causeway surface including filling of areas to meet design contouring, static compaction and removal, and disposal of oversized debris.
- Placement, grading and compaction of a 6-inch layer of sand bedding layer to act as a cushion layer and provide a uniform surface for articulating concrete block (ACB) system.
- Geotextile underlayment to provide support for the cover system, and provide a barrier to prevent migration of sand bedding into ACB interstitial fill gravel and impede drainage characteristics.
- The ACB system was installed over the woven geotextile, and then the void space associated with the ACB was filled with specified interstitial fill gravel to lock the tapered blocks in place.
- A 6- to 8-inch layer of vegetative support soil with erosion control matting was applied as a final component over the ACB as described in Section 4.8.2.

The Causeway subgrade was prepared to lines and grades as depicted in the 100% Design (Harding ESE, 2002). Satisfactory soil materials which were excavated from the lower cover system installation were stockpiled on the Causeway surfaces above elevation 6.0 MSL. These soils were scarified and allowed to dry prior to incorporation into the grading plan. Criteria for utilizing these soils were determined by Harding ESE and included:

- Visual screening for deleterious objects, waste materials, and oversized debris;
- Visual and olfactory and/or field screening for gross contamination; and
- Assessment of soils for consolidation within specified requirements, predominantly as a firm stable non-plastic base for upper cover system components.

Clean granular sand bedding was imported to the site and graded to tolerances for a minimum of two percent and a maximum of five percent surface slope, which facilitated drainage of the composite cover. The sand material was spot checked at 50-foot intervals along the length of the

Causeway to determine compliance with design thickness requirements, and then covered with woven geotextile fabric, which was overlapped per manufacturer's recommendation.

Approximately 400 pallets of ACB were shipped from the manufacturer and utilized in the construction of the upper cover system. The ACB was hand-lain perpendicular to the length of the Causeway and installed around surface features by abrasive cutting individual blocks to fit in accordance with manufacturer's recommendations. ACB was placed on the previously identified geotextile and inspected for tolerances both horizontal and vertical, which were established by the design and the manufacturer. Damaged block were replaced prior to filling void space between the blocks with interstitial gravel fill. Interstitial gravel fill was broomed and washed into place, and two-inches of interstitial gravel was installed above the ACB as a sacrificial layer to prevent piping or clogging due to the overlying vegetative support layer.

4.2.9 Phase I and II - Management and Disposal of Waste Materials

Temporary storage of waste soil materials was provided in roll-off containers pending characterization. Other waste materials (i.e., demolition and oversized debris) were segregated by waste type and location of origin and stored appropriately to await characterization.

Storage or stockpile areas not within the limits of the Causeway were reviewed with SAEP facilities managers and covered appropriately to prevent migration of potential contaminants due to precipitation and wind events.

The RAC collected representative samples of each waste stream type that were then utilized for generation of waste profiles and identification of appropriate disposal facilities as identified in Section 3.0. Samples were analyzed for hazardous waste characteristics as well as for leachable and total concentrations of COCs identified at the site. No hazardous wastes were identified, based on testing, during the construction.

Manifest/shipping documentation was provided for all disposal activities by the RAC. The SAEP BRAC Environmental Coordinator (BEC) signed the manifests as the generator signatory. Manifest documents sorted by waste type are provided in Appendix III of the RAC's Final Construction Completion Report. Analytical data generated in support of confirmatory and characterization activities are discussed in Section 6.0.

4.2.10 Phase II - Vegetative Cover and Seeding

The vegetative support layer (see Figure 2-3) as specified consists of vegetative support soil, seed, and an erosion control mat. The vegetative support soil consists of a 6- to 8-inch-thick layer of sandy loam. The vegetation established on the upper cover system included species capable of growth under the periodic saltwater inundation which occurs at the Causeway. The seed species selected for use is a mix of Creeping Red Fescue (*Festuca rubra*), Annual Rye-grass (*Lolium multiflorum*), Timothy (*Phleum pratense*), White Clover (*Trifolium repens*), and Little Bluestem (*Schizachyrium scoparium*). These species were identified as native during an agronomist site visit for design basis elevation, and is expected to provide habitat for wildlife, and moderate pedestrian use.

An erosion control mat was used to retain the vegetative support soil during precipitation and potential high tide events which might overtop the Causeway during periods of vegetative support cover construction. Borrow source testing, as well as testing of materials delivered to the site, was

performed as part of QA/QC testing to assure consistency of materials utilized and placement methods. The seed was provided with a certification of purity and guaranteed germination rate.

5.0 PROJECT ADMINISTRATION

Implementation of the NCRA for the Causeway was performed under contract agreement No. DAAD05-97-D-7004, Delivery Order No. 0187 between CENAE and Weston. The contract notice of award (NOA) was established as 24, July 2001 and substantial completion was achieved on October 3, 2002, based on site inspections by CENAE. These inspections found the project to be substantially complete with the exception of final demobilization, establishment of protective vegetative cover systems and final reporting requirements. A project punchlist and supporting memoranda are presented in Appendix D.

5.1 PROJECT SCHEDULES

The RAC's project schedules for Phase I and Phase II activities, as completed, are presented in the aforementioned Construction Completion Report. As required by the Contract Documents, critical path methodology was employed in developing the project schedules to identify pertinent issues such as specific task activities, duration, available float, and critical milestones. As previously discussed NOA was established as 24, July 2001.

The duration of the project extended beyond the originally anticipated 15 month schedule by approximately three months. This extension was due to delays resulting from but not limited to the following:

- Implementation of the Town of Stratford Surface Design;
- Regulatory revised spacing requirements for PMM placement and additional labor schedule; and
- PMM quality control resolution for inspection procedures affecting material and fabrication acceptability.

The RAC and CENAE attended regular status meetings to discuss status of the work in progress, identify project milestones, and resolve issues which could impact project progress as necessary.

6.0 DOCUMENTATION

This section summarizes the various reports and data generated during execution of the work. The intent of this documentation is to: 1) document project performance by the RAC and, 2) provide supporting data for completion of the NCRA. Documentation was provided in several forms, as dictated by the task being performed. Descriptions of the individual items are provided in the following paragraphs.

6.1 REPORTS

Daily Contractor Site Status and Work Reports (RAC): These reports provided daily written review of work locations, personnel protective equipment selection, and sampling requirements. Reports were compiled as a summary and to support other documentation collected. In general, the reports contain the type of information outlined below:

- Job site safety meeting and inspection reports;
- Excavation soil tracking, stockpiling, quantification and waste stream characterization sample collection;
- Transported soil, residual waste sampling, analysis and disposal data; and
- Daily work locations, quantities, shipments, and issues/concerns relative to completion of the work.

6.2 RECORD DOCUMENTS

Project record documents generally include all plans, data, drawings, reports, files, and correspondence generated during execution of RA projects. For a project of this size and scope, it would be impractical to present all information generated during the RA in a summary report. As previously discussed the entire project record is on file with the CENAE.

A sub-set of the record documents, presented in this report, include the following:

- A selection of photographs presented in Appendix E, and
- Record drawings provided by the RAC's PLS are presented in Appendix F for Phase I and Phase II. The record drawings show the site final conditions including final grading contours, excavation limits, as well as location of the specific details for the required protective cover system components.

6.3 HEAVE MONITORING REPORTS

Heave platforms and poles were monitored by the RAC's PLS as part of construction activities to detect movement of the Causeway during construction activities. The primary purpose of heave

monitoring was to provide a means of monitoring the effects of fill and cover system placement on the underlying organic sediments resulting in unacceptable movement from fill material placement and/or dynamic loading. Details of these activities are presented in depth in the basis of design, the technical specifications and drawings and the RAC's work plans. Heave monitoring devices were installed as part of the Phase I work, to establish baseline conditions with additional devices added prior to commencement of Phase II activities, which required more intensive monitoring.

Phase II heave monitoring consisted of individual settlement devices being surveyed three times a day where active work (excavation, filling and stockpiling) was being performed. Review of these data was provided continuously by the Contractor to assess trends and any "significant" changes in both horizontal and vertical location of the monitored points "Significant" was determined in the design as any monitored movement, horizontal or vertical, greater than 0.50-feet in any 24-hour period.

Electronic monitoring reports were provided to the Contracting Officer's representative and Harding on a continuous basis. Written reporting was provided on a weekly basis for the duration of Phase II construction and for two additional weeks following the completion of work. Reporting consisted of the following:

- General work area and heave monitoring device location schematic;
- Heave platform and pole monitoring data summary (cumulative);
- Heave platform and pole elevation plots over time; and
- Heave platform and pole Northing and Easting plots over time.

These reports were provided by the RAC as formal submittals and evaluated by Harding engineering personnel.

Harding reviewed the heave data electronically based on reports provided by the RAC during project execution. Actions implemented as a result of specified heave monitoring activities were consistent with project file correspondence, recommendations, and written approval of the project team and regulatory oversight agencies. Including but not limited to the following:

- Tidal impacts to monitoring platform variability relative to readings,
- Replacement of a singular heave platform damaged during construction,
- Comment and formal review of all required heave monitoring reports, and
- Revised monitoring frequencies based on reduced level of construction activity.

Heave monitoring and daily tabulations evaluated during the construction period did not indicate movement of the permanent platforms, stationary poles or temporary poles greater than 0.5 feet in a 24-hour period (criteria specified in the 100% Design, Specification 02110, Section 3.4). A typical heave monitoring summary report is provided in Appendix G.

6.4 SAMPLING AND ANALYSIS

This Subsection discusses soil excavations conducted as part of Phase I of the Contract Documents.. Establishment in the field of locations for EAs and the approach utilized for the

collection of confirmatory soil samples was previously discussed in Section 4.0. The objective of the confirmation sampling was to evaluate the effectiveness of contaminant removal to concentrations less than the clean-up goals established in the Contract Documents. Field procedures for sample collection and handling were consistent with the Causeway and Dike NCRA Supplemental Work Plan (Harding, 2000).

Confirmatory samples were collected and analyzed for only those specific compounds that directed excavation in the immediate vicinity of a proposed confirmatory sample. For example, if a specific location was excavated due to the detected presence of zinc during pre-design investigation sampling, the confirmatory sample collected was only evaluated for the presence of zinc at concentrations exceeding the RSR numerical criteria.

Additional sampling and analysis activities were performed by the RAC to characterize waste soil generated as part of the remedial excavation activities. These samples were collected based on approved TSDF regulatory permit guidelines for waste disposal acceptance. Analytical method summaries utilized for soil characterization, and data summary tables that provided characterization data for specific waste streams as required by the approved TSDFs, were provided by the RAC in the Project Completion Report, and approved by CENAE. Laboratory data packages utilized for creation of these tables were provided by the RAC's subcontracted laboratories listed in Section 3.0, and may be viewed as part of the final project record documents on file with CENAE.

6.4.1 Excavation Area Evaluation

EA-1 through EA-6 were excavated in September of 2001 by the RAC. Confirmation sampling was conducted by Harding, according to the sampling scheme presented in Table 6-1.

On October 3, 2001, Harding sampled the center of EA-8, EA-9, and EA-10 at the depths specified in Table 6-1. Subsurface soil samples were submitted for SPLP PCB analysis to Harding's designated off-site laboratory. These data and previously collected data from EA-7 were utilized to evaluate the need for excavation of soils at these four locations (see Harding letter dated September 27, 2001 to Mr. Ken Feathers of CTDEP, entitled "Statistical Assessment of PCB Soil Concentrations", presented as Appendix H), and the summary of confirmation sample results provided in Subsection 6.4.2.

EA-7 was identified in Appendix F of the Contract Documents as requiring excavation based on PCB soil concentrations identified in exploration TP-99-06 at eight to ten-feet below ground surface. EA-7 was evaluated during the "Statistical Assessment of PCB Soil Concentrations", presented as Appendix H, and found to meet the CTDEP RSR DEC for PCBs in soil. SPLP analysis was not performed for this location as the analyte detection within TP-99-06 occurred at approximately four feet below the groundwater table, and PMC are only applicable for unsaturated zone soils. As a result, excavation of soils from EA-7 was not required.

Based on confirmation sampling (Round 1) results indicating select analyte concentrations exceeding RSR criteria, over-excavation was recommended to the CO by Harding for EA-3, EA-4, and EA-6 as described below. The RAC completed additional excavation at these areas on October 17, 2001. Confirmation sampling (Round 2) was conducted, according to the sampling scheme presented in Table 6-1, by Harding.

Appendix I presents EA confirmatory sampling data summary tables for specific analytes. Laboratory data packages utilized for creation of these tables were provided by Harding's subcontracted laboratory, Severn Trent Services, and may be viewed as part of the final project record documents on file with CENAE. Additionally, a document titled "Data Validation Summary Report – Causeway SPLP Investigation" (Harding, 2002) is provided in Appendix J. This validation review was completed utilizing USEPA guidelines, and determined that all results were usable with a subset of data qualified as estimated "J" values based on validation guidance.

6.4.2 Summary of Confirmation Sample Results

The following summary discusses subsurface soil remediation actions recommended to the CO by Harding based on confirmation analysis results from soil samples collected from the designated EAs. As discussed previously, confirmatory samples were analyzed only for those specific compounds identified during pre-design investigation sampling. Comparison of the results was based on CTDEP recommended criteria identified during the Engineering Evaluation/Cost Assessment (FW/HLA, 2000b) review. If compliance with the identified criteria could be demonstrated, the RSRs would allow construction of a permeable soil cover on the Causeway, rather than an engineered barrier to prevent infiltration, at a substantial capital cost savings.

Comparison criteria for subsurface soil sample data used in the assessment were: (1) Total concentrations of detected compounds to DEC; (2) SPLP results to 10X the GWPC, and; (3) SPLP results to AWQC. Compliance with these criteria would limit the risk for further remedial action of soil as a pollutant source should existing groundwater quality, to be addressed as a separate operate operable unit, exceed its evaluation criteria.

As previously discussed excavation confirmatory sample summaries are cited in the following discussions are presented in Appendix I, Tables 6-2 and 6-4.

Excavation Area 1: Results of zinc SPLP analyses returned for the five samples collected from this excavation (see Table 6-4) indicated concentrations ranging from 29.2 ug/L to 42.9 ug/L. All reported concentrations are less than the AWQC of 120 ug/L.

Therefore, based on Harding recommendation to the CO, no additional excavation was performed at this location.

Excavation Area 2: Results of vanadium SPLP analyses returned for the five samples collected from this excavation (see Table 6-4) indicate concentrations ranging from 3.3 ug/L to 11.1 ug/L. All reported concentrations are less than the AWQC of 280 ug/L.

Therefore, based on the data, Harding recommended to the CO that no additional excavation was required at this location.

Excavation Area 3: Results of vanadium SPLP analyses returned for the five samples collected from this excavation (see Table 6-4) indicate concentrations ranging from 110 ug/L to 459 ug/L. Only one of these samples (EA-03-N0105), with a vanadium concentration of 459 ug/L, exceeded the AWQC of 280 ug/L.

Results of PCB SPLP analyses returned for the five samples collected from this excavation (see Table 6-2) indicate concentrations ranging from 0.26 ug/L to 0.40 ug/L. All concentrations are less than the CTDEP RSR PMC for a GB-classified aquifer of 5 ug/L.

On October 3, 2001, Harding observed water levels at high tide within the excavation at 1.5 feet below ground surface. Relative to PMC criteria guidance, any additional excavation at this location was only necessary to a depth of 1.5 feet below ground surface.

Based on these data, EA-3 required over-excavation as indicated in the schematics presented in Figure 6-1. However, SPLP analytical data returned for EA-4 (see below) also indicated an RSR exceedance of vanadium requiring over-excavation that directly overlapped with the required excavation at EA-3. Due to this condition Harding recommended to the CO that no further excavation or confirmatory sampling be performed at EA-3.

Excavation Area 4: Results of vanadium SPLP analyses for the five samples collected from this excavation (see Table 6-4) indicated concentrations ranging from 95.6 ug/L to 375 ug/L. Only one of these samples (EA-04-S0105), with a vanadium concentration of 375 ug/L, exceeds the AWQC of 280 ug/L.

Results of volatile organic compound (VOC) SPLP analyses for the five samples collected from this excavation (see Table 6-5) indicate only one of these samples (EA-04-E0105), with a trichloroethene concentration of 170 ug/L, exceeds 10X the CTDEP GWPC (50 ug/L).

Based on these data EA-4 required additional excavation on the south wall and on the east wall as indicated in the schematic presented in Figure 6-1. On October 3, 2001 Harding observed the water levels within the excavation at 1.5 feet below ground surface. In accordance with CTDEP RSRs, any additional excavation at this location was only necessary to the water table.

As indicated above EA-3 also required additional excavation that directly overlapped with the recommended EA-4 over excavation. Due to the water level conditions described above, Harding recommended no additional confirmatory sampling for vanadium be performed at EA-3 or EA-4.

Over-excavation analytical results returned for VOC SPLP analyses of sample EA-04-E0110 indicate concentrations of VOCs were less than the method detection limits.

Therefore, based on the data, Harding recommended to the CO no additional over-excavation was performed at this location.

Excavation Area 5: Results of SVOC SPLP analyses returned for the five samples collected from this excavation (see Table 6-6) indicate concentrations of SVOCs less than 10X the CTDEP GWPC, and AWQC.

Results of PCB SPLP analyses returned for the five samples collected from this excavation (see Table 6-2) indicate no detected PCBs.

Therefore, based on the data, Harding recommended to the CO no additional excavation was performed at this location.

Excavation Area 6: Results of SVOC SPLP analyses returned for the five samples collected from this excavation (see Table 6-6) indicate concentrations of benzo(a)anthracene (BAA) and benzo(a)pyrene (BAP) exceeding 10X the CTDEP GWPC, and AWQC, respectively. SVOC SPLP concentrations exceeded criteria in samples EA-06-N0105, EA-06-E0105, and EA-06-F0200.

Based on these data, Harding recommended that over-excavation and sampling be performed as indicated in the schematic presented on Figure 6-1.

Results of SVOC SPLP analyses returned for the two samples collected from this over- excavation indicate concentrations of BAA and BAP do not exceed 10X the CTDEP GWPC, or AWQC.

Therefore, based on Harding recommendation to the CO, no additional excavation was performed at this location.

Excavation Area 7: No excavation was recommended or performed at this location (see discussion Section 6.4.1).

Excavation Area 8: Results of PCB SPLP analyses for the samples collected from this proposed EA (see Table 6-2) indicate no detected PCBs.

Therefore, based on Harding recommendation to the CO, no excavation was performed at this location.

Excavation Area 9: Results of PCB SPLP analyses for the samples collected from this proposed EA (see Table 6-2) indicate no detected PCBs.

Therefore, based on Harding recommendation to the CO, no excavation was performed at this location.

Excavation Area 10: Results of PCB SPLP analyses for the sample collected from this proposed EA (see Table 6-2) indicate a concentration of 0.28 ug/L, which is less than the CTDEP RSR Pollutant Mobility Criteria for a GB-classified aquifer of 5.0 ug/L.

Therefore, based on Harding recommendation to the CO, no excavation was performed at this location.

6.5 OPERATION AND MAINTENANCE PLANS

Development of operation and maintenance plans for the causeway cover construction components have not been developed as of this writing. CENAE is currently evaluating options for providing such a document to guide long-term monitoring, assessment and general maintenance of the Causeway. The criteria identified in the design basis for O&M activities are summarized below.

- Maintenance Plan:

Develop a Maintenance Plan, detailing the procedures for inspection and maintenance of the upper and lower cover systems. The Maintenance Plan shall be submitted within 30

days of the anticipated completion of construction activities, and shall include, but not be limited to, the following information:

- Inspection procedures;
- Inspection frequency and preliminary schedule;
- Reporting procedure, including format, distribution, and frequency;
- Coordination plan with the Town of Stratford regarding maintenance of vegetative support soil, subsurface utilities, and surface features;
- Warranty execution plan;
- Anticipated maintenance procedures, including repairs; and
- Applicable manufacturer's recommended maintenance procedures.

7.0 ENGINEER'S CERTIFICATION

The various sections of this summary report, together with the appendices and referenced contractor documentation, provide supporting data for completion of the NCRA. This summary document presents information known to Harding concerning the SAEP Causeway NCRA. Harding has prepared this information with the care ordinarily used by members of the profession practicing under similar conditions. The information presented in this document is not intended for any use other than the stated objectives of the project.

The work performed by the RAC was observed by Harding, while on-site. Based on these observations and the documentation included herein, the following statement can be made relative to the NCRA completed by the RAC:

Harding, as the designated engineering support consultant during the NCRA, acknowledges that the completed work conformed generally to the contract documents, as modified through change-orders approved by the U.S. Army Aberdeen Proving Ground CO.

8.0 REFERENCES

- ABB Environmental Services, Inc. (ABB-ES), 1996. "Final Environmental Baseline Survey Report, Stratford Army Engine Plant, Stratford, Connecticut". Prepared for U.S. Army Environmental Center, 1996.
- Foster Wheeler/Harding Lawson Associates (FW/HLA), 2000. Pre-design Investigation Report Causeway and Dike NCRA, prepared for the U.S. Army Corps of Engineers – New England District. April 14, 2000.
- Foster Wheeler/Harding Lawson Associates (FW/HLA), 2000b. Final Engineering Evaluation/Cost Analysis for the Causeway and Dike, Stratford Army Engine Plant, prepared for the U.S. Army Corps of Engineers – New England District. September 22, 2000a.
- Harding Lawson Associates (HLA), 2000. Radiological Chemical Characterization Summary for the Causeway and Dike, Stratford Army Engine Plant, prepared for the U.S. Army Corps of Engineers – New England District. 2000.
- Harding ESE, Inc, a MACTEC Company (Harding), 2001. 100% Basis of Design Phases I and II, Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for U.S. Army Tank-automotive and Armaments Command (U.S. ARMY). August 2001.
- Harding ESE, Inc, a MACTEC Company (Harding), 2000. Supplemental Work Plan, Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for U.S. Army Tank-automotive and Armaments Command (U.S. ARMY). March 2000.
- Harding ESE, Inc, a MACTEC Company (Harding), 2002. Data Validation Report Causeway SPLP Investigation, Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for U.S. Army Tank-automotive and Armaments Command (U.S. ARMY). March 2002.
- R. F. Weston, Inc. (Weston), 2001. Phase I and Phase II Remedial Action Work Plan Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. August 2001.
- R. F. Weston, Inc. (Weston), 2001a. Contractor Quality Control Plan Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. October 2001.
- R. F. Weston, Inc. (Weston), 2001b. Demolition Plan Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. August 2001.
- R. F. Weston, Inc. (Weston), 2001c. Sampling and Analysis Plan Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. October 2001.

- R. F. Weston, Inc. (Weston), 2001d. Asbestos Abatement Supporting Documentation Report Non-Time Critical Removal Action, Stratford Army engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. October 2001.
- R. F. Weston, Inc. (Weston), 2003. Project Completion Report Non-Time Critical Removal Action, Stratford Army Engine Plant. Prepared for the U.S. Army Corps of Engineers – New England District. April 2003.
- U.S. Army Corps of Engineers (USACE), 1997. Construction Quality Management for Contractors. U.S. Army Corps of Engineers Professional Development Center. 1997.

9.0 LIST OF ACRONYMS

| | |
|--------|-----------------------------------------------------------------------|
| ACB | articulating concrete block |
| ACM | asbestos containing material |
| AST | aboveground storage tank |
| AWQC | Ambient Water Quality Criteria |
| BAA | Benzo (a) Anthracene |
| BAP | Benzo (a) pyrene |
| BEC | BRAC Environmental Coordinator |
| BRAC | Base Closure and Realignment Cleanup |
| CENAE | U.S. Army Corps of Engineers New England District |
| CERCLA | Comprehensive Environmental Response, Compensation, and Liability Act |
| CO | Contracting Officer |
| COC | contaminants of concern |
| CQCP | Contractor Quality Control Plan |
| CTDEP | Connecticut Department of Environmental Protection |
| DEC | Direct Exposure Criteria |
| EAs | excavation areas |
| EE/CA | Engineering Evaluation/Cost Analysis |
| ELVR | Environmental Land Use Restriction |
| HLA | Harding Lawson Associates |
| MSL | Mean Sea Level |
| NCP | National Oil and Hazardous Substances Pollution Contingency Plan |
| NCRA | Non-time Critical Removal Action |
| NOA | Notice of award |
| PCBs | polychlorinated biphenyls |
| PLS | professional land surveyor |
| PMC | Pollutant Mobility Criteria |
| PMM | polymeric marine mattress |
| PPM | part per million |
| QA/QC | quality assurance/quality control |
| RAC | Remedial Action Contractor |
| RAWP | Remedial Action Work Plan |

| | |
|-------|----------------------------------------------|
| RSR | Remediation Standard Regulation |
| SAEP | Stratford Army Engine Plant |
| SPLP | Synthetic Precipitate Leaching Procedure |
| TSDF | Transportation Storage and Disposal Facility |
| VOC | Volatile organic compound |
| SVOC | Semi-volatile organic compound |
| USEPA | U.S. Environmental Protection Agency |
| ug/L | micrograms per liter |

TABLES

**TABLE 3-1
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE I**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | CONTRACTOR: R. F. Weston, Inc. | | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|--------------------------------|------------------|------------------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | CENAE | | | | | | | |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | APPROVED DATE |
| GA-01 | 8/2/2001 | 1 | 01320-1.3 | PRELIMINARY PROJECT SCHEDULE | | | | | | | X | 9/19/2001 |
| GA-02 | 8/2/2001 | 1 | 01320-1.3 | INITIAL PROJECT SCHEDULE | | | | | | | X | 9/19/2001 |
| GA-02A | 9/6/2001 | 1 | 01320-1.3 | UPDATED PROJCT SCHEDULE | | X | | | | | | 9/19/2001 |
| GA-03 | 9/13/2001 | 1 | 01351-1.3 | SITE SPECIFIC HEALTH AND SAFETY PLAN - REVISED PER CENAE COMMENT | | | | | | | X | 9/19/2001 |
| GA-04 | 8/8/2001 | 1 | 02111-1.3 | WORK PLAN | | | X | | | | | 9/19/2001 |
| GA-05 | 8/8/2001 | 1 | 13281-1.3 | ASBESTOS ABATEMENT PLAN | | X | | | | | | 9/19/2001 |
| GA-06 | 8/8/2001 | 1 | 0220-1.3 | DEMOLITION PLAN | | X | | | | | | 9/19/2001 |
| GA-07 | 8/10/2001 | 1 | 132781-1.3 & 1.4 | ASBESTOS ABATEMENT SUPPORTING DOCUMENTATION | | | | | | X | | 9/19/2001 |
| FIO-01 | 8/17/2001 | 1 | 01351-1.15 | ACTIVITY PROJECTION AND RADIATION HAZARD ASSESSMENT | | | | | | X | | 9/19/2001 |
| GA-08 | 8/14/2001 | 1 | 01411-3.6 | SAMPLING AND ANALYSIS PLAN | | | X | | | | | 9/19/2001 |
| GA-08A | 8/14/2001 | 2 | 01411-1.3 | CONTRACTOR'S LABORATORY | | | X | | | | | 9/19/2001 |
| GA-09 | 8/14/2001 | 1 | 01410-1.3 | ENVIRONMENTAL PROTECTION PLAN | | X | | | | | | 9/19/2001 |
| PENDING | 4/2/2003 | 1 | 1780 | PHASE I COMPLETION REPORT | | | | | | | | |

- A APPROVED AS SUBMITTED
 - B APPROVED EXCEPT AS NOTED ON DRAWINGS
 - C APPROVED EXCEPT AS NOTED ON DRAWINGS. REFER TO ATTACHED SHEET-RESUBMISSION REQUIRED
 - D WILL BE RETURNED BY SEPARATE CORRESPONDENCE.
 - E DISAPPROVED
 - F RECIEPT ACKNOWLEDGED
 - G OTHER
- GA = GOVERNMENT ACCEPTANCE
FIO = FOR INFORMATION ONLY

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | | CONTRACTOR: R. F. Weston, Inc. | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|------|--------------------------------|---------------------------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| GA-01 | 9/26/2001 | 1 | 02380-1.3 | SAMPLES OF MARINE MATTRESS COMPONENTS | X | | | | | | | 9/28/2001 |
| GA-01 | 10/12/2001 | 1 | 01111-1.3 | PHASE II WORK PLAN | | X | | | | | | 10/18/2001 |
| GA02 | 9/26/2001 | 2 | 02380-1.3 | PRODUCT DATA SHEETS | | X | | | | | | 9/28/2001 |
| FIO-02 | 9/26/2001 | 3 | 02380-1.3 | MANUFACTURER'S INSTRUCTIONS | | | | | | X | | 9/28/2001 |
| GA-03 | 10/10/2001 | 1 | 02440-1.3 | TRI-LOCK BLOCK PRODUCT DATA | | X | | | | | | 10/15/2001 |
| GA-04 | 10/10/2001 | 2 | 02440-1.3 | SAMPLE TRI-LOCK BLOCK (available for review @ Harding ESE's field office) | X | | | | | | | 10/15/2001 |
| GA-05 | 10/10/2001 | 3 | 02378-1.3 | WOVEN GEOTEXTILE PRODUCT DATA SHEETS | | X | | | | | | 10/15/2001 |
| GA-06 | 10/10/2001 | 4 | 02378-1.3 | SAMPLE OF WOVEN GEOTEXTILE (GTF-400E) | | X | | | | | | 10/15/2001 |
| GA-07 | 10/10/2001 | 1 | 01320; 1.3 | PRELIMINARY PROJECT SCHEDULE - Phase II | | | X | | | | | 10/18/2001 |
| GA-08 | 10/5/2001 | 1 | 01451-1.3 | SAMPLING AND ANALYSIS PLAN | | | | | | | | 10/18/2001 |
| GA-09 | 10/12/2001 | 1 | 01451-1.3 | CQC PLAN | X | | | | | | | 10/18/2001 |
| GA-10 | 10/12/2001 | 2 | 01451-1.3 | CQC PLAN ERRATA SHEET | X | | | | | | | 10/18/2001 |
| GA-11 | 10/19/2001 | 1 | 02378-1.3 | WOVEN GEOTEXTILE (GTF-400EO) PRODUCT DATA SHEETS | X | | | | | | | 11/16/2001 |
| GA-12 | 10/19/2001 | 2 | 02378-1.3 | SAMPLE WOVEN GEOTEXTILE (GTF-400EO) MATERIAL SAMPLE | X | | | | | | | 11/16/2001 |
| GA-13 | 10/19/2001 | 3 | 02378-1.3 | WOVEN GEOTEXTILE (US1540) PRODUCT DATA SHEETS | X | | | | | | | 11/16/2001 |
| GA-14 | 10/19/2001 | 4 | 02378-1.3 | SAMPLE WOVEN GEOTEXTILE (US1540) MATERIAL SAMPLE | X | | | | | | | 11/16/2001 |
| GA-15 | 10/19/2001 | 5 | 02378-1.3 | GEOTEXTILE CERTIFICATE (US1540) (MANUFACTURERS CERTIFICATE OF COMPLIANCE) | X | | | | | | | 11/16/2001 |
| GA-15 | 10/19/2001 | 1 | 01351-1.3 | SITE SPECIFIC HEALTH AND SAFETY PLAN (PHASE II) | | | | | | | X | 10/24/2001 |

3-1

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | CONTRACTOR: R. F. Weston, Inc. | | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|--------------------------------|---------------|-------------------------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| GA-16 ⁽¹⁾ | 10/26/2001 | 1 | 01451-3.7.4.2 | GEOTECHNICAL LABORATORY APPROVAL-GEOTESTING EXPRESS | | | | | | | | 11/28/2001 |
| FIO-03 ⁽¹⁾ | 10/26/2001 | 2 | 01451-3.7.4.2 | ROCK FILL GEOTECH RESULTS FOR ROCK TOE AGGREGATE | | | | | | | | 11/28/2001 |
| FIO-04 ⁽¹⁾ | 10/26/2001 | 3 | 01451-3.7.4.2 | VARIATION ON ANALYTICAL METHOD FOR RIP-RAP GRADATION | | | | | | | | 11/28/2001 |
| GA-17 | 10/31/2001 | 1 | 01451-1.3 | ENVIRONMENTAL COMPLIANCE & WASTE MANAGEMENT PLAN | | X | | | | | | 11/16/2001 |
| GA-18 | 10/31/2001 | 1 | 02380-2.2.1 | MARINE MATTRESS PRODUCT DATA - UPDATED | | | | | | X | | 11/16/2001 |
| GA-19 | 11/1/2001 | 1 | 01451-3.7.2.1 | GEOTECHNICAL LABORATORY APPROVAL - MATERIALS TESTING, INC. | X | | | | | | | 11/16/2001 |
| GA-20 | 11/1/2001 | 1 | 2300; 1.3 | CERTIFICATION OF ROCK FILL AGGREGATE | X | | | | | | | 11/16/2001 |
| GA-21 | 11/12/2001 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #1 | X | | | | | | | 11/21/2001 |
| GA-22 | 11/8/2001 | 1 | 02380-1.3 | UXTRITON GEOGRID 100 & 200 PRODUCT CERTIFICATION | | | | | | X | | 11/16/2001 |
| GA-23 | 11/8/2001 | 2 | 02380-1.3 | CERTIFICATION | | | | | | X | | 11/16/2001 |
| GA-24 | 11/14/2001 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #2 | X | | | | | | | 11/21/2001 |
| FIO-05 | 11/14/2001 | 1 | 01451,3.7.4.2 | ROCK FILL GEOTECHNICAL RESULTS FOR ROCK TOE AGGREGATE | | | | | | X | | 11/19/2001 |
| FIO-06 | 11/14/2001 | 2 | 01451,3.7.4.2 | GRAVEL AGGREGATE GEOTECHNICAL RESULTS FOR MATTRESS BEDDING | | | | | | X | | 11/19/2001 |
| FIO-07 | 11/16/2001 | 1 | 01330; 1.3 | SUBMITTAL REGISTER | | X | | | | | | 2/12/2002 |
| GA-25 | 11/21/2001 | 1 | 02380-2.2 | GEOSYNTHETIC QC RESULTS (TYPE 1 GEOGRID MATERIAL; SAMPLE ID-UXTRITON100 | | | | | | | X | 11/28/2001 |

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | | CONTRACTOR: R. F. Weston, Inc. | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|------|--------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| GA-26 | 11/21/2001 | 2 | 02380-2.2 | GEOSYNTHETIC QC RESULTS (TYPE 2 GEOGRID MATERIAL UNDER AMBIENT TEMPERATURES (>50 DEG. F); SAMPLE ID-UXTRITON200 AND SAEP-01-UXT200-2-N | | | | | | | X | 11/28/2001 |
| GA-27 | 11/21/2001 | 3 | 02380-2.2 | GEOSYNTHETIC QC RESULTS ("CRACKED" TYPE 2 GEOGRID MATERIAL UNDER AMBIENT TEMPERATURES (>50 DEG. F); SAMPLE ID SAEP-01-UXT200-2-C | | | | | | | X | 11/28/2001 |
| GA-28 | 11/21/2001 | 4 | 02380-2.2 | GEOSYNTHETIC QC RESULTS ("CRACKED" AND "NON-CRACKED" TYPE 2 GEOGRID MATERIAL UNDER CHILLED TEMPERATURES +/- 12 DEG. F); SAMPLE ID SAEP-01-UXT200-2-C NAD SAEP-01-UXT200-2-N RESPECTIVELY. | | | | | | | X | 11/28/2001 |
| GA-29 | 11/21/2001 | 5 | 02380-2.2 | GEOSYNTHETIC QC RESULTS (COMPOSITE GEOGRID MATERIAL) | | | | | | | X | 11/28/2001 |
| FAX | 11/26/2001 | 1 | N/A | NAE REQUESTED ADDITIONAL DOCUMENTATION AND TEST DATA FOR TRITON MARINE MATTRESS | | | | | | | | N/A |
| GA-30 | 11/21/2001 | 1 | 02378-2.1 | GEOSYNTHETIC QC RESULTS (US-1540 WOVEN GEOTEXTILE MATERIAL) | | | | | | | X | 11/28/2001 |
| GA-31 | | 1 | 02110-1.3 | HEAVE MONITORING REPORT #3 | | | | | | | | |
| GA-32 | 12/6/2001 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #4 | | | | | | X | | 1/29/2002 |
| FIO-08 | 12/11/2001 | 1 | 02380-2.2 | UXTRITION GROGRID 100 & 200 ADDITIONAL QC DATA (TRI, GTE, GRI, AND SGI LABORATORIES | | | | | | X | | 12/13/2001 |
| FIO-09 | 12/11/2001 | 1 | 02380-1.3 | UXTRITION GEOGRID 100 & 200 PRODUCT QC DATA | | | | | | X | | 12/13/2001 |

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | | CONTRACTOR: R. F. Weston, Inc. | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|------|--------------------------------|-----------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| FIO-10 | 12/11/2001 | 1 | 01451-1.3 | CAUSEWAY FILL SIEVE ANALYSIS | | | | | | X | | 12/13/2001 |
| FIO-11 | 12/11/2001 | 2 | 01451-1.3 | CAUSEWAY FILL PROCTOR ANALYSIS (STANDARD) | | | | | | X | | 12/13/2001 |
| GA-33 | 12/14/2001 | 1 | 01451-3.7.2.1 | GEOSYNTHETICS LABORATORY QUALIFICATIONS - TRI | X | | | | | | | 1/29/2002 |
| FIO-12 | 12/14/2001 | 2 | 01451-1.3 | ROCK FILL GEOTECHNICAL RESULTS | | | | | | X | | 1/29/2002 |
| FIO-13 | 12/14/2001 | 3 | 01451-3.7.4.1 | CAUSEWAY FILL COMPACTION TESTING | | | | | | X | | 1/29/2002 |
| | | 4 | 01451-3.7.4.1 | CAUSEWAY FILL COMPACTION TESTING | | | | | | X | | 1/29/2002 |
| GA-34 | 12/18/2001 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #5 | | | | | | x | | 1/15/2002 |
| GA-35 | 12/19/2001 | 1 | 01320-1.3 | UPDATED PROGRESS SCHEDULE | | | | | | X | | 1/29/2002 |
| GA-36 | 12/21/2001 | 1 | 02380-1.3 | GEOGRID COMPOSITE TEST RESULTS - GC654050 | X | | | | | | | 1/29/2002 |
| GA-37 | 12/21/2001 | 1 | 02378-1.3 | GEOTEXTILE TEST RESULTS US-1540 | X | | | | | | | 1/29/2002 |
| GA-38 | 12/26/2001 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #6 | | | | | | X | | 1/29/2002 |
| FIO-14 | 12/26/2001 | 1 | 02380-1.3 | MARINE MATTRESS CERTIFICATION DATA | | | | | | X | | 1/29/2002 |
| GA-39 | 12/27/2001 | 1 | 02380-2.2 | GEOSYNTHETIC QC RESULTS (UXT100 AND UXT200) | X | | | | | | | 1/29/2002 |
| GA-40 | 1/2/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #7 | | | | | | X | | 1/15/2002 |
| GA-41 | 1/2/2002 | 1 | 01451-1.3 | RESOLUTION OF QUALITY CONTROL ISSUES LETTER | | X | | | | | | 1/15/2002 |
| GA-42 | 1/7/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #8 | | | | | | X | | 1/15/2002 |
| GA-43 | 1/8/2002 | 1 | 01451-3.7.4.1 | GEOTEXTILE RESULTS - GTF-400EO | X | | | | | | | 1/15/2002 |
| FIO-15 | 1/8/2002 | 1 | 02378-1.3 | CAUSEWAY FILL COMPACTION RESULTS - 1/4/02 | | | | | | X | | 1/15/2002 |
| GA-44 | 1/15/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #9 | | | | | | X | | 1/23/2002 |
| GA-45 | 1/16/2002 | 1 | 02378-1.3 | GRID COMPOSITE CERT. OF COMPLIANCE | X | | | | | | | 1/23/2002 |

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | | CONTRACTOR: R. F. Weston, Inc. | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|------|--------------------------------|-----------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| | | 2 | 02378-1.3 | GRID COMPOSITE ROLL VALUES | X | | | | | | | 1/23/2002 |
| FIO-16 | 1/16/2002 | 1 | 01451-3.7.4.1 | BEDDING SAND SIEVE RESULTS | X | | | | | | | 1/23/2002 |
| GA-46 | 1/22/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #10 | | | | | | X | | 2/12/2002 |
| GA-47 | 1/29/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #11 | | | | | | X | | 2/12/2002 |
| GA-48 | 2/4/2002 | 1 | 02380-1.3 | UXT200 GEOGRID RESULTS | X | | | | | | | 2/12/2002 |
| FIO-17 | 2/4/2002 | 1 | 01451-3.7.4.5 | GEOTECHNICAL RESULTS FOR RIP RAP AGGREGATE | | | | | | X | | 2/12/2002 |
| FIO-18 | 2/4/2002 | 1 | 01451-3.7.4.2 | ROCK FILL GEOTECHNICAL RESULTS FOR ROCK FILL AGGREGATE | | | | | | X | | 2/12/2002 |
| FIO-19 | 2/4/2002 | 1 | 01451-3.7.4.1 | CAUSEWAY FILL COMPACTION RESULTS 12/18/01, 1/2/02, 1/9/02 | | | | | | X | | 2/12/2002 |
| FIO-20 | 2/6/2002 | 1 | 01451-3.7.4.5 | GEOTECHNICAL RESULTS FOR RIP RAP AGGREGATE | | | | | | X | | 2/12/2002 |
| GA-49 | 2/26/2002 | 1 | 2120 | WASTE CHARACTERIZATION CAUSEWAY FILL | | | | | | X | | 3/7/2002 |
| GA-50 | 2/6/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #12 | | | | | | X | | 3/7/2002 |
| GA-51 | 2/26/2002 | 1 | 2120 | WASTE CHARACTERIZATION/SAEP-01-CF-WCHAR-3 | | X | | | | | | 3/7/2002 |
| GA-52 | 2/26/2002 | 1 | 2120 | WASTE CHARACTERIZATION/SAEP-01-CF-WCHAR-4 | | X | | | | | | 3/7/2002 |
| GA-53 | 2/26/2002 | 1 | 02440,1.6.2 | TRI-LOCK BLOCK COMPRESSIVE STRENGTH TESTING RESULTS | | | | | X | | | 3/7/2002 |
| GA-54 | 2/6/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #13 | | | | | | X | | 3/7/2002 |
| GA-55 | 5/23/2002 | 1 | 02110-1.3 | HEAVE MONITORING REPORT #14, #15 | | | | | | X | | 6/11/2002 |
| GA-56 | 6/10/2002 | 1 | 01451, 3.7.2.1 | GEOTECH LAB APPROVAL MTI, NEW JERSEY | | X | | | | | | 6/12/2002 |
| FIO-21 ⁽¹⁾ | 6/12/2002 | 1 | 01451, 3.7.4.3 | GEOTECHNICAL RESULTS FOR BEDDING SAND AGGREGATE | | | | | | | | 7/8/2002 |

**TABLE 3-2
REMEDIAL ACTION CONTRACTOR SUBMITTAL RECORD - PHASE II**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| PROJECT NO: 53955-03 | | CONTRACTOR: R. F. Weston, Inc. | | | REVIEW STATUS | | | | | | | |
|-----------------------|-------------|--------------------------------|----------------|---------------------------------------------------------|---------------|---|---|---|---|---|---|---------------|
| SUBMITTAL RECORD DATA | | | | | GENAE | | | | | | | DATE APPROVED |
| SUBMIT No. | SUBMIT DATE | ITEM | SPEC. | SUBJECT | A | B | C | D | E | F | G | |
| FIO-22 | 6/12/2002 | 1 | 02300, 3.10 | ANALYTICAL RESULTS FOR BEDDING SAND AGGREGATE | | | | | | X | | 6/14/2002 |
| FIO-23 | 7/1/2002 | 1 | 01451, 3.7.4.3 | GEOTECHNICAL RESULTS FOR BEDDING SAND AGGREGATE | | | | | | X | | 7/8/2002 |
| GA-57 | 7/1/2002 | 1 | 02440, 1.6 | GEOLINK BLOCK TESTING RESULTS | | | | | | | X | 7/8/2002 |
| GA-58 | 7/22/2002 | 1 | 02110, 1.3 | HEAVE MONITORING REPORT #16 | | | | | | X | | 7/30/2002 |
| GA-59 | 7/22/2002 | 1 | 02440, 1.6 | GEOLINK BLOCK TESTING RESULTS | X | | | | | | | 7/30/2002 |
| GA-60 | 9/16/2002 | 1 | | JUTE MESH SPECIFICATIONS | X | | | | | | | 9/18/2002 |
| FIO-24 | 9/17/2002 | 1 | | SEED SPECIFICATIONS | | | | | | | X | 9/18/2002 |
| GA-61 | 9/17/2002 | 1 | 02110, 1.3 | HEAVE MONITORING REPORT #17 | | | | | | X | | 9/18/2002 |
| GA-62 | 9/18/2002 | 1 | 02300, 2.3.2 | CHINKING MATERIAL (INTERSTITIAL FILL) LABORATORY REPORT | X | | | | | | | 9/27/2002 |
| GA-63 | 9/18/2002 | 1 | 02300, 2.5 | TOP SOIL ANALYTICAL AND SIEVE ANALYSIS RESULTS | X | | | | | | | 9/20/2002 |
| PENDING | 4/2/2003 | 1 | 01780 | PHASE II COMPLETION REPORT | | | | | | | | |

- A APPROVED AS SUBMITTED
 - B APPROVED EXCEPT AS NOTE ON DRAWINGS
 - C APPROVED EXCEPT AS NOTED ON DRAWINGS. REFER TO ATTACHED SHEET RESUBMISSION REQUIRED
 - D WILL BE RETURNED BY SEPARATE CORRESPONDENCE.
 - E DISAPPROVED
 - F RECEIPT ACKNOWLEDGED
 - G OTHER
- GA = GOVERNMENT APPROVAL
 FX = RECEIPT ACKNOWLEDGED, DOES NOT COMPLY
 FIO = FOR INFORMATION ONLY
 (1) APPROVED BY CENAE C.O. WITH NO ACCEPTANCE ACTION CODE NOTED.

**TABLE 4-1
SOIL/FILL MATERIAL QC TESTING
SUMMARY**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| TEST | GRAIN SIZE ASTM D422 | MOISTURE DENSITY CURVE ASTM D698 | MOISTURE DENSITY ASTM D1556 OR D2922 | MATERIAL QUANTITY ⁽¹⁾ CUBIC YARDS | QC TESTS PERFORMED | PASS/FSAIL |
|--------------------------------|--------------------------------|-------------------------------------|-----------------------------------------|----------------------------------------------------|-----------------------|------------|
| SATISFACTORY SOIL FILL | 1 TEST PER SOURCE PER MATERIAL | 1 TEST PER SOURCE PER MATERIAL | 1 TEST PER 200 CY | 3739 | 1 / 2 / 111 | PASS |
| ROCK FILL | 1 TEST PER SOURCE | N/A | N/A | 5,167 | 5 | PASS |
| BEDDING SAND | 1 TEST PER SOURCE | 1 TEST PER SOURCE PER MATERIAL | 1 TEST PER 200 CY | 1025 | 2 / 2 / 13 | PASS |
| GRAVEL | 1 TEST PER SOURCE | N/A | N/A | 955 | 1 | PASS |
| RIP-RAP | 1 TEST PER SOURCE | N/A | N/A | 636 | 2 | PASS |
| VEGETATIVE SUPPORT SOIL | 1 TEST PER 1,000 CY | N/A | N/A | 1493 | 1 | PASS |

NOTES:

1. SOURCE TESTING OF VEGETATIVE SUPPRT SOIL: 1 TEST PER 1,000 cy AS FOLLOWS:

- A. GRAIN SIZE TO INCLUDE #200 SEIVE
- B. pH
- C. ORGANIC CONTENT

(1). MATERIAL QUANTITIES REPORTED BY RAC IN PROJECT COMPLETION REPORT (WESTON, APRIL 2003)

2. FOR DESCRIPTION OF SOIL MATERIALS AND TEST PROCEDURES REFER TO CONTRACT DOCUMENTS SPECIFICATION SECTION 2300.

3. TESTING FREQUENCY SHALL BE AS LISTED , OR AT ANY CHANGE IN MATERIAL OR SOURCE.

4. SATISFACTORY SOIL FILL INCLUDES ACCEPTABLE EXCAVATE FROM THE CAUSEWAY SIDESLOPES AND COMMON BORROW FROM OFF-SITE SOURCES.

5. FOR L.OCATION OF SOIL MATERIALS REFER TO FIGURE 2-1 "CAUSEWAY COVER SYSTEM PROFILE".

N/A = NOT APPLICABLE

ASTM = AMERICAN SOCIETY FOR MATERIAL TESTING

CY = CUBIC YARD

QA = QUALITY ASSURANCE

**TABLE 4-2
GEOSYNTHETIC MATERIAL QC TESTING
SUMMARY**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| GEOSYNTHETIC MATERIAL | USE LOCATION | REQUIRED QUALITY CONTROL TESTING | | | | | | | MATERIAL QUANTITY INSTALLED | QA TESTS PERFORMED | PASS/FAIL |
|-----------------------------------------------|----------------------------------------|-------------------------------------|------------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------|-----------------------------|--------------------|-----------|
| | | TRUE 1% TENSILE MODULUS IN USE (MD) | JUNCTION STRENGTH (MD) | APERTURE SIZE | APPARENT OPENING SIZE | GRAB TENSILE STRENGTH | PUNCTURE RESISTANCE | TRAPEZOIDAL TEAR | | | |
| | TEST METHOD | GRI-GG2 (MODIFIED) | GRI-GG2 | N/A | ASTM D4751 | ASTM D4632 | ASTM D4833 | ASTM D4533 | N/A | N/A | |
| STRUCTURAL GEOGRID | USED TO FABRICATE PMMs (TWO TYPES) | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | N/A | N/A | N/A | N/A | 252,460 | 6 / 6 / 6 | PASS |
| BIAXIAL COMPOSITE GEOGRID COMPONENT | USED BENEATH TOE OF LOWER COVER SYSTEM | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | N/A | N/A | N/A | N/A | 20,000 | 1 / 1 / 1 | PASS |
| BIAXIAL COMPOSITE GEOTEXTILE COMPONENT | USED BENEATH TOE OF LOWER COVER SYSTEM | N/A | N/A | N/A | 1 TEST PER 100,000 SF | N/A | N/A | N/A | 20,000 | 2 | PASS |
| WOVEN GEOTEXTILE | BENEATH COMPOSITE CAP LAYERS TO | N/A | N/A | N/A | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | N/A | 154,100 | 3 / 3 / 3 | PASS |
| NON-WOVEN GEOTEXTILE⁽¹⁾ | N/A | N/A | N/A | N/A | 1 TEST PER 100,000 SF | N/A | 1 TEST PER 100,000 SF | 1 TEST PER 100,000 SF | N/A | N/A | N/A |

NOTES:

1. FOR MANUFACTURER QUALITY CONTROL REQUIREMENTS REFER TO CONTRACT DOCUMENTS SPECIFICATION SECTION 02378 GEOTEXTILES.
2. TESTING FREQUENCY WAS PERFORMED AS LISTED.
3. FOR LOCATION OF GEOSYNTHETIC MATERIALS REFER TO FIGURE 2-1 "CAUSEWAY COVER SYSTEM PROFILE".

(1) PER MANUFACTURER'S RECOMMENDATIONS, WOVEN GEOTEXTILE WAS UTILIZED THROUGHOUT THE PROJECT

GRI = GEOSYNTHETICS RESEARCH INSTITUTE

MD = MACHINE DIRECTION

SF = SQUARE FEET

PMM = POLYMERIC MARINE MATTRESS

N/A = NOT APPLICABLE

ASTM = AMERICAN SOCIETY FOR TESTING OF MATERIALS

QA = QUALITY ASSURANCE

**TABLE 6-1
EXCAVATION AREA CONFIRMATORY SAMPLING SCHEME**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNECTICUT**

| Excavation ID | Associated Exploration | Date of Sample Collection | Sample ID | Sample Location | Sample Depth (ft,bgs) | Analytical Methods |
|---------------------|------------------------|---------------------------|------------------|--------------------------|-----------------------|-------------------------------------------|
| EA-1 | CB-99-01 | 25-Sep-01 | EA-01-N0105 | North Wall of Excavation | 1 | 1312/8010B - Zinc only |
| | | 25-Sep-01 | EA-01-E0105 | East Wall of Excavation | 1 | 1312/8010B - Zinc only |
| | | 25-Sep-01 | EA-01-S0105 | South Wall of Excavation | 1 | 1312/8010B - Zinc only |
| | | 25-Sep-01 | EA-01-W0105 | West Wall of Excavation | 1 | 1312/8010B - Zinc only |
| | | 25-Sep-01 | EA-01-F0200 | Floor of Excavation | 2 | 1312/8010B - Zinc only |
| EA-2 | CB-99-03 | 25-Sep-01 | EA-02-N0105 | North Wall of Excavation | 1 | 1312/8010B - Vanadium only |
| | | 25-Sep-01 | EA-02-E0105 | East Wall of Excavation | 1 | 1312/8010B - Vanadium only |
| | | 25-Sep-01 | EA-02-S0105 | South Wall of Excavation | 1 | 1312/8010B - Vanadium only |
| | | 25-Sep-01 | EA-02-W0105 | West Wall of Excavation | 1 | 1312/8010B - Vanadium only |
| | | 25-Sep-01 | EA-02-F0200 | Floor of Excavation | 2 | 1312/8010B - Vanadium only |
| EA-3 | TP-DEP-11 | 25-Sep-01 | EA-03-N0105 | North Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-03-E0105 | East Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-03-S0105 | South Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-03-W0105 | West Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-03-F0200 | Floor of Excavation | 2 | 1312/8010B-Vanadium only, 1312/8082-PCBs |
| EA-4 | TP-DEP-12 | 25-Sep-01 | EA-04-N0105 | North Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8260B-VOCs |
| | | 25-Sep-01 | EA-04-E0105 | East Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8260B-VOCs |
| | | 25-Sep-01 | EA-04-S0105 | South Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8260B-VOCs |
| | | 25-Sep-01 | EA-04-W0105 | West Wall of Excavation | 1 | 1312/8010B-Vanadium only, 1312/8260B-VOCs |
| | | 25-Sep-01 | EA-04-F0200 | Floor of Excavation | 2 | 1312/8010B-Vanadium only, 1312/8260B-VOCs |
| | | 17-Oct-01 | EA-04-E0110 | East Wall of Excavation | 1 | 1312/8260B-VOCs |
| EA-5 | TP-99-10 | 25-Sep-01 | EA-05-N0105 | North Wall of Excavation | 1 | 1312/8270SIM-SVOCs, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-05-E0105 | East Wall of Excavation | 1 | 1312/8270SIM-SVOCs, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-05-S0105 | South Wall of Excavation | 1 | 1312/8270SIM-SVOCs, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-05-W0105 | West Wall of Excavation | 1 | 1312/8270SIM-SVOCs, 1312/8082-PCBs |
| | | 25-Sep-01 | EA-05-F0200 | Floor of Excavation | 2 | 1312/8270SIM-SVOCs, 1312/8082-PCBs |
| EA-6 | CB-99-15 | 25-Sep-01 | EA-06-N0105 | North Wall of Excavation | 1 | 1312/8270SIM-SVOCs |
| | | 25-Sep-01 | EA-06-E0105 | East Wall of Excavation | 1 | 1312/8270SIM-SVOCs |
| | | 25-Sep-01 | EA-06-S0105 | South Wall of Excavation | 1 | 1312/8270SIM-SVOCs |
| | | 25-Sep-01 | EA-06-W0105 | West Wall of Excavation | 1 | 1312/8270SIM-SVOCs |
| | | 25-Sep-01 | EA-06-F0200 | Floor of Excavation | 2 | 1312/8270SIM-SVOCs |
| | | 17-Oct-01 | EA-06-N0110 | North Wall of Excavation | 1 | 1312/8270SIM-SVOCs |
| 17-Oct-01 | EA-06-E0110 | East Wall of Excavation | 1 | 1312/8270SIM-SVOCs | | |
| EA-7 ⁽¹⁾ | TP-99-06 | N/A | N/A | N/A | 0 | N/A |
| EA-8 | TP-99-22 | 3-Oct-01 | EA-08-F0300_SPLP | Pre-Excavation Sample | 3 | 1312/8082-PCBs |
| EA-8 | TP-99-22 | 3-Oct-01 | EA-08-N0105 | North Wall of Excavation | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-08-E0105 | East Wall of Excavation | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-08-S0105 | South Wall of Excavation | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-08-W0105 | West Wall of Excavation | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-08-F0300 | Floor of Excavation | 3 | 1312/8082-PCBs |
| EA-9 | TP-99-23 | 3-Oct-01 | EA-09-F0300_SPLP | Pre-Excavation Sample | 3 | 1312/8082-PCBs |
| EA-9 | TP-99-23 | 3-Oct-01 | EA-09-N0105 | Pre-Excavation Sample | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-09-E0105 | Pre-Excavation Sample | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-09-S0105 | Pre-Excavation Sample | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-09-W0105 | Pre-Excavation Sample | 1 | 1312/8082-PCBs |
| | | 3-Oct-01 | EA-09-F0300 | Pre-Excavation Sample | 3 | 1312/8082-PCBs |
| EA-10 | CB-99-02 | 3-Oct-01 | EA-10-F0200_SPLP | Pre-Excavation Sample | 2 | 1312/8082-PCBs |

Notes:

(1) See report Section 6.4.1 "Excavation Area Evaluation" for discussion of EA-7 conditions and assessment

ID = IDENTIFICATION
 FT. = FEET
 BGS = BELOW GROUND SURFACE
 EA = EXCAVATION AREA
 TP = TEST PIT
 CB = SOIL BORING

SPLP = SYNTHETIC PRECIPITATION LEACHING PROCEDURE
 PCB = POLYCHLORINATED BI-PHENYLS
 SVOC =SEMI-VOLATILE ORGANIC COMPOUNDS
 VOC = VOLATILE ORGANIC COMPOUNDS
 N/A = NON-APPLICABLE

CREATED BY: WBJ
 QA REVIEWED BY: DRP

**TABLE 6-2
EXCAVATION AREA CONFIRMATION SAMPLING
PCB SPLP ANALYTICAL DATA SUMMARY**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|---------------------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EXCAVATION AREA 8 | | | | | | | | | |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-08-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EXCAVATION AREA 9 | | | | | | | | | |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-09-F0300_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EXCAVATION AREA 10 | | | | | | | | | |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-10-F0200_SPLP | 10/3/2001 | 8082A | ug/L | 0.28 | J | Aroclor-1260 | A | 1 | 10/11/2001 |
| EXCAVATION AREA 3 | | | | | | | | | |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-03-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 0.26 | J | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-03-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 0.4 | J | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |

**TABLE 6-2
EXCAVATION AREA CONFIRMATION SAMPLING
PCB SPLP ANALYTICAL DATA SUMMARY**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-03-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-03-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-03-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EXCAVATION AREA 5 | | | | | | | | | |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-05-N0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | UJ | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-05-E0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |

**TABLE 6-2
EXCAVATION AREA CONFIRMATION SAMPLING
PCB SPLP ANALYTICAL DATA SUMMARY**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|------------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-05-S0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-05-W0105_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1016 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 10 | U | Aroclor-1221 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1232 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1242 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1248 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1254 | A | 1 | 10/11/2001 |
| EA-05-F0200_SPLP | 9/25/2001 | 8082A | ug/L | 5 | U | Aroclor-1260 | A | 1 | 10/11/2001 |

NOTE:

1. EXCAVATION AREAS WERE SAMPLED FOR SPECIFIC PARAMETERS ONLY IF RSR CRITERIA WERE EXCEEDED BASED ON RI EXPLORATIONS.

SPLP= SYNTHETIC PRECIPATATION LEACHING PROCEDURE

ug/L = MICROGRAM PER LITER

A = AQUOUS

ug/kg = MICROGRAM PER KILOGRAM

S = SOIL

EA = EXCAVATION AREA

U = NON-DETECT AT METHOD DETECTION LIMIT

PCB = POLYCHLORINBATED BIPHENYL

J = ESTIMATED

SVOA = SEMIVOLATILE ORGANIC COMPOUND

VOC = VOLATILE ORGANIC COMPOUND

**TABLE 6-3
CONTAMINATED EXCAVATION AREA
PCB SOIL ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EXCAVATION AREA 3 | | | | | | | | | |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 37 | U | Aroclor-1016 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 75 | U | Aroclor-1221 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 37 | U | Aroclor-1232 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 37 | U | Aroclor-1242 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 37 | U | Aroclor-1248 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 37 | U | Aroclor-1254 | S | 20 | 9/28/2001 |
| EA-03-N0105 | 9/25/2001 | 8082 | ug/Kg | 100 | | Aroclor-1260 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1016 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 80 | U | Aroclor-1221 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1232 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1242 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1248 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1254 | S | 20 | 9/28/2001 |
| EA-03-E0105 | 9/25/2001 | 8082 | ug/Kg | 140 | | Aroclor-1260 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1016 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 80 | U | Aroclor-1221 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1232 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1242 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1248 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1254 | S | 20 | 9/28/2001 |
| EA-03-S0105 | 9/25/2001 | 8082 | ug/Kg | 60 | J | Aroclor-1260 | S | 20 | 9/28/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1016 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 80 | U | Aroclor-1221 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1232 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1242 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1248 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1254 | S | 10 | 10/1/2001 |
| EA-03-W0105 | 9/25/2001 | 8082 | ug/Kg | 110 | | Aroclor-1260 | S | 10 | 10/1/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1016 | S | 20 | 9/28/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 80 | U | Aroclor-1221 | S | 20 | 9/28/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1232 | S | 20 | 9/28/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1242 | S | 20 | 9/28/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1248 | S | 20 | 9/28/2001 |

**TABLE 6-3
CONTAMINATED EXCAVATION AREA
PCB SOIL ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 38.5 | U | Aroclor-1254 | S | 20 | 9/28/2001 |
| EA-03-F0200 | 9/25/2001 | 8082 | ug/Kg | 125 | | Aroclor-1260 | S | 20 | 9/28/2001 |
| EXCAVATION AREA 5 | | | | | | | | | |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 39.5 | U | Aroclor-1016 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 80 | U | Aroclor-1221 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 39.5 | U | Aroclor-1232 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 39.5 | U | Aroclor-1242 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 39.5 | U | Aroclor-1248 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 39.5 | U | Aroclor-1254 | S | 2 | 9/28/2001 |
| EA-05-N0105 | 9/25/2001 | 8082 | ug/Kg | 130 | | Aroclor-1260 | S | 2 | 9/28/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1016 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 79 | U | Aroclor-1221 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1232 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1242 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1248 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 39 | U | Aroclor-1254 | S | 10 | 10/1/2001 |
| EA-05-E0105 | 9/25/2001 | 8082 | ug/Kg | 100 | | Aroclor-1260 | S | 10 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 38 | U | Aroclor-1016 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 76 | U | Aroclor-1221 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 38 | U | Aroclor-1232 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 38 | U | Aroclor-1242 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 38 | U | Aroclor-1248 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 38 | U | Aroclor-1254 | S | 50 | 10/1/2001 |
| EA-05-S0105 | 9/25/2001 | 8082 | ug/Kg | 106 | | Aroclor-1260 | S | 50 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 46.5 | U | Aroclor-1016 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 95 | U | Aroclor-1221 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 46.5 | U | Aroclor-1232 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 46.5 | U | Aroclor-1242 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 46.5 | U | Aroclor-1248 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 46.5 | U | Aroclor-1254 | S | 2 | 10/1/2001 |
| EA-05-W0105 | 9/25/2001 | 8082 | ug/Kg | 110 | | Aroclor-1260 | S | 2 | 10/1/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 36 | U | Aroclor-1016 | S | 50 | 9/28/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 74 | U | Aroclor-1221 | S | 50 | 9/28/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 36 | U | Aroclor-1232 | S | 50 | 9/28/2001 |

**TABLE 6-3
CONTAMINATED EXCAVATION AREA
PCB SOIL ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|--------------|--------|-----|---------------|
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 36 | U | Aroclor-1242 | S | 50 | 9/28/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 36 | U | Aroclor-1248 | S | 50 | 9/28/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 36 | U | Aroclor-1254 | S | 50 | 9/28/2001 |
| EA-05-F0200 | 9/25/2001 | 8082 | ug/Kg | 136 | | Aroclor-1260 | S | 50 | 9/28/2001 |

NOTE:

1. EXCAVATION AREAS WERE SAMPLED FOR SPECIFIC PARAMETERS ONLY IF RSR CRITERIA WERE EXCEEDED BASED ON RI EXPLORATIONS.

SPLP= SYNTHETIC PRECIPATATION LEACHING PROCEDURE

ug/L = MICROGRAM PER LITER

A = AQUOUS

ug/kg = MICROGRAM PER KILOGRAM

S = SOIL

EA = EXCAVATION AREA

U = NON-DETECT AT METHOD DETECTION LIMIT

PCB = POLYCHLORINBATED BIPHENYL

J = ESTIMATED

SVOA = SEMIVOLATILE ORGANIC COMPOUND

VOC = VOLATILE ORGANIC COMPOUND

**TABLE 6-4
CONTAMINATED EXCAVATION AREA
INORGANICS SPLP ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|------------|-------|--------|-----------|-----------|--------|-----|---------------|
| EXCAVATION AREA 1 | | | | | | | | | |
| EA-01-E0105 | 9/25/2001 | 1312/6010B | ug/L | 35.1 | U | Zinc | A | 1 | 10/2/2001 |
| EA-01-N0105 | 9/25/2001 | 1312/6010B | ug/L | 42.9 | U | Zinc | A | 1 | 10/2/2001 |
| EA-01-P0200 | 9/25/2001 | 1312/6010B | ug/L | 29.2 | U | Zinc | A | 1 | 10/2/2001 |
| EA-01-S0105 | 9/25/2001 | 1312/6010B | ug/L | 29.2 | U | Zinc | A | 1 | 10/2/2001 |
| EA-01-W0105 | 9/25/2001 | 1312/6010B | ug/L | 39.1 | U | Zinc | A | 1 | 10/2/2001 |
| EXCAVATION AREA 2 | | | | | | | | | |
| EA-02-E0105 | 9/25/2001 | 1312/6010B | ug/L | 11.1 | J | Vanadium | A | 1 | 10/2/2001 |
| EA-02-F0200 | 9/25/2001 | 1312/6010B | ug/L | 5.3 | J | Vanadium | A | 1 | 10/3/2001 |
| EA-02-N0105 | 9/25/2001 | 1312/6010B | ug/L | 3.3 | J | Vanadium | A | 1 | 10/2/2001 |
| EA-02-S0105 | 9/25/2001 | 1312/6010B | ug/L | 3.8 | J | Vanadium | A | 1 | 10/3/2001 |
| EA-02-W0105 | 9/25/2001 | 1312/6010B | ug/L | 5.3 | J | Vanadium | A | 1 | 10/3/2001 |
| EXCAVATION AREA 3 | | | | | | | | | |
| EA-03-E0105 | 9/25/2001 | 1312/6010B | ug/L | 263 | | Vanadium | A | 1 | 10/3/2001 |
| EA-03-F0200 | 9/25/2001 | 1312/6010B | ug/L | 211 | | Vanadium | A | 1 | 10/3/2001 |
| EA-03-N0105 | 9/25/2001 | 1312/6010B | ug/L | 459 | | Vanadium | A | 1 | 10/3/2001 |
| EA-03-S0105 | 9/25/2001 | 1312/6010B | ug/L | 120 | | Vanadium | A | 1 | 10/3/2001 |
| EA-03-W0105 | 9/25/2001 | 1312/6010B | ug/L | 110 | | Vanadium | A | 1 | 10/3/2001 |
| EXCAVATION AREA 4 | | | | | | | | | |
| EA-04-E0105 | 9/25/2001 | 1312/6010B | ug/L | 155 | | Vanadium | A | 1 | 10/3/2001 |
| EA-04-F0200 | 9/25/2001 | 1312/6010B | ug/L | 135 | | Vanadium | A | 1 | 10/3/2001 |
| EA-04-N0105 | 9/25/2001 | 1312/6010B | ug/L | 258 | | Vanadium | A | 1 | 10/3/2001 |
| EA-04-S0105 | 9/25/2001 | 1312/6010B | ug/L | 375 | | Vanadium | A | 1 | 10/3/2001 |
| EA-04-W0105 | 9/25/2001 | 1312/6010B | ug/L | 95.6 | | Vanadium | A | 1 | 10/3/2001 |

NOTE:

1. EXCAVATION AREAS WERE SAMPLED FOR SPECIFIC PARAMETERS ONLY IF RSR CRITERIA WERE EXCEEDED BASED ON RI EXPLORATIONS.

SPLP= SYNTHETIC PRECIPATATION LEACHING PROCEDURE

ug/L = MICROGRAM PER LITER

A = AQUOUS

ug/kg = MICROGRAM PER KILOGRAM

S = SOIL

EA = EXCAVATION AREA

U = NON-DETECT AT METHOD DETECTION LIMIT

PCB = POLYCHLORINBATED BIPHENYL

J = ESTIMATED

SVOA = SEMIVOLATILE ORGANIC COMPOUND

VOC = VOLATILE ORGANIC COMPOUND

**TABLE 6-5
CONTAMINATED EXCAVATION AREA
VOC SOIL ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|----------------------|--------|-----|---------------|
| EXCAVATION AREA 4 | | | | | | | | | |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 10 | U | 2-Butanone | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 6 | | Tetrachloroethene | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 170 | | Trichloroethene | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 9/28/2001 |
| EA-04-E0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 2 | U | 2-Butanone | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 2 | J | Tetrachloroethene | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 6 | | Trichloroethene | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 9/28/2001 |
| EA-04-F0200 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 10 | U | 2-Butanone | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 12 | | Tetrachloroethene | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 7 | | Trichloroethene | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 9/28/2001 |
| EA-04-N0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 1 | U | 2-Butanone | S | 1 | 9/28/2001 |

**TABLE 6-5
CONTAMINATED EXCAVATION AREA
VOC SOIL ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|----------------------|--------|-----|---------------|
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 3 | J | Tetrachloroethene | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 23 | | Trichloroethene | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 9/28/2001 |
| EA-04-S0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 10 | U | 2-Butanone | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 7 | | Tetrachloroethene | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 6 | | Trichloroethene | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 9/28/2001 |
| EA-04-W0105 | 9/25/2001 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 9/28/2001 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | 1,1-Dichloroethene | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | 1,2-Dichloroethane | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 10 | U | 2-Butanone | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Benzene | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Carbon Tetrachloride | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Chlorobenzene | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Chloroform | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Tetrachloroethene | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 5 | U | Trichloroethene | S | 1 | 10/23/01 |
| EA-04-E0110 | 10/17/2002 | 8260B | ug/L | 10 | U | Vinyl Chloride | S | 1 | 10/23/01 |

NOTE:

1. EXCAVATION AREAS WERE SAMPLED FOR SPECIFIC PARAMETERS ONLY IF RSR CRITERIA WERE EXCEEDED BASED ON RI EXPLORATIONS.

SPLP= SYNTHETIC PRECIPATATION LEACHING PROCEDURE

ug/L = MICROGRAM PER LITER

A = AQUOUS

ug/kg = MICROGRAM PER KILOGRAM

S = SOIL

EA = EXCAVATION AREA

U = NON-DETECT AT METHOD DETECTION LIMIT

PCB = POLYCHLORINBATED BIPHENYL

J = ESTIMATED

SVOA = SEMIVOLATILE ORGANIC COMPOUND

VOC = VOLATILE ORGANIC COMPOUND

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EXCAVATION AREA 5 | | | | | | | | | |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-05-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Pyrene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-05-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Pyrene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-05-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Pyrene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|--------------------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-05-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Pyrene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 0.2 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 0.06 | J | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Chrysene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-05-F0200 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Pyrene | A | 1 | 10/2/2001 |
| EXCAVATION AREA 6 | | | | | | | | | |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.3 | J | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 2 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Anthracene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.65 | | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.64 | | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.62 | | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.54 | | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 1 | J | Carbazole | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.7 | J | Chrysene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 1 | J | Fluoranthene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Fluorene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.3 | J | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.7 | J | Naphthalene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Phenanthrene | A | 1 | 10/2/2001 |
| EA-06-N0105 | 9/25/2001 | 8270C | ug/L | 2 | J | Pyrene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 5 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 2 | J | Anthracene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.95 | | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.78 | | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.74 | | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.5 | J | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.76 | | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 3 | J | Carbazole | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.9 | J | Chrysene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 3 | J | Fluoranthene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 2 | J | Fluorene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.5 | J | Naphthalene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Phenanthrene | A | 1 | 10/2/2001 |
| EA-06-E0105 | 9/25/2001 | 8270C | ug/L | 3 | J | Pyrene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | J | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.3 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.1 | U | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Carbazole | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluoranthene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 0.3 | J | Naphthalene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-06-S0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Pyrene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.2 | J | 2-Methylnaphthalene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.8 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.2 | J | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Anthracene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.16 | | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.16 | | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.16 | | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.12 | | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 1 | J | Carbazole | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Fluoranthene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Fluorene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Naphthalene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.4 | J | Phenanthrene | A | 1 | 10/2/2001 |
| EA-06-W0105 | 9/25/2001 | 8270C | ug/L | 0.5 | J | Pyrene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | 2-Methylnaphthalene | A | 1 | 10/2/2001 |

**TABLE 6-6
CONTAMINATED EXCAVATION AREA
SVOA ANALYTICAL DATA**

**CAUSEWAY
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
STRATFORD ARMY ENGINE PLANT
STRATFORD, CT**

| SAMPLE ID | DATE COLLECTED | METHOD | UNITS | RESULT | QUALIFIER | PARAMETER | MATRIX | DIL | DATE ANALYZED |
|-------------|----------------|--------|-------|--------|-----------|------------------------|--------|-----|---------------|
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.5 | J | Acenaphthene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Acenaphthylene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Anthracene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.31 | | Benzo(a)anthracene | A | 1 | 10/4/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.3 | | Benzo(a)pyrene | A | 1 | 10/4/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.29 | | Benzo(b)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | UJ | Benzo(g,h,i)perylene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.23 | | Benzo(k)fluoranthene | A | 1 | 10/4/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Carbazole | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Chrysene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Dibenzo(a,h)anthracene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.6 | J | Fluoranthene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Fluorene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Indeno(1,2,3-cd)pyrene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Naphthalene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 10 | U | Phenanthrene | A | 1 | 10/2/2001 |
| EA-06-F0200 | 9/25/2001 | 8270C | ug/L | 0.7 | J | Pyrene | A | 1 | 10/2/2001 |

NOTE:

1. EXCAVATION AREAS WERE SAMPLED FOR SPECIFIC PARAMETERS ONLY IF RSR CRITERIA WERE EXCEEDED BASED ON RI EXPLORATIONS.

SPLP= SYNTHETIC PRECIPATATION LEACHING PROCEDURE

ug/L = MICROGRAM PER LITER

A = AQUOUS

ug/kg = MICROGRAM PER KILOGRAM

S = SOIL

EA = EXCAVATION AREA

U = NON-DETECT AT METHOD DETECTION LIMIT


PCB = POLYCHLORINBATED BIPHENYL

J = ESTIMATED

SVOA = SEMIVOLATILE ORGANIC COMPOUND

VOC = VOLATILE ORGANIC COMPOUND

FIGURES



MAP SOURCE:

FROM BRIDGEPORT & MILFORD, CT. USGS QUADRANGLE MAP, 1970 & 1960, PHOTOREVISED 1984.
REVISED FROM: URS Greiner Woodward Clyde - WAYNE, NEW JERSEY. DATED MARCH 2, 2000.



0 2000 4000

SCALE (FEET)

FIGURE 1-1
FACILITY LOCATION
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION PHASES I & II
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNECTICUT

Harding ESE



Site Map

0 150 300 Feet

Prepared by BRP Checked by WBJ


- Legend**
- Buildings, Riprap
 - Former Buildings
 - Drainage Channels, Ponds
 - Fences
 - Roads
 - Boundary
 - Buildings
 - Open Paved/Concrete Areas
 - Open Grassed Areas
 - Roads/Parking Lots
 - Water

FIGURE 2-1
FACILITY DETAIL MAP

NON-TIME CRITICAL REMOVAL ACTION CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION PHASES I & II
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNECTICUT
Harding ESE

P:\Projects\CBDDCOM\SAFE\Causeway\Construction_Oversight\Certification_Report\Figures\C47254SP05.dwg Tue, 30 Dec 2003 - 12:57pm bgfurey
 Created By: BGF Checked By: WEJ

MERIDIAN IS REPORTED TO
 BE NORTH AMERICAN DATUM OF 1983
 AS PROVIDED BY CLIENT




LEGEND

| | | | |
|--|---------------------------------------------------|--|-----------------------------|
| | DIAMETER | | WATER GATE |
| | CATCH BASIN | | BOLLARD |
| | CHAIN LINK FENCE | | ELECTRIC BOX |
| | RETAINING WALL | | ELECTRIC CONDUIT (ON GRADE) |
| | 1' CONTOUR | | HYDRANT |
| | SPOT GRADE (- INDICATES NEGATIVE) | | DRAIN MANHOLE |
| | MONITORING WELL | | DUCTILE IRON |
| | UNDERGROUND UTILITY MARK | | INVERT |
| | APPROXIMATE CONTACT OF FILL/RIVERINE SEDIMENTS | | EXISTING RIPRAP |
| | EDGE OF WATER AT LOW TIDE | | LIMIT OF WORK |
| | OVERHEAD WIRE | | |

FIGURE 2-2
PRE-CONSTRUCTION GENERAL SITE PLAN
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION PHASES I & II
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNETCTICUT

CREATED BY: BGF
CHECKED BY: WBU




TRANSITION DETAIL

NOT TO SCALE

NOTES:

1. PROVIDE SAND BEDDING SUFFICIENT TO PROVIDE UNIFORM SURFACE FOR PLACEMENT OF INTERLOCKING CONCRETE BLOCKS.
2. EXTEND LOWER POLYMERIC MARINE MATTRESS SHELL MATERIAL BETWEEN ROCK FILL AND RIP RAP AND BENEATH INTERLOCKING CONCRETE BLOCKS A TOTAL OF 5 FEET MINIMUM TO SECURE MATTRESS.
3. DO NOT INSTALL BUTTED ENDS WITHIN 5 FEET OF THE BREAK IN SLOPE.
4. POLYMERIC MARINE MATTRESS SHALL NOT ENCROACH BEYOND THE AVERAGE EXISTING GRADE BETWEEN THE CONTACT OF FILL/RIVERINE SEDIMENTS AND ELEVATION 4.1- FEET MSL.
5. SOURCE: HARDING ESE SHEET REFERENCE NO. C-303. ENTITLED "MISCELLANEOUS DETAILS" DATED 8/30/01.

SEE TOE DETAIL FOR TERMINATION



TOE DETAIL

NOT TO SCALE

**FIGURE 2-3
CAUSEWAY COVER SYSTEM PROFILE
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION PHASES I & II
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNETCTICUT**




FIGURE 6-1
REMEDIAL EXCAVATION AREAS
NON-TIME CRITICAL REMOVAL ACTION
CERTIFICATION REPORT
CAUSEWAY CONSTRUCTION PHASES I & II
STRATFORD ARMY ENGINE PLANT
STRATFORD, CONNETCTICUT
 Harding ESE

APPENDIX A

CTDEP REGULATORY ACCEPTANCE LETTER FOR PERMANENT COVER SYSTEM



STATE OF CONNECTICUT
DEPARTMENT OF ENVIRONMENTAL PROTECTION
 BUREAU OF WATER MANAGEMENT
 Permitting, Enforcement and Remediation Division



May 18, 2001

Mr. John Burleson
 BRAC Environmental Coordinator
 Stratford Army Engine Plant
 550 Main Street
 Stratford, CT 06497

RE: Stratford Army Engine Plant

APPROVAL OF PERMANENT COVER SYSTEM

The Permitting Enforcement and Remediation Division of the Bureau of Water Management ("Department") has reviewed the letter titled "Request for Approval of Permanent Cover System" dated April 18, 2001. The letter was prepared by Harding ESE on behalf of the United States Army. The letter was submitted in conjunction with a "Basis of Design, Causeway Non-time Critical Removal Action Design, Stratford Army Engine Plant, Stratford, Connecticut", dated January, 2001, which was prepared by Harding ESE on behalf of the US Army Tank-automotive & Armaments Command.

The letter and referenced design document describe a permanent erosion control structure to be installed upon a coastal causeway at the Stratford Army Engine Plant, Stratford, CT.

The above referenced structure is hereby approved as an alternative permanent structure meeting the requirements of Section 22a-133k-1 (a)(28) of Connecticut's Remediation Standard Regulations, when coupled with the placement of an Environmental Land Use Restriction preventing structure disturbance.

Nothing in this approval shall affect the Commissioner's authority to institute any proceeding, or take any action to prevent or abate pollution, to recover costs and natural resource damages, and to impose penalties for violations of law. If at any time the Commissioner determines that the approved actions have not fully characterized the extent and degree of pollution or have not successfully abated or prevented pollution, the Commissioner may institute any proceeding, or take any action to require further investigation or further action to prevent or abate pollution. This approval relates only to pollution or contamination on the site's causeway that is under the erosion control structure.

In addition, nothing in this approval shall relieve any person of his or her obligations under applicable federal, state and local law. Construction in the coastal zone is subject to Connecticut's Coastal Management Act, and the technical requirements of this statute apply.

If you have any questions pertaining to this matter, please contact Kenneth Feathers at (860) 424-3770.

Sincerely,

Michael J. Harder
 Director

MJI:KRF

cc: Nelson Walter, Harding ESE
 Margaret Welch, DEP
 Meghan Cassidy, EPA

APPENDIX B

POLYMERIC MARINE MATTRESS QUALITY ASSURANCE DOCUMENTS

- B-1 QUALITY CONTROL INSPECTION CRITERIA AND REPAIR
GUIDELINES – SAEP TRITON MARINE MATTRESSES**
- B-2 DEFICIENCY REPAIR AND DEPLOYED PMM ACCEPTANCE FORMS**
- B-3 PMM REPAIR INVENTORY LOGS**

APPENDIX B-1

**QUALITY CONTROL INSPECTION CRITERIA AND REPAIR GUIDELINES – SAEP
TRITON MARINE MATTRESSES**

QUALITY CONTROL INSPECTION CRITERIA AND REPAIR GUIDELINES

Triton Marine Mattresses - SAEP Causeway Project

REPAIR GUIDELINES

| INSPECTION CRITERIA | Top or Bottom Piece Either Side Edge ³ | Top or Bottom Piece Overall Area | End Baffle | Side Piece |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|
| <u>Inspection Method</u> | Visual | Visual | Visual | Visual |
| <u>Consecutive Severed¹ Ribs</u> in a single row in the cross-roll direction (XMD) | <u>Pre-Placement⁴</u> 1 ⇒ No Repair 2 ⇒ Braid Patch ⁶ 3 ⇒ Braid Patch & Grid Patch ≥ 4 ⇒ Replace/Remove <u>Post-Placement⁵</u> 1 ⇒ No Repair 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch | <u>Pre-Placement⁴</u> 1 ⇒ No Repair 2 ⇒ Braid Patch 3 to 7 ⇒ Braid Patch & Grid Patch ≥ 8 ⇒ Replace/Remove <u>Post-Placement⁵</u> 1 ⇒ No Repair 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch | <u>Pre-Placement⁴</u> 1 ⇒ No Repair 2 ⇒ Braid Patch 3 to 14 ⇒ Grid Patch ≥ 15 ⇒ Replace/Remove <u>Post-Placement⁵</u> Not applicable - inaccessible due to end-to-end seam of adjacent mattresses | <u>Pre-Placement</u> 1 ⇒ No Repair 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch <u>Post-Placement</u> 1 ⇒ No Repair ≥ 2 ⇒ Braid Patch |
| <u>Total Severed Ribs</u> in a single row in the cross-roll direction (XMD) | <u>Pre-Placement</u> > 6 ⇒ Replace/Remove <u>Post-Placement</u> See Overall Area ⇒ | <u>Pre-Placement</u> > 14 ⇒ Replace/Remove <u>Post-Placement</u> > 14 ⇒ Grid Patch Row | <u>Pre-Placement</u> ≥ 18 ⇒ Replace/Remove <u>Post-Placement</u> Not applicable - inaccessible | <u>Pre-Placement</u> > 4 ⇒ Grid Patch <u>Post-Placement</u> 1 ⇒ No Repair ≥ 2 ⇒ Braid Patch |
| <u>Damaged² Ribs</u> | No limit. No repair required. | No limit. No repair required. | No limit. No repair required. | No limit. No repair required. |
| <u>Splits in XMD bars⁷</u> consecutive in the roll or cross-roll direction | ≤ 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch | ≤ 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch | ≤ 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch | ≤ 2 ⇒ Braid Patch ≥ 3 ⇒ Grid Patch |
| <u>Gaps Between Ribs or Adjacent to Seam⁹</u> | <u>Pre-Placement:</u> ≤ 2.32 inches ⇒ Acceptable <u>Post-Placement:</u> < 2.32 inches ⇒ Acceptable | > 2.32 inches ⇒ Braid Patch 2.32 to 6 inches ⇒ Braid Patch > 6 inches ⇒ Grid Patch | | |
| <u>Stone Fill Quantity</u> | Acceptable filling of mattress compartments (baffles) is to be inspected prior to removal from the filling apparatus. Shifting of the stone fill during handling is expected and variation in mattress thickness is acceptable. | | | |
| <u>Braid Material Condition</u> | Damaged braid material (not more than 50% of the filaments broken) is acceptable with no repair. Severed braid material (more than 50% of the filaments broken) shall be replaced. | | | |
| <u>Spacing Between Adjacent Units⁸</u> | ≤ 2 inches ⇒ Acceptable | 2 to 12 inches ⇒ Fill with stone and Grid Patch | ≥ 12 inches ⇒ Reposition unit | |

Notes:

- "Severed Rib" is defined as a rib with 100% of the cross-sectional thickness lost at any point to cracks, splits, abrasions, etc.
- "Damaged Rib" is defined as a rib with < 100% of the cross-sectional thickness lost at any point to cracks, splits, abrasions, etc.
- "Side Edge" is defined as the outermost 10 ribs along the 10-foot dimension of the mattress.
- "Pre-Placement" inspection are performed on exposed and accessible portions of completed mattresses after being removed from the filling apparatus and staged in the South Lot.
- "Post-Placement" inspection are performed on the exposed and accessible portions of the completed mattresses after installation on the Causeway sideslope. Transfer of the completed mattresses from the South Lot staging area to the Causeway is to be considered part of placement.
- "Braid Rib", "Braid Patch", and "Grid Patch" are to be installed according to the procedures provided in the Tensar "Suggested Repair Guidelines" and addendums.
- The Repair Guideline listed are the same for both the Pre-Placement and Post-Placement inspection.
- The spacing guidelines listed apply in all directions (end-to-end, side-to-end, side-to-side, and corners).
- The maximum allowable gap distance recommended in the retention analysis performed by Weston on 12/1/01 was determined to be 2.32 inches.

TENSAR EARTH TECHNOLOGIES

TO: ROY F. WESTON, INC.
FROM: JEFF FISKE
SUBJECT: ADDENDUM TO SUGGESTED REPAIR GUIDELINES
MARINE MATTRESS REPAIR PROCEDURES
DATE: 12/19/01
CC: JIM GIUMARRA, AMERICAN EXCELSIOR COMPANY
STEVE MAHER, TENSAR EARTH TECHNOLOGIES

Mattress Repair Procedures:

1. Braid Patch: Situations in which a braid patch repair is required are defined in the attached "Quality Control Inspection Criteria & Repair Guidelines" table. For the purpose of this repair the term "adjacent" applies in the cross-machine (cross roll) direction. The "braid patch" should be made using the same HDPE braid material used in prefabrication and final seaming.

The "braid patch" is begun by securely knotting the braid material to the transverse (XMD) bar at least two full apertures before one side of the opening to be repaired. The patch shall then be installed such that the braid snugly engages the XMD bars on either end of the opening, advancing across the opening one aperture at a time. The resulting "zig-zag" configuration shall continue for two (2) full apertures beyond the opening. The "braid patch" is completed by securely knotting the braid to the XMD bar (see figure). If required, a "grid patch" shall be installed following the installation of the "braid patch"

2. In the event that the damage occurs at the edge of the geogrid (i.e., one of the severed ribs was incorporated in a mattress seam), the patch shall begin two (2) full apertures before the non-seam end of the opening. The patch shall then be installed such that the braid snugly engages the XMD bars on either side of the opening, advancing across the opening one aperture at a time. Since the patch cannot extend beyond the edge of the geogrid, the "braid patch" is completed by securing knotting the braid to the XMD bar at one end of the outermost rib. (see figure)

If a "grid patch" is required in addition to the "braid patch", the grid patch shall extend a minimum of six (6) inches beyond the opening in all directions. If located immediately adjacent to a braided seam, the "grid patch" is not required to extend beyond the edge of the unit, but shall rather be incorporated into the unit through a braided seam repair.

3. Grid patch: Refer to instructions in the "Suggested Repair Guidelines for Timon® Marine Mattress Units" document.

4. Braided seam procedure:

For the purposes of this repair, the term adjacent applies in the machine (roll) direction. If the braid is severed, loosen the stitch in both directions until a competent rib is reached. Securely knot the braid to the XMD bar at the end of the competent rib. If the seam is loose as a result of damage to geogrid ribs incorporated within it, creating an opening of unacceptable size, sever the braid and follow the previous procedure.

If no more than two (2) adjacent ribs are severed, replace the seam following seaming procedures provided in the submittal document, engaging the nearest competent rib. The repaired seam shall extend a minimum of six (6) inches beyond the damaged section in both directions.

If three (3), or more, adjacent ribs are severed, a "grid patch" shall be installed prior to performing the seam repair. The "grid patch" shall extend a minimum of six (6) inches beyond the damaged section along the seam in both directions and toward the center of the mattress unit. The "grid patch" is not required to extend beyond the edge of the unit, but shall rather be incorporated into the unit through the seam repair. The repaired seam shall extend a minimum of six (6) inches beyond the damaged section in both directions.

TENSAR EARTH TECHNOLOGIES

APPENDIX B-2

DEFICIENCY REPAIR AND DEPLOYED PMM ACCEPTANCE FORMS

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 1

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: 7500 SF

Description of area: From approximate construction baseline 6+00 to 7+25 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 25 rows of PMMs six courses deep.

x  _____

Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.

 _____

USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG SHEET 1 OF 1

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 1

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|--------------------|
| | | | Row | Number | | | | | |
| 3/7/02 | WBF | X | 1 | 2 | 1, 2, 3 | 4/1/02 | Y | WBF | END/SIDE TAB JUNCT |
| | | X | 4 | 2 | 4 | | Y | | END/SIDE TAB |
| | | CSR | 18 | 4 | 5 | | Y | | |
| | | CSR | 18 | 5 | 6 | | Y | | |
| | | SBU | 19 | 1 | 7 | | Y | | |
| | | SBU | 20 | 2 | 8 | | Y | | |
| | | X | 20 | 3 | 9 | | Y | | END/SIDE TAB |
| | | SBU | 22 | 3 | 10 | | Y | | |
| | | SBU | 23 | 2 | 11 | | Y | | |
| | | X | 23 | 2 | 12 | | Y | | END/SIDE TAB |
| | | SBU | 24 | 1 | 13 | | Y | | |
| | Y | SG | 25 | 1 | 14 | | Y | Y | BAFFLE SEAM |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.

The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.


The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

LIMITS OF ROCK
FILLED TOE
SEE NOTE 5

⊠ H-2

+ -4.3



HOUSATONIC RIVER

9+00

8+00-1.0

7+00

6+00

CONC

⊠ H-3

+ -11.0

AREA OF INSPECTION/
APPROVAL, ACCEPTANCE
FORM # 1

COORDINATES OF
POINT 7+00
24169.03
98225.82

+ -2.5

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 2

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 6300 SF _____

Description of area: From approximate construction baseline 5+00 to 6+00 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, six courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG SHEET 1 OF 1

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 2

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|-------------------------|
| | | | Row | Number | | | | | |
| 3/8/08 | waj | CSR | 1 | 1 | 1 | 4/4/08 | Y | waj | |
| | | SBU | 1 | 5 | 2 | | Y | | |
| | | SG | 5 | 3 | 3 | | Y | | |
| | | SBU | 5 | 5 | 4 | | Y | | |
| | | SBU | 6 | 3 | 5 | | Y | | |
| | | SBU *X | 8 | 3 | 6 | | Y | | TRIM END FLAP |
| | | SBU | 10 | 5 | 7 | | Y | | |
| | | SBU | 10 | 4 | 8 | | Y | | |
| | | CSR | 10 | 1 | 9 | | Y | | |
| | | CSR | 11 | 1 | 10 | | Y | | |
| | | SBU | 11 | 3 | 11 | | Y | | TRIM END FLAP |
| | | X | 20 | 5 | 12 | | Y | | TIE END FLAP BOTH SIDES |
| | | X | 14 | 2 | 13 | | Y | | END FLAP |
| | | X | 15 | 2 | 14 | | Y | Y | TIE END FLAP BOTH SIDES |
| | | X | 17 | 2 | 15 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset. The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1. The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

LIMITS OF ROCK
FILLED TOE
SEE NOTE 5

☒ H-2

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

LIMITS OF LOWER
COVER SYSTEM


LIMITS OF UPPER
COVER SYSTEM

LIMITS OF LOWER
COVER SYSTEM

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

ATS

☒ H-1



AREA OF INSPECTION/APPROVAL ACCEPTANCE FORM #2

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 3

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 6300 SF _____

Description of area: From approximate construction baseline 4+00 to 5+00 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, six courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG SHEET 1 OF 1
 CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187
 CORRESPONDING PPM ACCEPTANCE FORM NUMBER 3

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|------------|
| | | | Row | Number | | | | | |
| 3/8/02 | WJ | SBU | 1 | 4 | 1 | 4/4/02 | Y | WJ | BOTH SIDES |
| | WJ | SBU | 1 | 5 | 2 | | Y | | |
| | CWJ | CSR | 6 | 4 | 3 | | Y | | |
| | | SBU | 12 | 5 | 4 | | Y | | |
| | | SBU | 12 | 4 | 5 | | Y | | |
| | | SBU | 13 | 3 | 6 | | Y | | BOTH SIDES |
| | | SBU | 16 | 3 | 7 | | Y | | Z-LOCATION |
| | | CSR | 17 | 1 | 8 | | Y | | |
| | | SBU | 20 | 5 | 9 | | Y | | |
| | | " | 20 | 4 | 10 | | Y | | |
| | | " | 20 | 2 | 11 | | Y | | |
| | | CSR | 21 | 4 | 12 | | Y | | |
| | | SBU | 21 | 4 | 13 | | Y | | |
| | | CSR | 21 | 6 | 14 | | Y | | |

Notes:
 (1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix
 CSR - consecutive severed ribs
 SG - seam gap
 TSR - total severed ribs
 DBM - damaged braid material
 SIB - splits in bars
 SBU - spacing between units
 x - other
 (2) Location of deficiency is provided as follows:
 Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
 The baseline description corresponds to the description provided on the deployment acceptance sheet.
 Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
 The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).
 3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

LIMITS OF ROCK
FILLED TOE
SEE NOTE 5

☒ H-2

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

☒ H-1


LIMITS OF LOWER
COVER SYSTEM

LIMITS OF UPPER
COVER SYSTEM

LIMITS OF LOWER
COVER SYSTEM

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

AREA OF INSPECTION/APPROVAL ACCEPTANCE FORM #3



DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 4

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 6300 SF _____

Description of area: From approximate construction baseline 3+00 to 4+00 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, six courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 4

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|------------|
| | | | Row | Number | | | | | |
| 3/14/03 | WBJ | CSR | 4 | 2 | 1 | 4/4/03 | Y | WBJ | |
| | | SG | 10 | 2 | 2 | | Y | | |
| | | CSR | 12 | 1 | 3 | | Y | | |
| | | CSR | 14 | 1 | 4 | | Y | | |
| | | CSR | 15 | 2 | 5 | | Y | | |
| | | SBU | 15 | 4 | 6 | | Y | | |
| | | SBU | 18 | 4 | 7 | | Y | | |
| | | SBU | 18 | 5 | 8 | | Y | | BOTH SIDES |
| | V | SBU | 20 | 5 | 9 | | Y | | |
| | V | SBU | 20 | 4 | 10 | | Y | | |

Notes:


(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.
Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



SEE NOTE 6
 (S) PLACES
 H-1

ORDINATES OF
 STATION 0+00
 623595.62
 597824.31

LIMIT OF WORK

**AREA OF INSPECTION/APPROVAL
 ACCEPTANCE FORM #4**

TIDAL FLATS

APPROXIMATE CONTACT OF
 FILL/RIVERINE SEDIMENTS

☒ H-5

+ -0.9

+ -1.5

+ -1.4

+ -0.5

+ -0.6

+ -1.0

+ -1.3

+ -1.4

+ -1.7

+ -1.8

+ -1.8

+ -1.8

+ -1.8

+ -1.8

+ -0.5

+ -0.6

+ -1.0

+ -1.3

+ -1.4

+ -1.7

+ -1.8

+ -1.8

+ -1.8

+ -0.5

+ -0.6

+ -1.0

+ -1.3

+ -1.4

+ -1.7

+ -1.8

+ -1.8

+ -1.8

+ -0.5

+ -0.6

+ -1.0

+ -1.3

+ -1.4

+ -1.7

+ -1.8

+ -1.8

+ -1.8

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 5

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 5250 SF _____

Description of area: From approximate construction baseline 2+00 to 3+00 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, five courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

SHEET 1 OF 1

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 5

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/14/02 | WBJ | X | 3 | 3 | 1 | 4/4/02 | Y | WBJ | END FIAP |
| | | SBU | 1 | 3 | 2 | | Y | | |
| | | SBU | 3 | 4 | 3 | | Y | | |
| | | CSR | 8 | 1 | 4 | | Y | | |
| | | X | 8 | 2 | 5 | | Y | | END FIAP |
| | | X | 9 | 2 | 6 | | Y | | END FIAP |
| | | X | 10 | 2 | 7 | | Y | | END FIAP |
| | | SG | 13 | 3 | 8 | | Y | | END FIAP |
| | | X | 15 | 3 | 9 | | Y | | END FIAP |
| | | CSR | 16 | 4 | 10 | | Y | | |
| | | CSR | 19 | 4 | 11 | | Y | | |
| | | CSR | 20 | 4 | 12 | | Y | | |
| | | SBU | 21 | 4 | 13 | | Y | | |
| Y | V | SBU | 21 | 5 | 14 | | Y | V | |
| | | | | | WBJ | | | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:


Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.

The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



TYP. (S) PLACES
SEE NOTE 6

☒ H-1

LIMITS OF UPPER
COVER SYSTEM
MWCD-99-01A
MWCD-99-01B/CB-99-09 + 6.3

LIMITS OF UPPER
COVER SYSTEM

1+00

2+00

3+00

4+00

ORDINATES OF
STATION 0+00
623595.62
897924.31

LIMIT OF WORK

☒ H-5

TIDAL FLATS

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

AREA OF INSPECTION/APPROVAL ACCEPTANCE FORM #5

+1.5

+1.4

+1.0

+0.9

+0.5

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 6

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 5250 SF _____

Description of area: From approximate construction baseline 1+20 to 2+00 on the easterly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 19 rows of PMMs, five courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG SHEET 1 OF 1

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PPM ACCEPTANCE FORM NUMBER 60

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/14/02 | WBF | SBU | 1 | 2 | 1 | 4/4/02 | Y | WBF | |
| | | X | 3 | 2 | 2 | | Y | | END FIAP |
| | | SBU | 4 | 4 | 3 | | Y | | |
| | | SBU | 6 | 2 | 4 | | Y | | |
| | | SBU | 9 | 4 | 5 | | Y | | |
| | | SBU | 10 | 3 | 6 | | Y | | |
| | | X | 10 | 3 | 7 | | Y | | END FIAP |
| | | X | 11 | 3 | 8 | | Y | | END FIAP |
| | | X | 14 | 3 | 9 | | Y | | END FIAP |
| | | SBU | 14 | 2 | 10 | | Y | | |
| | | SBU | 15 | 2 | 11 | | Y | | |
| V | V | SBU | 17 | 1 | 10 | | Y | | |

Notes:


(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braid material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.
Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



SEE NOTE 6
 (S) PLACES
 H-1

AREA OF INSPECTION/APPROVAL
 ACCEPTANCE FORM #6

LIMIT OF WORK

ORDINATES OF
 STATION 0+00
 623595.62
 397824.31

H-5

+ -0.9
 + -1.5
 + -1.4

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/5/02 **ACCEPTANCE FORM NUMBER :** 7

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 14800 SF _____

Description of area: From approximate construction baseline 7+20 to 8+35 on the Northerly end (nose) of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes approximately 41 rows of PMMs, five to 11 courses deep.

 _____

Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.

 _____

USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PPM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/27/02 | WSP | SBU | 4 | 5 | 1 | 4/5/02 | Y | WSP | |
| | | SBU | 7 | 5 | 2 | | Y | | |
| | | CSR | 9 | 6 | 3 | | Y | | |
| | | SBU | 10 | 2 | 4 | | Y | | |
| | | SBU | 10 | 3 | 5 | | Y | | |
| | | SBU | 10 | 9 | 6 | | Y | | |
| | | CSR | 11 | 5 | 7 | | Y | | |
| | | CSR | 11 | 5 | 8 | | Y | | |
| | | CSR | 11 | 6 | 9 | | Y | | |
| | | CSR | 11 | 10 | 10 | | Y | | |
| | | SBU | 12 | 4 | 11 | | Y | | |
| | | CSR | 12 | 9 | 12 | | Y | | |
| | | SBU | 13 | 3 | 13 | | Y | | |
| | | CSR | 13 | 5 | 14 | | Y | | |
| | | SBU | 15 | 7 | 15 | | Y | | |
| | | SBU | 17 | 3 | 16 | | Y | | |
| | | SBU | 17 | 4 | 17 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.

The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No: DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/27/02 | WBJ | SBU | 17 | 10 | 18 | 4/5/02 | Y | WBJ | |
| | | SBU | 18 | 3 | 19 | | Y | | |
| | | CSR | 18 | 4 | 20 | | Y | | |
| | | CSR | 18 | 10 | 21 | | Y | | |
| | | SBU | 20 | 4 | 22 | | Y | | |
| | | SBU | 20 | 5 | 23 | | Y | | |
| | | SBU | 22 | 4 | 24 | | Y | | |
| | | SBU | 22 | 7 | 25 | | Y | | |
| | | SBU | 23 | 4 | 26 | | Y | | |
| | | SBU | 23 | 8 | 27 | | Y | | |
| | | SBU | 25 | 4 | 28 | | Y | | |
| | | CSR | 27 | 5 | 29 | | Y | | |
| | | SG | 27 | 5 | 30 | | Y | | |
| | | CSR | 28 | 5 | 31 | | Y | | |
| | | CSR | 28 | 6 | 32 | | Y | | |
| | | CSR | 31 | 7 | 33 | Y | Y | | |
| | | SBU | 40 | 3 | 34 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.
Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

TONIC


10
9
8
7
6
5
4

RIVER

8+0.0

8+3.8

AREA OF INSPECTION/APPROVAL
ACCEPTANCE FORM #7



LIMITS OF ROCK
SEE NOTE 5

H-2

LIMITS OF ROCK

H-4

CONCRETE SYSTEM

CONCRETE SYSTEM

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/5/02 **ACCEPTANCE FORM NUMBER :** 8

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 8000 SF _____

Description of area: From approximate construction baseline Station 6+20 to 7+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 20 rows of PMMs, 8 courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 8

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/27/02 | WBF | SBU | 1 | 3 | 1 | 4/5/02 | Y | WBF | |
| | | SBU | 1 | 4 | 2 | | Y | | |
| | | SBU | 1 | 5 | 3 | | Y | | |
| | | SBU | 1 | 6 | 4 | | Y | | |
| | | SBU | 2 | 3 | 5 | | Y | | |
| | | SBU | 2 | 4 | 6 | | Y | | |
| | | SBU | 2 | 5 | 7 | | Y | | |
| | | CSR | 3 | 2 | 8 | | Y | | |
| | | SBU | 3 | 6 | 9 | | Y | | |
| | | SBU | 4 | 2 | 10 | | Y | | |
| | | SBU | 4 | 4 | 11 | | Y | | |
| | | SBU | 4 | 6 | 12 | | Y | | |
| | | SBU | 5 | 5 | 13 | | Y | | |
| | | SBU | 7 | 5 | 14 | | Y | | |
| | | SBU | 15 | 4 | 15 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:


Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.

The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provides for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fillsediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



RIVER

TONIC

AREA OF INSPECTION/APPROVAL
ACCEPTANCE FORM #8

LOW TIDE

H-3

H-3.8

DUNNETS OF
+100

H-2

LIMITS OF ROCK
FILLED TOE
SEE NOTE 5

H-4

H-8

LIMITS OF LOWER
COVER SYSTEM
+004

ER
EM

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/5/02 **ACCEPTANCE FORM NUMBER :** 9

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 7875 SF _____

Description of area: From approximate construction baseline Station 5+20 to 6+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, 7 to 8 courses deep.

 _____

Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.

 _____

USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PPM ACCEPTANCE FORM NUMBER 9

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 3/27/02 | WBJ | SBU | 2 | 4 | 1 | 4/5/02 | Y | WBJ | |
| | | SBU | 2 | 5 | 2 | | Y | | |
| | | SBU | 2 | 6 | 3 | | Y | | |
| | | SBU | 3 | 4 | 4 | | Y | | |
| | | SBU | 3 | 5 | 5 | | Y | | |
| | | CSR | 4 | 6 | 6 | | Y | | |
| | | SBU | 6 | 6 | 7 | | Y | | |
| | | CSR | 11 | 5 | 8 | | Y | | |
| | | SBU | 14 | 2 | 9 | | Y | | |
| | | CSR | 16 | 2 | 10 | | Y | | |
| | | SBU | 17 | 4 | 11 | | Y | | |
| | | SBU | 18 | 3 | 12 | | Y | | |
| | | SBU | 18 | 4 | 13 | | Y | | |
| | | SBU | 19 | 5 | 14 | | Y | | |
| | | | | | | | | | |
| | | | | | | | | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - local severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other


(2) Location of deficiency is provided as follows:

Baseline Station (Bl. Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



RIVER

TONIC

AREA OF INSPECTION/APPROVAL
ACCEPTANCE FORM #9

LIMITS OF ROCK
SEE NOTE 5
FILED TOE

LIMITS OF LOWER
CONCRETE SYSTEM

H-4

H-3

LOW TIDE

ER
EM

8+00
7+00
6+00
5+00
4+00
3+00
2+00
1+00
0+00
-1+00
-2+00
-3+00
-4+00
-5+00
-6+00
-7+00
-8+00
-9+00
-10+00

8+01.0

8+08

7+05

7+10

7+00.1

7+00.4

7+9.3

6+00

5+00

4+00

3+00

2+00

1+00

0+00

-1+00

-2+00

H-4

0+00

1+00

2+00

3+00

4+00

5+00

6+00

7+00

8+00

9+00

10+00

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/5/02 **ACCEPTANCE FORM NUMBER :** 10

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.

Approximate size of area: 7875 SF

Description of area: From approximate construction baseline 4+20 to 5+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, seven to eight courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

SHEET 1 OF 3

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 10

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|-------------|
| | | | Row | Number | | | | | |
| 4/3/02 | WBJ | SBU | 1 | 1 | 1 | 4/5/02 | Y | WBJ | |
| | | X | 1 | 3 | 2 | | Y | | END TAB |
| | | SBU | 1 | 4 | 3 | | Y | | |
| | | CSR | 2 | 7 | 4 | | Y | | |
| | | SBU | 2 | 6 | 5 | | Y | | |
| | | CSR | 2 | 2 | 6 | | Y | | |
| | | CSR | 4 | 5 | 7 | | Y | | |
| | | CSR | 5 | 1 | 8 | | Y | | |
| | | SBU | 7 | 5 | 9 | | Y | | |
| | | SBU | 7 | 3 | 10 | | Y | | |
| | | SBU | 8 | 3 | 11 | | Y | | |
| | | SBU | 8 | 4 | 12 | | Y | | |
| | | SBU | 9 | 5 | 13 | | Y | | |
| | | SBU | 9 | 4 | 14 | | Y | | |
| | | CSR | 10 | 3 | 15 | | Y | | |
| | | CSR | 11 | 2 | 16 | | Y | | |
| | | SBU | 12 | 4 | 17 | | Y | | 3 locations |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset. The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 10

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/3/02 | WBJ | SBU | 12 | 5 | 18 | 4/5/02 | Y | WBJ | |
| | | | 12 | 8 | 19 | | Y | | |
| | | | 12 | 9 | 20 | | Y | | |
| | | | 13 | 9 | 21 | | Y | | |
| | | | 13 | 8 | 22 | | Y | | |
| | | | 14 | 8 | 23 | | Y | | |
| | | | 15 | 9 | 24 | | Y | | |
| | | | 15 | 8 | 25 | | Y | | |
| | | | 16 | 4 | 26 | | Y | | |
| | | | 16 | 5 | 27 | | Y | | |
| | | | 16 | 6 | 28 | | Y | | |
| | | | 17 | 7 | 29 | | Y | | |
| | | | 17 | 3 | 30 | | Y | | |
| | | | 17 | 1 | 31 | | Y | | |
| | | | 18 | 4 | 32 | | Y | | |
| | | | 18 | 5 | 33 | | Y | | |
| V | | | 18 | 8 | 34 | V | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braid material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset
The baseline description corresponds to the description provided on the deployment acceptance sheet

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 10

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/3/02 | WBJ | SBU | 19 | 8 | 35 | 4/3/02 | Y | WBJ | |
| | | SBU | 20 | 2 | 36 | | Y | | |
| | | SBU | 20 | 5 | 37 | | Y | | |
| | | SBU | 20 | 8 | 38 | | Y | | |
| | | CSR | 21 | 6 | 39 | | Y | | |
| | | SBU | 21 | 4 | 40 | | Y | | |
| | | SBU | 21 | 3 | 41 | | Y | | |


Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.
Row of PIMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
The number of the PIMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).
3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



**AREA OF INSPECTION/APPROVAL
ACCEPTANCE FORM #10**

+ -1.5

+ -1.4

+ -1.9

+ -1.9

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/9/02 ACCEPTANCE FORM NUMBER : 11

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: 7875 SF

Description of area: From approximate construction baseline 3+20 to 4+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, seven to eight courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 11

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/4/02 | L. Shah | SBU | 1 | 3 | 1 | 4/9/02 | Y | WBF | |
| | | SBU | 1 | 4 | 2 | | Y | | |
| | | SBU | 1 | 6 | 3 | | Y | | |
| | | SBU | 2 | 5 | 4 | | Y | | |
| | | SBU | 2 | 4 | 5 | | Y | | |
| | | SBU | 3 | 1 | 6 | | Y | | |
| | | SBU | 3 | 2 | 7 | | Y | | |
| | | SBU | 3 | 4 | 8 | | Y | | |
| | | SBU | 3 | 5 | 9 | | Y | | |
| | | SBU | 4 | 7 | 10 | | Y | | |
| | | SBU | 5 | 4 | 11 | | Y | | |
| | | SBU | 5 | 6 | 12 | | Y | | |
| | | SBU | 6 | 7 | 13 | | Y | | |
| | | SBU | 7 | 7 | 14 | | Y | | |
| | | CSR | 7 | 3 | 15 | | Y | | |
| Y | Y | SBU | 10 | 7 | 16 | | Y | | |
| | | SBU | 10 | 6 | 17 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset. The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG SHEET 2 OF 2

CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 11

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/4/02 | C. Shah | SBU | 12 | 6 | 18 | 4/9/02 | Y | WJ | |
| | | SBU | 13 | 6 | 19 | | Y | | |
| | | SBU | 15 | 7 | 20 | | Y | | |
| | | CSR | 19 | 7 | 21 | | Y | | |
| | | SBU | 21 | 3 | 22 | | Y | | |
| | | SBU | 21 | 5 | 23 | | Y | | |
| | | X | 21 | 6 | 24 | | Y | | END TAB |
| | | X | 22 | 6 | 25 | | Y | | END TAB |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |


Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braided material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.
Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).
3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



**AREA OF INSPECTION/APPROVAL
ACCEPTANCE FORM #11**

+1.9

+1.4

+1.5

+1.9

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT


USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/9/02 ACCEPTANCE FORM NUMBER : 12

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.

Approximate size of area: 7875 SF

Description of area: From approximate construction baseline 2+20 to 3+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 21 rows of PMMs, seven to eight courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

SHEET 1 OF 2

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PPM ACCEPTANCE FORM NUMBER 122

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/3/02 | WBJ | SBU | 8 | 5 | 1 | 4/9/02 | Y | WBJ | |
| | | SBU | 12 | 4 | 2 | | Y | | |
| | | SBU | 13 | 3 | 3 | | Y | | |
| | | SBU | 13 | 5 | 4 | | Y | | |
| | | SBU | 14 | 5 | 5 | | Y | | |
| | | SBU | 14 | 5 | 6 | | Y | | |
| | | SBU | 14 | 4 | 7 | | Y | | |
| | | SBU | 15 | 3 | 8 | | Y | | |
| | | SBU | 15 | 4 | 9 | | Y | | |
| | | SBU | 15 | 6 | 10 | | Y | | |
| | | SBU | 16 | 6 | 11 | | Y | | |
| | | SBU | 16 | 4 | 12 | | Y | | |
| | | SG | 16 | 4 | 13 | | Y | | |
| | | SBU | 16 | 1 | 14 | | Y | | |
| | | SBU | 17 | 2 | 15 | | Y | | |
| | | SBU | 17 | 3 | 16 | | Y | | |
| | | SBU | 17 | 4 | 17 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braid material
- SBU - spacing between units
- x - other

(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

SHEET 2 OF 2

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187
CORRESPONDING PPM ACCEPTANCE FORM NUMBER 12

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/13/02 | WBJ | SBU | 17 | 5 | 18 | 4/9/02 | Y | WBJ | |
| | | SBU | 17 | 6 | 19 | | Y | | |
| | | SBU | 18 | 7 | 20 | | Y | | |
| | | SBU | 18 | 5 | 21 | | Y | | |
| | | SBU | 18 | 4 | 22 | | Y | | |
| | | SBU | 18 | 3 | 23 | | Y | | |
| | | SBU | 19 | 3 | 24 | | Y | | |
| | | SBU | 19 | 5 | 25 | | Y | | |
| | | SBU | 19 | 6 | 26 | | Y | | |
| | | SBU | 19 | 7 | 27 | | Y | | |
| | | SBU | 19 | 8 | 28 | | Y | | |
| | | SBU | 20 | 3 | 29 | | Y | | |
| | | SBU | 21 | 2 | 30 | | Y | | |
| | | SBU | 21 | 3 | 31 | | Y | | |
| | | SBU | 21 | 4 | 32 | | Y | | |
| | | SG | 21 | 5 | 33 | | Y | | |

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix

- CSR - consecutive severed ribs
- TSR - total severed ribs
- SIB - splits in bars
- SG - seam gap
- DBM - damaged braid material
- SBU - spacing between units
- x - other


(2) Location of deficiency is provided as follows:

Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
The baseline description corresponds to the description provided on the deployment acceptance sheet.

Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.

The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



AREA OF INSPECTION/APPROVAL ACCEPTANCE FORM #12

DEPLOYED POLYMERIC MARINE MATTRESS ACCEPTANCE

PROJECT: SAEP CAUSEWAY CONSTRUCTION

LOCATION: STRATFORD, CT

USACE CONTRACT NUMBER: DAAD05-97-D-7004-DO 0187

DATE: 4/4/02 ACCEPTANCE FORM NUMBER : 13

I, the undersigned an authorized representative of R. F. Weston, Inc. certify that the polymeric marine mattress (PMM) components deployed on the Causeway project and described below meet the intent of the design documents and the manufacturers minimum handling and installation requirements. Quality control procedures, inspections and repairs are in compliance with the criteria and guidelines presented in Attachments III and IV of Weston's memorandum titled "Resolution of Quality Control Issues Related to Triton Marine Mattresses" dated 1/2/02.


Approximate size of area: _____ 5400 SF _____

Description of area: From approximate construction baseline 1+30 to 2+20 on the Westerly side of the Causeway from the top of slope transition apron to the toe of slope sediment/fill interface (see attached sketch). The inspected area includes 18 rows of PMMs, five to seven courses deep.



Weston Representative

By signing below the USACE authorized representative acknowledges completion of the PMM components described above. I have inspected the described work and find that it generally meets the design intent and the requirements of Weston's approved quality control program. Signature does not relieve the contractor from responsibility for providing all specified elements of the work. See attached inspection/repair summary log as applicable.



USACE Representative

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

SHEET 1 OF 1

POLYMERIC MARINE MATTRESS DEFICIENCY/REPAIR SUMMARY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT NO. DAAD05-97-D-7004-DO 0187


CORRESPONDING PPM ACCEPTANCE FORM NUMBER 13

| Date Inspected | QA Inspector | Deficiency ⁽¹⁾ Code | Location of Deficiency ⁽²⁾ | | Repair No. | QC Repair Date | Acceptable Repair (Y/N) | QA Inspector | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|--------|------------|----------------|-------------------------|--------------|----------|
| | | | Row | Number | | | | | |
| 4/3/02 | WBJ | CSR | 8 | 4 | 1 | 4/4/02 | Y | WBJ | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

Notes:

- Deficiency Codes are based on Weston's approved QC inspection and repair matrix
 - CSR - consecutive severed ribs
 - TSR - total severed ribs
 - SIB - splits in bars
 - SG - seam gap
 - DBM - damaged braid material
 - SBU - spacing between units
 - x - other
- Location of deficiency is provided as follows:
 - Baseline Station (BL Sta.) is inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset.
 - The baseline description corresponds to the description provided on the deployment acceptance sheet.
 - Row of PMMs counted from from lower to higher baseline location provide for the inspected area beginning with 1.
 - The number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface).

3. This summary log will be appended by reference and attached to the corresponding PMM acceptance form referenced above.



AREA OF INSPECTION/APPROVAL ACCEPTANCE FORM #13

LIMIT OF WORK

☒ H-5

TIDA FLATS

APPROXIMATE CONTACT OF
FILL/RIVERINE SEDIMENTS

+ -1.5

+ -1.4

+ -1.9

+ -1.9

APPENDIX B-3

PMM REPAIR INVENTORY LOGS

**SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG**

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 1

| Date Inspected | QA Inspector | Deficiency Code (1) | Location of Deficiency (2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|------------------------|----------------------------|------|--------|-------------|---------------|-----------------------------|
| | | | Row | Unit | Baffle | | | |
| 4/9/02 | WBJ | N/A | 1 | N/A | N/A | N/A | - | No repairs observed in row. |
| 4/9/02 | WBJ | CSR | 18 | 1 | 3 | BRAID | 1 | |
| 4/9/02 | WBJ | CSR | 18 | 1 | 6 | BRAID | 2 | |
| 4/9/02 | WBJ | CSR | 18 | 2 | 4 | BRAID | 3 | |
| 4/9/02 | WBJ | CSR | 18 | 5 | 6 | BRAID | 4 | |
| 4/9/02 | WBJ | CSR | 19 | 1 | 6 | BRAID | 5 | |
| 4/9/02 | WBJ | SBU | 19 | 1 | 6 | GRID | 6 | |
| 4/9/02 | WBJ | CSR | 19 | 2 | 2 | GRID | 7 | |
| 4/9/02 | WBJ | CSR | 19 | 2 | 5 | BRAID | 8 | |
| 4/9/02 | WBJ | CSR | 19 | 2 | 5 | BRAID | 9 | |
| 4/9/02 | WBJ | CSR | 19 | 2 | 6 | GRID | 10 | |
| 4/9/02 | WBJ | SBU | 19 | 2 | 6 | GRID | 11 | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 2 | GRID | 12 | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 3 | BRAID | 13 | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 3 | BRAID | 14 | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 6 | BRAID | 15 | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 6 | GRID | 16 | |
| 4/9/02 | WBJ | SBU | 21 | 3 | 6 | GRID | 17 | |

**SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT**

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

**CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PMM ACCEPTANCE FORM NUMBER 2**

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|-----------------------------------------|
| | | | Row | Unit | Baffle | | | |
| 4/9/02 | WBJ | CSR | 1 | 1 | 4 | BRAID | 1 | |
| 4/9/02 | WBJ | CSR | 1 | 2 | 6 | BRAID | 2 | |
| 4/9/02 | WBJ | SBU | 1 | 2 | 6 | GRID | 3 | |
| 4/9/02 | WBJ | SBU | 1 | 3 | 6 | GRID | 4 | |
| 4/9/02 | WBJ | CSR | 1 | 4 | 3 | GRID | 5 | |
| 4/9/02 | WBJ | SBU | 1 | 4 | 6 | GRID | 6 | |
| 4/9/02 | WBJ | CSR | 5 | 1 | 6 | BRAID | 7 | |
| 4/9/02 | WBJ | CSR | 5 | 2a | 2 | BRAID | 8 | Identified unit was a custom tiled PMM. |
| 4/9/02 | WBJ | CSR | 5 | 2 | 6 | BRAID | 9 | |
| 4/9/02 | WBJ | SBU | 5 | 2 | 6 | GRID | 10 | |
| 4/9/02 | WBJ | CSR | 5 | 3 | 4 | BRAID | 11 | |
| 4/9/02 | WBJ | CSR | 5 | 4 | 3 | BRAID | 12 | |
| 4/9/02 | WBJ | SBU | 5 | 4 | 6 | GRID | 13 | |
| 4/9/02 | WBJ | CSR | 7 | 1 | 2 | GRID | 14 | |
| 4/9/02 | WBJ | CSR | 7 | 1 | 3 | BRAID | 15 | |
| 4/9/02 | WBJ | CSR | 7 | 1 | 4 | GRID | 16 | |
| 4/9/02 | WBJ | CSR | 7 | 4 | 3 | BRAID | 17 | |
| 4/9/02 | WBJ | CSR | 7 | 4 | 6 | BRAID | 18 | |
| 4/9/02 | WBJ | CSR | 16 | 1 | 8 | BRAID | 19 | |
| 4/9/02 | WBJ | CSR | 16 | 2 | 6 | BRAID | 20 | |
| 4/9/02 | WBJ | CSR | 16 | 3 | 6 | BRAID | 21 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

| POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG | | | | | | | | | |
|-------------------------------------------------------|--------------|--------------------------------|---------------------------------------------|------|--------|-------------|---------------|----------|--|
| CONTRACTOR: R. F. WESTON | | | USACE CONTRACT No. DAAD05-97-D-7004-DO 0187 | | | | | | |
| CORRESPONDING PMM ACCEPTANCE FORM NUMBER 3 | | | | | | | | | |
| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments | |
| | | | Row | Unit | Baffle | | | | |
| 4/9/02 | WBJ | CSR | 4 | 1 | 2 | GRID | 1 | | |
| 4/9/02 | WBJ | CSR | 4 | 1 | 3 | BRAID | 2 | | |
| 4/9/02 | WBJ | CSR | 4 | 3 | 5 | GRID | 3 | | |
| 4/9/02 | WBJ | CSR | 4 | 3 | 6 | GRID | 4 | | |
| 4/9/02 | WBJ | CSR | 8 | 1 | 2 | BRAID | 5 | | |
| 4/9/02 | WBJ | CSR | 8 | 1 | 4 | GRID | 6 | | |
| 4/9/02 | WBJ | CSR | 17 | 1 | 2 | GRID | 7 | | |
| 4/9/02 | WBJ | CSR | 17 | 1 | 3 | BRAID | 8 | | |
| 4/9/02 | WBJ | CSR | 17 | 1 | 5 | BRAID | 9 | | |
| 4/9/02 | WBJ | SBU | 17 | 2 | 6 | GRID | 10 | | |
| 4/9/02 | WBJ | CSR | 17 | 3 | 3 | GRID | 11 | | |
| 4/9/02 | WBJ | CSR | 17 | 4 | 3 | BRAID | 12 | | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 3 | BRAID | 13 | | |
| 4/9/02 | WBJ | CSR | 21 | 1 | 6 | BRAID | 14 | | |
| 4/9/02 | WBJ | SBU | 21 | 1 | 6 | GRID | 15 | | |
| 4/9/02 | WBJ | CSR | 21 | 2 | 1 | BRAID | 16 | | |
| 4/9/02 | WBJ | CSR | 21 | 2 | 3 | BRAID | 17 | | |
| 4/9/02 | WBJ | CSR | 21 | 2 | 3 | BRAID | 18 | | |
| 4/9/02 | WBJ | CSR | 21 | 2 | 4 | BRAID | 19 | | |
| 4/9/02 | WBJ | CSR | 21 | 2 | 5 | BRAID | 20 | | |
| 4/9/02 | WBJ | SBU | 21 | 2 | 6 | GRID | 21 | | |
| 4/9/02 | WBJ | CSR | 21 | 3 | 5 | GRID | 22 | | |
| 4/9/02 | WBJ | CSR | 21 | 3 | 6 | BRAID | 23 | | |
| 4/9/02 | WBJ | CSR | 21 | 3 | 6 | GRID | 24 | | |
| 4/9/02 | WBJ | CSR | 21 | 4 | 3 | GRID | 25 | | |
| 4/9/02 | WBJ | CSR | 21 | 4 | 3 | GRID | 26 | | |
| 4/9/02 | WBJ | CSR | 21 | 4 | 3 | GRID | 27 | | |
| 4/9/02 | WBJ | CSR | 21 | 4 | 5 | BRAID | 28 | | |
| 4/9/02 | WBJ | CSR | 21 | 5 | 6 | BRAID | 29 | | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

| POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG | | | | | | | | | |
|----------------------------------------------------------------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|--|
| CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187 | | | | | | | | | |
| CORRESPONDING PMM ACCEPTANCE FORM NUMBER 4 | | | | | | | | | |
| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments | |
| | | | Row | Unit | Baffle | | | | |
| 4/9/02 | WBJ | CSR | 3 | 1 | 6 | BRAID | 1 | | |
| 4/9/02 | WBJ | CSR | 3 | 3 | 2 | BRAID | 2 | | |
| 4/9/02 | WBJ | CSR | 4 | 2 | 1 | GRID | 3 | | |
| 4/9/02 | WBJ | CSR | 4 | 2 | 3 | BRAID | 4 | | |
| 4/9/02 | WBJ | CSR | 4 | 2 | 3 | BRAID | 5 | | |
| 4/9/02 | WBJ | CSR | 4 | 3 | 5 | GRID | 6 | | |
| 4/9/02 | WBJ | CSR | 4 | 3 | 6 | GRID | 7 | | |
| 4/9/02 | WBJ | CSR | 8 | 1 | 5 | BRAID | 8 | | |
| 4/9/02 | WBJ | CSR | 8 | 4 | 3 | GRID | 9 | | |
| 4/9/02 | WBJ | CSR | 8 | 4 | 5 | BRAID | 10 | | |
| 4/9/02 | WBJ | SBU | 11 | 2 | 4 | GRID | 11 | | |
| 4/9/02 | WBJ | CSR | 11 | 2 | 4 | BRAID | 12 | | |
| 4/9/02 | WBJ | CSR | 11 | 3 | 5 | BRAID | 13 | | |
| 4/9/02 | WBJ | CSR | 11 | 4 | 2 | BRAID | 14 | | |
| 4/9/02 | WBJ | CSR | 11 | 4 | 3 | BRAID | 15 | | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PIMM ACCEPTANCE FORM NUMBER 5

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/9/02 | WBJ | SBU | 1 | 3 | 6 | GRID | 1 | |
| 4/9/02 | WBJ | SBU | 1 | 4 | 6 | GRID | 2 | |
| 4/9/02 | WBJ | CSR | 1 | 5 | 5 | GRID | 3 | |
| 4/9/02 | WBJ | CSR | 6 | 4 | 2 | BRAID | 4 | |
| 4/9/02 | WBJ | CSR | 7 | 2 | 3 | BRAID | 5 | |
| 4/9/02 | WBJ | CSR | 7 | 2 | 5 | GRID | 6 | |
| 4/9/02 | WBJ | CSR | 7 | 3 | 4 | BRAID | 7 | |
| 4/9/02 | WBJ | CSR | 7 | 4 | 3 | BRAID | 8 | |
| 4/9/02 | WBJ | CSR | 16 | 3 | 5 | BRAID | 9 | |
| 4/9/02 | WBJ | CSR | 16 | 4 | 4 | BRAID | 10 | |
| 4/9/02 | WBJ | SBU | 16 | 4 | 4 | BRAID | 11 | |
| 4/9/02 | WBJ | CSR | 16 | 4 | 5 | BRAID | 12 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 6

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|-----------------------------|
| | | | Row | Unit | Baffle | | | |
| 4/9/02 | WBJ | N/A | 3 | N/A | N/A | N/A | - | No repairs observed in row. |
| 4/9/02 | WBJ | CSR | 8 | 1 | 1 | GRID | 1 | |
| 4/9/02 | WBJ | SBU | 8 | 4 | 6 | GRID | 2 | |
| 4/9/02 | WBJ | CSR | 8 | 5 | 2 | BRAID | 3 | |
| 4/9/02 | WBJ | SBU | 9 | 3 | 6 | GRID | 4 | |
| 4/9/02 | WBJ | SBU | 9 | 4 | 6 | GRID | 5 | |
| 4/9/02 | WBJ | SBU | 16 | 2 | 6 | GRID | 6 | |
| 4/9/02 | WBJ | CSR | 16 | 4 | 3 | BRAID | 7 | |
| 4/9/02 | WBJ | CSR | 16 | 4 | 5 | GRID | 8 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | SBU | 13 | 3 | 6 | GRID | 1 | |
| 4/10/02 | WBJ | SBU | 13 | 3 | 6 | GRID | 2 | |
| 4/10/02 | WBJ | CSR | 13 | 5 | 2 | GRID | 3 | |
| 4/10/02 | WBJ | CSR | 13 | 5 | 5 | BRAID | 4 | |
| 4/10/02 | WBJ | CSR | 13 | 5 | 6 | GRID | 5 | |
| 4/10/02 | WBJ | CSR | 13 | 6 | 4 | BRAID | 6 | |
| 4/10/02 | WBJ | CSR | 13 | 7 | 4 | BRAID | 7 | |
| 4/10/02 | WBJ | CSR | 13 | 7 | 5 | GRID | 8 | |
| 4/10/02 | WBJ | CSR | 13 | 8 | 2 | GRID | 9 | |
| 4/10/02 | WBJ | CSR | 13 | 8 | 4 | BRAID | 10 | |
| 4/10/02 | WBJ | CSR | 13 | 8 | 6 | GRID | 11 | |
| 4/10/02 | WBJ | CSR | 13 | 9 | 2 | GRID | 12 | |
| 4/10/02 | WBJ | CSR | 13 | 9 | 4 | BRAID | 13 | |
| 4/10/02 | WBJ | CSR | 13 | 9 | 6 | GRID | 14 | |
| 4/10/02 | WBJ | CSR | 13 | 10 | 6 | BRAID | 15 | |
| 4/10/02 | WBJ | CSR | 14 | 2 | 6 | BRAID | 16 | |
| 4/10/02 | WBJ | SBU | 14 | 3 | 6 | GRID | 17 | |
| 4/10/02 | WBJ | CSR | 14 | 4 | 3 | BRAID | 18 | |
| 4/10/02 | WBJ | CSR | 14 | 5 | 5 | BRAID | 19 | |
| 4/10/02 | WBJ | CSR | 14 | 6 | 1 | BRAID | 20 | |
| 4/10/02 | WBJ | CSR | 14 | 6 | 2 | BRAID | 21 | |
| 4/10/02 | WBJ | CSR | 14 | 6 | 4 | GRID | 22 | |
| 4/10/02 | WBJ | CSR | 14 | 6 | 5 | GRID | 23 | |
| 4/10/02 | WBJ | CSR | 14 | 6 | 6 | BRAID | 24 | |
| 4/10/02 | WBJ | CSR | 14 | 7 | 1 | BRAID | 25 | |
| 4/10/02 | WBJ | CSR | 14 | 7 | 2 | BRAID | 26 | |
| 4/10/02 | WBJ | CSR | 14 | 7 | 5 | BRAID | 27 | |
| 4/10/02 | WBJ | CSR | 14 | 8 | 2 | BRAID | 28 | |
| 4/10/02 | WBJ | CSR | 14 | 8 | 4 | BRAID | 29 | |
| 4/10/02 | WBJ | CSR | 14 | 8 | 6 | GRID | 30 | |
| 4/10/02 | WBJ | CSR | 14 | 9 | 3 | GRID | 31 | |
| 4/10/02 | WBJ | CSR | 14 | 9 | 4 | BRAID | 32 | |
| 4/10/02 | WBJ | CSR | 14 | 10 | 4 | GRID | 33 | |
| 4/10/02 | WBJ | CSR | 15 | 1 | 5 | GRID | 34 | |
| 4/10/02 | WBJ | CSR | 15 | 1 | 6 | GRID | 35 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PMM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 15 | 2 | 1 | GRID | 36 | |
| 4/10/02 | WBJ | CSR | 15 | 2 | 5 | BRAID | 37 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 3 | BRAID | 38 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 6 | BRAID | 39 | |
| 4/10/02 | WBJ | CSR | 15 | 4 | 3 | BRAID | 40 | |
| 4/10/02 | WBJ | CSR | 15 | 4 | 4 | BRAID | 41 | |
| 4/10/02 | WBJ | CSR | 15 | 4 | 5 | BRAID | 42 | |
| 4/10/02 | WBJ | CSR | 15 | 4 | 6 | BRAID | 43 | |
| 4/10/02 | WBJ | CSR | 15 | 4 | 6 | GRID | 44 | |
| 4/10/02 | WBJ | CSR | 15 | 6 | 6 | BRAID | 45 | |
| 4/10/02 | WBJ | CSR | 15 | 7 | 3 | BRAID | 46 | |
| 4/10/02 | WBJ | CSR | 15 | 7 | 6 | GRID | 47 | |
| 4/10/02 | WBJ | CSR | 15 | 7 | 6 | GRID | 48 | |
| 4/10/02 | WBJ | CSR | 15 | 9 | 3 | GRID | 49 | |
| 4/10/02 | WBJ | CSR | 15 | 9 | 6 | BRAID | 50 | |
| 4/10/02 | WBJ | CSR | 15 | 10 | 4 | GRID | 51 | |
| 4/10/02 | WBJ | CSR | 15 | 10 | 2 | GRID | 52 | |
| 4/10/02 | WBJ | CSR | 16 | 4 | 2 | BRAID | 53 | |
| 4/10/02 | WBJ | CSR | 16 | 4 | 4 | BRAID | 54 | |
| 4/10/02 | WBJ | CSR | 16 | 4 | 5 | BRAID | 55 | |
| 4/10/02 | WBJ | CSR | 16 | 4 | 6 | BRAID | 56 | |
| 4/10/02 | WBJ | SBU | 16 | 4 | 6 | GRID | 57 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 2 | BRAID | 58 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 3 | BRAID | 59 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 3 | BRAID | 60 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 4 | BRAID | 61 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 4 | BRAID | 62 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 6 | BRAID | 63 | |
| 4/10/02 | WBJ | CSR | 16 | 6 | 4 | BRAID | 64 | |
| 4/10/02 | WBJ | CSR | 16 | 6 | 6 | BRAID | 65 | |
| 4/10/02 | WBJ | CSR | 16 | 7 | 4 | GRID | 66 | |
| 4/10/02 | WBJ | CSR | 16 | 7 | 6 | GRID | 67 | |
| 4/10/02 | WBJ | CSR | 16 | 7 | 6 | BRAID | 68 | |
| 4/10/02 | WBJ | SBU | 16 | 7 | 7 | GRID | 69 | |
| 4/10/02 | WBJ | CSR | 16 | 8 | 3 | BRAID | 70 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 16 | 9 | 4 | GRID | 71 | |
| 4/10/02 | WBJ | CSR | 16 | 9 | 5 | BRAID | 72 | |
| 4/10/02 | WBJ | CSR | 16 | 10 | 3 | BRAID | 73 | |
| 4/10/02 | WBJ | CSR | 16 | 10 | 4 | BRAID | 74 | |
| 4/10/02 | WBJ | SBU | 16 | 10 | 6 | GRID | 75 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 2 | BRAID | 76 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 3 | BRAID | 77 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 4 | BRAID | 78 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 5 | BRAID | 79 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 5 | BRAID | 80 | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 6 | BRAID | 81 | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 1 | BRAID | 82 | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 3 | GRID | 83 | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 5 | GRID | 84 | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 6 | BRAID | 85 | |
| 4/10/02 | WBJ | SBU | 17 | 2 | 6 | GRID | 86 | |
| 4/10/02 | WBJ | SBU | 17 | 3 | 6 | GRID | 87 | |
| 4/10/02 | WBJ | CSR | 17 | 4 | 3 | BRAID | 88 | |
| 4/10/02 | WBJ | CSR | 17 | 5 | 3 | BRAID | 89 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 2 | BRAID | 90 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 3 | BRAID | 91 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 4 | BRAID | 92 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 6 | GRID | 93 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 6 | BRAID | 94 | |
| 4/10/02 | WBJ | CSR | 17 | 6 | 6 | BRAID | 95 | |
| 4/10/02 | WBJ | CSR | 17 | 7 | 3 | BRAID | 96 | |
| 4/10/02 | WBJ | CSR | 17 | 7 | 4 | GRID | 97 | |
| 4/10/02 | WBJ | CSR | 17 | 7 | 5 | GRID | 98 | |
| 4/10/02 | WBJ | CSR | 17 | 7 | 5 | BRAID | 99 | |
| 4/10/02 | WBJ | SBU | 17 | 10 | 6 | GRID | 100 | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 2 | GRID | 101 | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 2 | BRAID | 102 | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 4 | GRID | 103 | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 4 | BRAID | 104 | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 5 | GRID | 105 | |

**SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG**

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PIMM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency Code (1) | Location of Deficiency (2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|---------------------|----------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 18 | 1 | 6 | GRID | 106 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 1 | GRID | 107 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 1 | BRAID | 108 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 2 | BRAID | 109 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 4 | GRID | 110 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 5 | GRID | 111 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 6 | BRAID | 112 | |
| 4/10/02 | WBJ | CSR | 18 | 2 | 6 | GRID | 113 | |
| 4/10/02 | WBJ | SBU | 18 | 2 | 6 | GRID | 114 | |
| 4/10/02 | WBJ | CSR | 18 | 3 | 6 | GRID | 115 | |
| 4/10/02 | WBJ | CSR | 18 | 3 | 6 | BRAID | 116 | |
| 4/10/02 | WBJ | SBU | 18 | 3 | 6 | GRID | 117 | |
| 4/10/02 | WBJ | CSR | 18 | 4 | 2 | BRAID | 118 | |
| 4/10/02 | WBJ | CSR | 18 | 5 | 5 | GRID | 119 | |
| 4/10/02 | WBJ | CSR | 18 | 6 | 2 | BRAID | 120 | |
| 4/10/02 | WBJ | CSR | 18 | 6 | 3 | BRAID | 121 | |
| 4/10/02 | WBJ | CSR | 18 | 6 | 5 | BRAID | 122 | |
| 4/10/02 | WBJ | CSR | 18 | 7 | 4 | BRAID | 123 | |
| 4/10/02 | WBJ | CSR | 18 | 7 | 6 | GRID | 124 | |
| 4/10/02 | WBJ | CSR | 18 | 9 | 3 | BRAID | 125 | |
| 4/10/02 | WBJ | CSR | 18 | 9 | 3 | BRAID | 126 | |
| 4/10/02 | WBJ | CSR | 18 | 9 | 4 | BRAID | 127 | |
| 4/10/02 | WBJ | SBU | 18 | 9 | 6 | GRID | 128 | |
| 4/10/02 | WBJ | CSR | 18 | 10 | 3 | BRAID | 129 | |
| 4/10/02 | WBJ | CSR | 18 | 10 | 4 | BRAID | 130 | |
| 4/10/02 | WBJ | SBU | 18 | 10 | 6 | GRID | 131 | |
| 4/10/02 | WBJ | CSR | 19 | 1 | 1 | BRAID | 132 | |
| 4/10/02 | WBJ | CSR | 19 | 1 | 5 | GRID | 133 | |
| 4/10/02 | WBJ | CSR | 19 | 1 | 6 | BRAID | 134 | |
| 4/10/02 | WBJ | SBU | 19 | 2 | 6 | GRID | 135 | |
| 4/10/02 | WBJ | CSR | 19 | 3 | 5 | BRAID | 136 | |
| 4/10/02 | WBJ | CSR | 19 | 3 | 6 | BRAID | 137 | |
| 4/10/02 | WBJ | CSR | 19 | 5 | 4 | BRAID | 138 | |
| 4/10/02 | WBJ | CSR | 19 | 5 | 5 | GRID | 139 | |
| 4/10/02 | WBJ | CSR | 19 | 6 | 4 | BRAID | 140 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PMM ACCEPTANCE FORM NUMBER 7

| Date Inspected | QA Inspector | Deficiency Code (1) | Location of Deficiency (2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|---------------------|----------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 19 | 7 | 2 | BRAID | 141 | |
| 4/10/02 | WBJ | CSR | 19 | 7 | 3 | GRID | 142 | |
| 4/10/02 | WBJ | CSR | 19 | 8 | 3 | BRAID | 143 | |
| 4/10/02 | WBJ | CSR | 19 | 8 | 4 | BRAID | 144 | |
| 4/10/02 | WBJ | CSR | 19 | 9 | 2 | BRAID | 145 | |
| 4/10/02 | WBJ | CSR | 19 | 9 | 4 | BRAID | 146 | |
| 4/10/02 | WBJ | SBU | 19 | 9 | 6 | GRID | 147 | |
| 4/10/02 | WBJ | SBU | 20 | 3 | 6 | GRID | 148 | |
| 4/10/02 | WBJ | SBU | 20 | 4 | 6 | GRID | 149 | |
| 4/10/02 | WBJ | CSR | 20 | 5 | 3 | GRID | 150 | |
| 4/10/02 | WBJ | CSR | 20 | 5 | 5 | BRAID | 151 | |
| 4/10/02 | WBJ | CSR | 20 | 6 | 3 | BRAID | 152 | |
| 4/10/02 | WBJ | CSR | 20 | 6 | 5 | BRAID | 153 | |
| 4/10/02 | WBJ | CSR | 20 | 6 | 6 | BRAID | 154 | |
| 4/10/02 | WBJ | CSR | 20 | 7 | 2 | BRAID | 155 | |
| 4/10/02 | WBJ | CSR | 20 | 10 | 4 | BRAID | 156 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PMM ACCEPTANCE FORM NUMBER 8

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| | | | | | | | | |
| 4/10/02 | WBJ | CSR | 2 | 1 | 2 | BRAID | | |
| 4/10/02 | WBJ | CSR | 2 | 2 | 3 | BRAID | | |
| 4/10/02 | WBJ | CSR | 2 | 3 | 1 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 3 | 4 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 3 | 5 | BRAID | | |
| 4/10/02 | WBJ | CSR | 2 | 3 | 5 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 3 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 2 | 3 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 2 | 4 | 1 | BRAID | | |
| 4/10/02 | WBJ | CSR | 2 | 4 | 3 | BRAID | | |
| 4/10/02 | WBJ | SBU | 2 | 4 | 6 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 5 | 1 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 5 | 2 | GRID | | |
| 4/10/02 | WBJ | SBU | 2 | 5 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 2 | 6 | 3 | BRAID | | |
| 4/10/02 | WBJ | SBU | 2 | 6 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 5 | 1 | 4 | GRID | | |
| 4/10/02 | WBJ | CSR | 5 | 1 | 6 | GRID | | |
| 4/10/02 | WBJ | SBU | 5 | 1 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 5 | 3 | 4 | BRAID | | |
| 4/10/02 | WBJ | SBU | 5 | 5 | 1 | GRID | | |
| 4/10/02 | WBJ | CSR | 5 | 6 | 2 | BRAID | | |
| 4/10/02 | WBJ | CSR | 5 | 6 | 4 | BRAID | | |
| 4/10/02 | WBJ | CSR | 5 | 6 | 6 | BRAID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 2 | BRAID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 2 | GRID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 4 | BRAID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 4 | GRID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 5 | BRAID | | |
| 4/10/02 | WBJ | CSR | 17 | 1 | 6 | GRID | | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 3 | BRAID | | |
| 4/10/02 | WBJ | CSR | 17 | 3 | 1 | GRID | | |
| 4/10/02 | WBJ | CSR | 19 | 5 | 3 | GRID | | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 9

| Date Inspected | QA Inspector | Deficiency(1)) Code | Location of Deficiency(2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|-------------------------|---------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 11 | 1 | 3 | BRAID | 1 | |
| 4/10/02 | WBJ | CSR | 11 | 1 | 3 | GRID | 2 | |
| 4/10/02 | WBJ | SBU | 11 | 1 | 6 | GRID | 3 | |
| 4/10/02 | WBJ | SBU | 11 | 1 | 6 | GRID | 4 | |
| 4/10/02 | WBJ | CSR | 11 | 2 | 1 | BRAID | 5 | |
| 4/10/02 | WBJ | CSR | 11 | 2 | 2 | BRAID | 6 | |
| 4/10/02 | WBJ | CSR | 11 | 2 | 2 | BRAID | 7 | |
| 4/10/02 | WBJ | CSR | 11 | 2 | 3 | BRAID | 8 | |
| 4/10/02 | WBJ | CSR | 11 | 3 | 6 | BRAID | 9 | |
| 4/10/02 | WBJ | CSR | 11 | 3 | 6 | BRAID | 10 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 3 | BRAID | 11 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 5 | BRAID | 12 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 6 | BRAID | 13 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 6 | BRAID | 14 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 6 | GRID | 15 | |
| 4/10/02 | WBJ | CSR | 11 | 5 | 4 | BRAID | 16 | |
| 4/10/02 | WBJ | CSR | 11 | 5 | 6 | GRID | 17 | |
| 4/10/02 | WBJ | CSR | 11 | 6 | 1 | BRAID | 18 | |
| 4/10/02 | WBJ | CSR | 11 | 6 | 5 | BRAID | 19 | |
| 4/10/02 | WBJ | CSR | 13 | 1 | 1 | GRID | 20 | |
| 4/10/02 | WBJ | CSR | 13 | 1 | 2 | GRID | 21 | |
| 4/10/02 | WBJ | SBU | 13 | 1 | 3 | GRID | 22 | |
| 4/10/02 | WBJ | CSR | 13 | 1 | 6 | GRID | 23 | |
| 4/10/02 | WBJ | CSR | 13 | 6 | 6 | BRAID | 24 | |
| 4/10/02 | WBJ | CSR | 14 | 1 | 1 | BRAID | 25 | |
| 4/10/02 | WBJ | SBU | 14 | 1 | 6 | GRID | 26 | |
| 4/10/02 | WBJ | SBU | 14 | 2 | 6 | GRID | 27 | |
| 4/10/02 | WBJ | CSR | 14 | 4 | 6 | BRAID | 28 | |
| 4/10/02 | WBJ | CSR | 14 | 5 | 6 | GRID | 29 | |
| 4/10/02 | WBJ | SBU | 15 | 1 | 6 | GRID | 30 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 5 | BRAID | 31 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 5 | BRAID | 32 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 6 | GRID | 33 | |
| 4/10/02 | WBJ | CSR | 15 | 5 | 4 | BRAID | 34 | |
| 4/10/02 | WBJ | CSR | 15 | 5 | 5 | BRAID | 35 | |
| 4/10/02 | WBJ | CSR | 15 | 5 | 6 | GRID | 36 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PIMM ACCEPTANCE FORM NUMBER 10

| Date Inspected | QA Inspector | Deficiency Code (1) | Location of Deficiency (2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|---------------------|----------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 7 | 2 | 3 | GRID | 1 | |
| 4/10/02 | WBJ | CSR | 7 | 2 | 6 | GRID | 2 | |
| 4/10/02 | WBJ | SBU | 7 | 2 | 6 | GRID | 3 | |
| 4/10/02 | WBJ | SBU | 7 | 3 | 6 | GRID | 4 | |
| 4/10/02 | WBJ | SBU | 7 | 5 | 6 | GRID | 5 | |
| 4/10/02 | WBJ | CSR | 7 | 7 | 1 | BRAID | 6 | |
| 4/10/02 | WBJ | CSR | 4 | 1 | 3 | GRID | 7 | |
| 4/10/02 | WBJ | CSR | 4 | 1 | 4 | GRID | 8 | |
| 4/10/02 | WBJ | CSR | 4 | 2 | 1 | BRAID | 9 | |
| 4/10/02 | WBJ | CSR | 4 | 2 | 2 | GRID | 10 | |
| 4/10/02 | WBJ | CSR | 4 | 2 | 4 | BRAID | 11 | |
| 4/10/02 | WBJ | CSR | 4 | 3 | 3 | GRID | 12 | |
| 4/10/02 | WBJ | CSR | 4 | 3 | 4 | BRAID | 13 | |
| 4/10/02 | WBJ | CSR | 4 | 5 | 3 | BRAID | 14 | |
| 4/10/02 | WBJ | CSR | 4 | 5 | 3 | BRAID | 15 | |
| 4/10/02 | WBJ | CSR | 4 | 5 | 3 | BRAID | 16 | |
| 4/10/02 | WBJ | CSR | 12 | 1 | 4 | GRID | 17 | |
| 4/10/02 | WBJ | CSR | 12 | 3 | 3 | BRAID | 18 | |
| 4/10/02 | WBJ | SBU | 12 | 4 | 6 | GRID | 19 | |
| 4/10/02 | WBJ | CSR | 12 | 3 | 3 | GRID | 20 | |
| 4/10/02 | WBJ | CSR | 12 | 6 | 6 | BRAID | 21 | |
| 4/10/02 | WBJ | SBU | 12 | 6 | 6 | GRID | 22 | |
| 4/10/02 | WBJ | SBU | 12 | 6 | 6 | GRID | 23 | |
| 4/10/02 | WBJ | SBU | 12 | 6 | 6 | GRID | 24 | |
| 4/10/02 | WBJ | SBU | 12 | 6 | 6 | GRID | 25 | |
| 4/10/02 | WBJ | SBU | 12 | 6 | 6 | GRID | 26 | |
| 4/10/02 | WBJ | CSR | 20 | 1 | 2 | BRAID | 27 | |
| 4/10/02 | WBJ | CSR | 20 | 1 | 3 | BRAID | 28 | |
| 4/10/02 | WBJ | SBU | 20 | 2 | 6 | GRID | 29 | |
| 4/10/02 | WBJ | CSR | 20 | 3 | 2 | GRID | 30 | |
| 4/10/02 | WBJ | CSR | 20 | 3 | 5 | BRAID | 31 | |
| 4/10/02 | WBJ | CSR | 20 | 3 | 5 | BRAID | 32 | |
| 4/10/02 | WBJ | CSR | 20 | 4 | 2 | BRAID | 33 | |
| 4/10/02 | WBJ | CSR | 20 | 4 | 4 | GRID | 34 | |
| 4/10/02 | WBJ | CSR | 20 | 4 | 2 | GRID | 35 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 10

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | SBU | 20 | 4 | 6 | GRID | 36 | |
| 4/10/02 | WBJ | SBU | 20 | 4 | 6 | GRID | 37 | |
| 4/10/02 | WBJ | CSR | 20 | 5 | 3 | BRAID | 38 | |
| 4/10/02 | WBJ | SBU | 20 | 5 | 6 | GRID | 39 | |
| 4/10/02 | WBJ | CSR | 20 | 6 | 2 | BRAID | 40 | |
| 4/10/02 | WBJ | SBU | 20 | 7 | 6 | GRID | 41 | |

**SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG**

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 11

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 10 | 2 | 4 | BRAID | 1 | |
| 4/10/02 | WBJ | CSR | 10 | 4 | 5 | BRAID | 2 | |
| 4/10/02 | WBJ | CSR | 10 | 4 | 6 | BRAID | 3 | |
| 4/10/02 | WBJ | SBU | 10 | 4 | 6 | GRID | 4 | |
| 4/10/02 | WBJ | CSR | 10 | 5 | 3 | BRAID | 5 | |
| 4/10/02 | WBJ | SBU | 10 | 5 | 6 | GRID | 6 | |
| 4/10/02 | WBJ | CSR | 16 | 2 | 3 | BRAID | 7 | |
| 4/10/02 | WBJ | CSR | 16 | 2 | 5 | BRAID | 8 | |
| 4/10/02 | WBJ | CSR | 16 | 2 | 6 | BRAID | 9 | |
| 4/10/02 | WBJ | CSR | 16 | 3 | 3 | BRAID | 10 | |
| 4/10/02 | WBJ | CSR | 16 | 5 | 6 | GRID | 11 | |
| 4/10/02 | WBJ | CSR | 13 | 1 | 4 | GRID | 12 | |
| 4/10/02 | WBJ | CSR | 13 | 4 | 6 | GRID | 13 | |
| 4/10/02 | WBJ | SBU | 13 | 4 | 6 | GRID | 14 | |
| 4/10/02 | WBJ | SBU | 15 | 1 | 6 | GRID | 15 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 1 | GRID | 16 | |
| 4/10/02 | WBJ | CSR | 15 | 5 | 3 | GRID | 17 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187
CORRESPONDING PMM ACCEPTANCE FORM NUMBER 12

| Date Inspected | QA Inspector | Deficiency Code (1) | Location of Deficiency (2) | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|---------------------|----------------------------|------|--------|-------------|---------------|-----------------------------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 17 | 2 | 1 | BRAID | 1 | |
| 4/10/02 | WBJ | SBU | 17 | 2 | 6 | GRID | 2 | |
| 4/10/02 | WBJ | SBU | 17 | 3 | 6 | GRID | 3 | |
| 4/10/02 | WBJ | SBU | 17 | 3 | 6 | GRID | 4 | |
| 4/10/02 | WBJ | SBU | 17 | 4 | 6 | GRID | 5 | |
| 4/10/02 | WBJ | SBU | 17 | 4 | 6 | GRID | 6 | |
| 4/10/02 | WBJ | CSR | 17 | 5 | 2 | GRID | 7 | |
| 4/10/02 | WBJ | SBU | 17 | 5 | 6 | GRID | 8 | |
| 4/10/02 | WBJ | SBU | 17 | 5 | 6 | GRID | 9 | |
| 4/10/02 | WBJ | SBU | 17 | 6 | 6 | GRID | 10 | |
| 4/10/02 | WBJ | SBU | 17 | 7 | 6 | GRID | 11 | |
| 4/10/02 | WBJ | CSR | 3 | 6 | 6 | BRAID | 12 | |
| 4/10/02 | WBJ | CSR | 3 | 8 | 4 | GRID | 13 | |
| 4/10/02 | WBJ | CSR | 3 | 8 | 4 | BRAID | 14 | |
| 4/10/02 | WBJ | CSR | 11 | 1 | 6 | BRAID | 15 | |
| 4/10/02 | WBJ | CSR | 11 | 4 | 6 | GRID | 16 | |
| 4/10/02 | WBJ | SBU | 11 | 5 | 2 | GRID | 17 | |
| 4/10/02 | WBJ | CSR | 19 | 2 | 1 | BRAID | 18 | |
| 4/10/02 | WBJ | CSR | 19 | 2 | 2 | BRAID | 19 | |
| 4/10/02 | WBJ | CSR | 19 | 2 | 2 | BRAID | 20 | |
| 4/10/02 | WBJ | CSR | 19 | 2 | 3 | GRID | 21 | |
| 4/10/02 | WBJ | SBU | 19 | 3 | 6 | GRID | 22 | |
| 4/10/02 | WBJ | CSR | 19 | 4 | 5 | GRID | 23 | |
| 4/10/02 | WBJ | CSR | 19 | 4 | 6 | BRAID | 24 | |
| 4/10/02 | WBJ | SBU | 19 | 4 | 6 | GRID | 25 | |
| 4/10/02 | WBJ | SBU | 19 | 4 | 6 | GRID | 26 | |
| 4/10/02 | WBJ | CSR | 19 | 5 | 6 | GRID | 27 | |
| 4/10/02 | WBJ | CSR | 19 | 6 | 5 | BRAID | 28 | |
| 4/10/02 | WBJ | SBU | 19 | 6 | 6 | GRID | 29 | Full unit length grid patch |
| 4/10/02 | WBJ | CSR | 19 | 7 | 4 | BRAID | 30 | |
| 4/10/02 | WBJ | CSR | 19 | 7 | 6 | BRAID | 31 | |
| 4/10/02 | WBJ | SBU | 19 | 7 | 6 | GRID | 32 | |
| 4/10/02 | WBJ | CSR | 19 | 8 | 6 | GRID | 33 | |
| 4/10/02 | WBJ | CSR | 19 | 8 | 6 | BRAID | 34 | |

SAEP CAUSEWAY CONSTRUCTION
STRATFORD, CONNECTICUT
POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

CONTRACTOR: R. F. WESTON USACE CONTRACT No. DAAD05-97-D-7004-DO 0187

CORRESPONDING PMM ACCEPTANCE FORM NUMBER 13

| Date Inspected | QA Inspector | Deficiency Code ⁽¹⁾ | Location of Deficiency ⁽²⁾ | | | REPAIR TYPE | REPAIR NUMBER | Comments |
|----------------|--------------|--------------------------------|---------------------------------------|------|--------|-------------|---------------|----------|
| | | | Row | Unit | Baffle | | | |
| 4/10/02 | WBJ | CSR | 15 | 1 | 4 | BRAID | 1 | |
| 4/10/02 | WBJ | CSR | 15 | 1 | 4 | GRID | 2 | |
| 4/10/02 | WBJ | CSR | 15 | 2 | 2 | BRAID | 3 | |
| 4/10/02 | WBJ | CSR | 15 | 2 | 3 | GRID | 4 | |
| 4/10/02 | WBJ | CSR | 15 | 2 | 4 | BRAID | 5 | |
| 4/10/02 | WBJ | CSR | 15 | 3 | 2 | BRAID | 6 | |
| 4/10/02 | WBJ | CSR | 8 | 4 | 4 | BRAID | 7 | |
| 4/10/02 | WBJ | CSR | 10 | 3 | 3 | BRAID | 8 | |
| 4/10/02 | WBJ | CSR | 3 | 3 | 1 | GRID | 9 | |
| 4/10/02 | WBJ | CSR | 3 | 3 | 3 | GRID | 10 | |

POLYMERIC MARINE MATTRESS REPAIR 20% QA INVENTORY LOG

Notes:

(1) Deficiency Codes are based on Weston's approved QC inspection and repair matrix dated January 2002.

CSR - consecutive severed ribs SG - seam gap X - other

TSR - total severed ribs DBM - damaged braid material

SIB - splits in bars SBU - spacing between units

(2) Locations of inspection / documentation area is provided as follows:

1. Baseline Station is the inclusive baseline for inspected area (i.e., 3+00 to 4+00) with designation of east or west offset and corresponds to the description provided on the identified deployment acceptance form number.
 2. The identified row of PMMs is counted from lower to higher baseline location provide for the inspected area beginning with row 1.
 3. The unit number of the PMM is oriented from top (interface with rip-rap transition) to bottom (fill/sediment interface) for each corresponding row number.
 4. The baffle number is oriented from top to bottom of individual PMMs and corresponds to the identified segmented portion of each PMM.
3. Selection of documented rows for cataloged inventory repairs in each acceptance area utilized a random unit number generator table.
4. The total of all repairs for the cataloged inventory equals approximately twenty percent of deployed PMMs

APPENDIX C

**U.S. ARMY STATEMENT OF REVIEW FOR THE TOWN OF STRATFORD, CT
CAUSEWAY SURFACE DESIGN**



DEPARTMENT OF THE ARMY
UNITED STATES ARMY TANK-AUTOMOTIVE AND ARMAMENTS COMMAND
WARREN, MICHIGAN 48397-5000

REPLY TO
ATTENTION OF

January 10, 2002

Mr. Rick Norris
Stratford Town Hall
2725 Main Street Room 1
Stratford, CT 06615

**SUBJECT: TOWN OF STRATFORD CAUSEWAY SURFACE DESIGN
CAUSEWAY NON-TIME CRITICAL REMOVAL ACTION
STRATFORD ARMY ENGINE PLANT**

Dear Mr. Norris:

The United States Army (Army), Tank-automotive & Armaments Command (TACOM) is performing a Non-Time Critical Removal Action (NTCRA) at the Stratford Army Engine Plant (SAEP) Causeway, located in Stratford Connecticut. The primary objective of this NTCRA is to prevent exposure to contaminated soils and prevent erosion of soils in accordance with the State of Connecticut Department of Environmental Protection (CTDEP) Remediation Standard Regulations (RSRs). This objective is being accomplished, in part, through the installation of permeable cover systems across the entire causeway surface.

TACOM has contracted, through the U.S. Army Corp of Engineers New England District (NAE), the design services of Harding ESE and construction services of R.F. Weston to implement the NTCRA.

The Town of Stratford has retained the services of Vanasse Hangen Brustlin, Inc. (VHB) and Heller & Johnson to develop the Causeway Surface Design, which details the surface and subsurface features to be installed to make the Causeway usable for a public park in the future. The latest version of the Town's Causeway Surface Design, was issued by VHB on December 19, 2001 and is presumed by TACOM to be the 100% Issue for Construction. The Town's Causeway Surface Design includes the following primary elements: utility chases, utility chambers, light pole foundations, foundation for the planned gazebo, fence post bases, and a concrete bike path.

TACOM has been involved in a review capacity during the Town's design process, and has had its consultant Harding ESE, perform a cursory review of the Town's Causeway Surface Design. This review was limited in scope to only include the effects of the Town's Causeway Surface Design on the ability of the permeable cover systems to meet the objective of preventing exposure to site contaminants.

It is the opinion of TACOM that the performance and adequacy of the Town's Causeway Surface Design is the sole responsibility of the Town of Stratford, and their consultants. TACOM accepts no responsibility for any component of the Causeway Cover Design, other than acknowledgement that the design elements are not expected to adversely affect the ability of the permeable cover

systems to prevent exposure to site sediments. TACOM assumes that the Town of Stratford has assured that the Town's Causeway Surface Design meets the following minimum criterion:

- The materials and details of the design comply with all applicable codes and standards.
- The design is provided with sufficient flexibility to not require future excavation below the permeable cover system.
- The use of the Causeway as a park does not adversely affect the structural stability of the Causeway, resulting in either property damage or loss of life.
- The materials and systems when exposed to the environmental conditions of the Causeway (ex., flooding, settlement, chemical contaminants, and salt water) are suitable to perform as intended over the long-term as designed.

The Town of Stratford or their designated agents must provide review comments (i.e., accept, accept with comments, or reject with justification) for all the Town's design required submittals to assure that the construction materials and methods are in accordance with the requirements of the design. These review comments must be performed in a maximum of three days from receipt to avoid delays in construction, with comments sent directly to NAE for concurrence and final approval. The lack of review shall not relieve the Town of Stratford from their responsibilities for their design. TACOM shall retain the right to accept or reject any submittals approved by The Town of Stratford.

TACOM accepts no responsibility for the maintenance of the elements of the Town's Causeway Surface Design. Should any design element fail in the future and interfere with the objective of prevention of exposure to site contaminants, TACOM may, at its discretion, implement remedial measures that may render the Town's Causeway Surface Design incapable of performing in accordance with its' design intent.

Thank you for your ongoing cooperation in this matter. Should you have any questions, please call me at 203-385-4316.

Sincerely,



John R. Burlison
BRAC Environmental Coordinator
Stratford Army Engine Plant

cc: P. Szymanski, USATACOM-SAEP
L. Newell, USATACOM-Warren
J. Parks, USATACOM-Warren
R. Pettinelli, P.E. VHB
L. Johnsen, P.E. Heller & Johnsen
N. Walter, P.E. Harding ESE ✓
M. Clemens, USACE-NAE
J. Frye, USACE-NYD
T. Waller, R.F. Weston

APPENDIX D

PROJECT PUNCHLIST AND SUPPORTING MEMORANDA

- D-1 CLOSEOUT PUNCHLIST MEMORANDA**
- D-2 PROJECT PUNCHLIST**

APPENDIX D-1

CLOSEOUT PUNCLIST MEMORANDA

MEMORANDUM

DATE: 10/14/02

PROJECT: SAEP Causeway Construction

PROJECT NO: 53955-03

SUBJECT: Closeout Punch List

FROM: W. Judge, Harding

TO: R. Pendleton, Harding

DISCUSSION:

A final inspection was held at the Causeway Construction site on 10/3/02. Representatives from TACOM, USACE, Weston and Harding were in attendance. The inspection consisted of a tour of the Causeway and staging areas utilized by Weston during execution of the project and a meeting at Building No. 2 to discuss any outstanding issues.

Findings:

1. The aforementioned tour and meeting were determined by USACE to be a "Final Acceptance Inspection".
2. Substantial completion for the project was established as October 3, 2002.
3. No outstanding construction related punch list items were identified during the site inspection with the exception of final housekeeping and administrative closeout project submittals (see attached punch list of identified items prepared by Harding).
4. C. Shah, USACE will prepare and coordinate Contracting Officer documentation for project completion records.
5. All remaining and future correspondence related to project closeout should be forwarded to M. Clemens, USAEC.

END

cc:

M. Clemens, USACE

S. Shah, USACE

N. Walter, Harding

B. Johnson, Harding

APPENDIX D-2
PROJECT PUNCHLIST

PUNCHLIST

| | | |
|------------------------------------------------------------------------------|------------------------------|--------------------------------|
| Project Name: SAEP Causeway Construction Stratford, Connecticut | Comp. By: W. Judge | Project No: 53955-03 |
| | CHK. By: DRP | Date: 10/3/02 |

| ITEM No. | ITEM DESCRIPTION |
|-----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | GENERAL ITEMS |
| 1 | Remove fuel storage tank at Building #40. |
| 2 | Remove debris roll-off containers. |
| 3 | Remove mattress fill frames, pallets and materials handling items. |
| 4 | Remove heave-monitoring platforms as per specified schedule. Provide final reporting of heave monitoring activities. |
| 5 | Determine and document final disposition and/or storage of excess construction materials (i.e., articulating concrete block and polymeric marine mattresses). |
| 6 | Perform final cleaning of Building #4 office and storage areas |
| 7 | Provide for general condition inspections of the Causeway after significant storm events during maintenance periods. |
| 8 | Removal and appropriate disposal of soil drums containing hydraulic oil impacted soil and currently staged in Building No. 4 |
| | PHASE I COMPLETION REPORT |
| 9 | Provide report as per Specification Section 02111-8, Part .11 |
| 10 | Phase I topographic survey |
| 11 | All final submittals and approved shop drawings (include submittal register, ENG Form 4288). |
| 12 | Final Phase I revised schedule with narrative of delays and extensions. |
| 13 | Narrative report of building demolition activities. |
| 14 | Narrative and discussion of radiological monitoring activities performed during Causeway excavation activities. |
| 15 | Quantities of oversized debris removal and disposal. |
| | PHASE II COMPLETION REPORT |
| 16 | Provide report as per Specification Section 01780, Part 1-1.3 |
| 17 | Final surveys, working and record drawings as required by Specification Section 01460, Part1-1.3. |
| 18 | All final submittals and approved shop drawings (include submittal register, ENG Form 4288). |
| 19 | Final Phase II revised schedule with narrative of delays and extensions. |
| 20 | Maintenance Plan per specification section 02380, Part 1.3 |
| 21 | Narrative of inspections (preparatory, initial and final) and CQC activities and reports. |
| 22 | Summary of quantities of all material components utilized in the Causeway construction. |
| 23 | Quantity summary of all oversized and non-hazardous materials removed from the Causeway during construction, including characterization |

PUNCHLIST

| | |
|----|------------------------------------------------------------------------------------------------|
| | sampling and material tracking logs and identified disposal facilities. |
| 24 | Warranty Management Plan as appropriate per specification section 01780, Part1-1.5. |
| 25 | Photographic documentation generated for the project. |
| 26 | Reports of all testing activities for construction materials (soils, geosynthetics, concrete). |

APPENDIX E

SELECTED CONSTRUCTION PHOTOGRAPHS



1. Subgrade soil, 1-foot cut to accommodate lower cover system marine mattresses placement.



2. Compaction of acceptable subgrade fill in upper cover area (static load only).



3. Marine mattress deployment over geogrid reinforced toe detail.



4. Marine mattress deployment at low tide (looking north towards Housatonic River channel).

CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT



5. Filling factory fabricated marine mattresses with crushed D50 = 3-inch aggregate in South Parking Lot SAEP.



6. Detail of aggregate filling operations for marine mattress. Note tamping of stone into mattress baffles.



7. Reinforced geogrid utilized under riverine sediment/causeway fill interface details to provide support for marine mattresses.



8. Relocating subgrade spoil excavation from lower cover system for scarification and drying.

**CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT**



9. Marine mattresses staged in South Parking Lot after fabrication. Note QC flagging on individual units.



10. Survey of causeway and intertidal settlement/heave monitoring platforms.




11. Deployment of lower cover system marine mattresses over woven geotextile. Elevation 6.0 MSL is at silt fence line.



12. Scarification and grading of lower cover system "acceptable" fill material on upper cover area to achieve subgrade contouring.



CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT



13. Deployed marine mattress end seam gap.



14. Deployed marine mattress side seam gap. Note individual baffle pillows within mattress units.



15. Typical marine mattress grid repair (Right center of photo).



16. Completed area of marine mattress on east side of causeway. Note red flagging indicating QA inspection identified deficiencies.

CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT



17. Rock filled transition between upper and lower cover systems.



19. Example fauna in attendance during construction.



18. View of deployed marine mattresses to the north and east on the Causeway tip. Note Sea grass windrow and algae accumulation on mattresses.



20. Completed rip rap transition with installed fence post bases as a component of Town of Stratford surface design. Note geogrid tab restraints under rip rap.

**CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT**



21. Pallets of articulating concrete block staged near Building No. 4 inside south guard post.



22. Application of bedding sand and compaction prior to articulating concrete block deployment.



23. Deployment of articulating concrete block over woven geotextile, all deployment was performed by hand. Note concrete light pole base in immediate background.



24. Transition from marine mattress to rip rap apron to upper cover system looking to the south west at approximate baseline station 5+50.

CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT



25. Rip-rap transition interface with articulating concrete block.



26. Final detailing of articulating concrete block along rip rap apron. Geotextile layer intended to retain vegetative soil from migration into rip rap stone.



27. Survey documentation of Causeway cover system component limits.



28. Completed articulating concrete block deployment prior to placement of interstitial gravel fill, (photo courtesy of R. F. Weston).

**CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT**



29. Filling of articulating concrete block with interstitial gravel fill (photo courtesy of R. F. Weston).



30. Looking north along Causeway with final grading, jute mat application and straw mulch, (photo courtesy of R. F. Weston).



31. Full aerial view of Causeway at completion of sand application, (photo courtesy of R. F. Weston).



32. Aerial view of Causeway tip post bedding sand application. Note grayish color of marine mattresses indicating algae growth, (photo courtesy of R. F. Weston).

**CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT**



33. View of Causeway with established vegetative cover post-construction (Oct 2002), (photo courtesy of R. F. Weston).

**CERTIFICATION REPORT PHOTOS
MAINTENANCE AND INSPECTION PLAN FOR CAUSEWAY COVER SYSTEM
APPENDIX E
STRATFORD ARMY ENGINE PLANT**

APPENDIX F

CONTRACTOR GENERATED RECORD DRAWINGS

APPENDIX G

TYPICAL HEAVE MONITORING SUMMARY REPORT

















| | A | B | AM | AN | AD | AP | AQ | AR | AS | AT | AU | AV | AW | AX | AY | AZ | BA | BB | BC | BD |
|----|----------------------------|------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|----------|------------|------------|
| 1 | Comm. | Tempory Pole #13 | | | | | | | | | | | | | | | | | | |
| 2 | Date | Elevation | Northing | Eastng | Elevation | Northing | Eastng | Elevation | Northing | Eastng | Elevation | Northing | Eastng | Elevation | Northing | Eastng | Elevation | Northing | Eastng | Elevation |
| 3 | Initial Meas. | 5.72 | 624269.639 | 898197.532 | 5.81 | 624273.288 | 898245.789 | 6.06 | 624301.303 | 898286.556 | 6.03 | 624273.414 | 898332.658 | 5.66 | 624225.200 | 898335.567 | | | | |
| 4 | 24 HR Range | 0.04 | 0.06 | 0.03 | 0.03 | 0.04 | 0.01 | 0.03 | 0.06 | 0.03 | 0.03 | 0.01 | 0.06 | 0.04 | 0.02 | 0.15 | 0.02 | 0.01 | 0.04 | |
| 5 | 7 Day Range | 0.05 | 0.08 | 0.07 | 0.07 | 0.21 | 0.34 | 0.04 | 0.12 | 0.03 | 0.03 | 0.03 | 0.12 | 0.05 | 0.28 | 0.17 | 0.03 | 0.02 | 0.04 | |
| 6 | Project Range | 0.07 | 0.09 | 0.09 | 0.09 | 0.22 | 0.36 | 0.07 | 0.22 | 0.11 | 0.07 | 0.10 | 0.15 | 0.07 | 0.29 | 0.30 | 0.06 | 0.05 | 0.06 | |
| 7 | Max Deviation from Initial | 0.05 | -0.05 | -0.05 | 0.07 | 0.16 | -0.33 | 0.04 | -0.14 | -0.06 | 0.04 | -0.08 | -0.04 | 0.04 | -0.26 | 0.14 | 0.04 | 0.04 | -0.01 | |
| 8 | 9/7/01 13:00 | 0.00 | | | | | | | | | | | | | | | | | | |
| 9 | 9/11/01 9:00 | 3.83 | | | | | | | | | | | | | | | | | | |
| 10 | 9/11/01 12:00 | 5.96 | | | | | | | | | | | | | | | | | | |
| 11 | 9/18/01 10:00 | 10.38 | | | | | | | | | | | | | | | | | | |
| 12 | 9/21/01 10:00 | 13.88 | | | | | | | | | | | | | | | | | | |
| 13 | 9/25/01 9:00 | 17.83 | | | | | | | | | | | | | | | | | | |
| 14 | 9/27/01 9:30 | 19.85 | | | | | | | | | | | | | | | | | | |
| 15 | 10/3/01 9:30 | 25.85 | | | | | | | | | | | | | | | | | | |
| 16 | 10/5/01 8:00 | 27.79 | | | | | | | | | | | | | | | | | | |
| 17 | 10/9/01 8:30 | 31.81 | | | | | | | | | | | | | | | | | | |
| 18 | 10/11/01 8:30 | 33.81 | | | | | | | | | | | | | | | | | | |
| 19 | 10/16/01 9:00 | 38.83 | | | | | | | | | | | | | | | | | | |
| 20 | 10/22/01 11:00 | 44.92 | 5.74 | 624269.627 | 898197.544 | 5.82 | 624273.285 | 898245.810 | 6.06 | 624301.376 | 898286.610 | 6.03 | 624273.414 | 898332.658 | 5.66 | 624225.200 | 898335.567 | | | |
| 21 | 10/22/01 13:45 | 45.03 | 5.73 | 624269.633 | 898197.539 | 5.81 | 624273.267 | 898245.802 | 6.05 | 624301.337 | 898286.591 | 6.02 | 624273.411 | 898332.652 | 5.64 | 624225.205 | 898335.570 | | | |
| 22 | 10/23/01 15:15 | 45.09 | 5.72 | 624269.637 | 898197.542 | 5.81 | 624273.235 | 898245.801 | 6.06 | 624301.329 | 898286.588 | 6.03 | 624273.408 | 898332.651 | 5.64 | 624225.196 | 898335.587 | | | |
| 23 | 10/23/01 9:09 | 45.84 | 5.71 | 624269.642 | 898197.538 | 5.79 | 624273.275 | 898245.799 | 6.04 | 624301.306 | 898286.58 | 6.01 | 624273.415 | 898332.667 | 5.62 | 624225.211 | 898335.568 | | | |
| 24 | 10/23/01 12:20 | 45.97 | 5.71 | 624269.639 | 898197.540 | 5.79 | 624273.288 | 898245.803 | 6.04 | 624301.329 | 898286.579 | 6.01 | 624273.418 | 898332.663 | 5.63 | 624225.210 | 898335.562 | | | |
| 25 | 10/23/01 15:30 | 46.10 | 5.71 | 624269.645 | 898197.534 | 5.8 | 624273.282 | 898245.795 | 6.05 | 624301.292 | 898286.556 | 6.02 | 624273.421 | 898332.645 | 5.63 | 624225.201 | 898335.559 | | | |
| 26 | 10/24/01 8:39 | 46.82 | 5.72 | 624269.637 | 898197.531 | 5.81 | 624273.273 | 898245.784 | 6.06 | 624301.287 | 898286.556 | 6.02 | 624273.422 | 898332.687 | 5.64 | 624225.216 | 898335.594 | | | |
| 27 | 10/24/01 12:10 | 46.97 | 5.74 | 624269.628 | 898197.528 | 5.81 | 624273.270 | 898245.789 | 6.06 | 624301.285 | 898286.563 | 6.03 | 624273.414 | 898332.681 | 5.65 | 624225.210 | 898335.585 | | | |
| 28 | 10/24/01 15:20 | 47.10 | 5.73 | 624269.631 | 898197.531 | 5.81 | 624273.273 | 898245.788 | 6.05 | 624301.279 | 898286.551 | 6.03 | 624273.415 | 898332.671 | 5.64 | 624225.221 | 898335.569 | | | |
| 29 | 10/25/01 15:30 | 46.10 | 5.71 | 624269.645 | 898197.534 | 5.80 | 624273.282 | 898245.795 | 6.05 | 624301.292 | 898286.556 | 6.02 | 624273.421 | 898332.655 | 5.63 | 624225.201 | 898335.559 | | | |
| 30 | 10/25/01 18:00 | 47.88 | | | | | | | | | | | | | | | | | | |
| 31 | 10/26/01 8:45 | 48.82 | 5.72 | 624269.639 | 898197.532 | 5.81 | 624273.288 | 898245.789 | 6.05 | 624301.303 | 898286.556 | 6.01 | 624273.422 | 898332.726 | 5.65 | 624225.207 | 898335.616 | | | |
| 32 | 10/26/01 13:10 | 49.01 | 5.73 | 624269.633 | 898197.527 | 5.81 | 624273.268 | 898245.794 | 6.05 | 624301.280 | 898286.557 | 6.03 | 624273.416 | 898332.727 | 5.65 | 624225.208 | 898335.591 | | | |
| 33 | 10/26/01 17:10 | 49.17 | 5.74 | 624269.643 | 898197.545 | 5.81 | 624273.266 | 898245.810 | 6.05 | 624301.301 | 898286.576 | 6.03 | 624273.426 | 898332.759 | 5.65 | 624225.212 | 898335.583 | | | |
| 34 | 10/29/01 10:17 | 51.89 | 5.71 | 624269.673 | 898197.528 | 5.80 | 624273.300 | 898245.785 | 6.05 | 624301.313 | 898286.569 | 6.02 | 624273.421 | 898332.755 | 5.63 | 624225.210 | 898335.642 | | | |
| 35 | 10/29/01 11:05 | 51.92 | | | | | | | | | | | | | | | | | | |
| 36 | 10/29/01 12:07 | 51.96 | 5.71 | 624269.657 | 898197.521 | 5.80 | 624273.282 | 898245.784 | 6.06 | 624301.300 | 898286.563 | 6.02 | 624273.414 | 898332.725 | 5.63 | 624225.220 | 898335.614 | | | |
| 37 | 10/29/01 16:15 | 52.14 | 5.74 | 624269.637 | 898197.525 | 5.82 | 624273.292 | 898245.798 | 6.07 | 624301.278 | 898286.560 | 6.04 | 624273.414 | 898332.709 | 5.66 | 624225.227 | 898335.558 | | | |
| 38 | 10/30/01 9:30 | 52.87 | 5.72 | 624269.673 | 898197.535 | 5.81 | 624273.261 | 898245.778 | 6.06 | 624301.246 | 898286.541 | 6.02 | 624273.413 | 898332.711 | 5.65 | 624225.209 | 898335.607 | 5.70 | 624143.438 | 898326.883 |
| 39 | 10/30/01 13:00 | 53.00 | 5.73 | 624269.628 | 898197.534 | 5.81 | 624273.255 | 898245.797 | 6.06 | 624301.225 | 898286.551 | 6.03 | 624273.413 | 898332.735 | 5.63 | 624225.220 | 898335.614 | 5.71 | 624143.440 | 898326.892 |
| 40 | 10/30/01 16:30 | 53.15 | 5.74 | 624269.619 | 898197.534 | 5.82 | 624273.274 | 898245.810 | 6.06 | 624301.242 | 898286.562 | 6.03 | 624273.415 | 898332.730 | 5.65 | 624225.209 | 898335.576 | 5.70 | 624143.436 | 898326.911 |
| 41 | 10/31/01 10:00 | 53.88 | 5.71 | 624269.644 | 898197.522 | 5.80 | 624273.261 | 898245.775 | 6.05 | 624301.246 | 898286.531 | 6.02 | 624273.407 | 898332.689 | 5.64 | 624225.214 | 898335.616 | 5.68 | 624143.447 | 898326.911 |
| 42 | 10/31/01 14:20 | 54.06 | 5.73 | 624269.629 | 898197.518 | 5.81 | 624273.280 | 898245.782 | 6.06 | 624301.260 | 898286.545 | 6.03 | 624273.402 | 898332.712 | 5.65 | 624225.210 | 898335.585 | 5.71 | 624143.441 | 898326.933 |
| 43 | 10/31/01 16:15 | 54.16 | 5.74 | 624269.624 | 898197.536 | 5.82 | 624273.280 | 898245.806 | 6.07 | 624301.264 | 898286.572 | 6.03 | 624273.400 | 898332.720 | 5.66 | 624225.207 | 898335.588 | 5.72 | 624143.435 | 898326.872 |
| 44 | 11/1/01 8:55 | 54.83 | 5.73 | 624269.631 | 898197.526 | 5.81 | 624273.285 | 898245.789 | 6.06 | 624301.284 | 898286.562 | 6.03 | 624273.396 | 898332.702 | 5.65 | 624225.195 | 898335.601 | 5.71 | 624143.434 | 898326.871 |
| 45 | 11/1/01 13:45 | 55.03 | 5.72 | 624269.642 | 898197.525 | 5.80 | 624273.286 | 898245.782 | 6.05 | 624301.284 | 898286.554 | 6.02 | 624273.407 | 898332.727 | 5.65 | 624225.210 | 898335.596 | 5.71 | 624143.443 | 898326.866 |
| 46 | 11/1/01 17:15 | 55.18 | 5.74 | 624269.637 | 898197.529 | 5.81 | 624273.295 | 898245.795 | 6.06 | 624301.293 | 898286.562 | 6.03 | 624273.412 | 898332.720 | 5.65 | 624225.221 | 898335.584 | 5.72 | 624143.451 | 898326.862 |
| 47 | 11/2/01 10:45 | 55.91 | | | | | | | | | | | | | | | | | | |
| 48 | 11/4/01 7:40 | 57.78 | 5.75 | 624269.622 | 898197.516 | 5.82 | 624273.288 | 898245.784 | 6.07 | 624301.280 | 898286.551 | 6.04 | 624273.406 | 898332.714 | 5.66 | 624225.219 | 898335.579 | 5.72 | 624143.446 | 898326.852 |
| 49 | 11/4/01 10:55 | 57.91 | 5.72 | 624269.619 | 898197.508 | 5.81 | 624273.280 | 898245.776 | 6.07 | 624301.251 | 898286.533 | 6.03 | 624273.408 | 898332.703 | 5.65 | 624225.214 | 898335.578 | 5.71 | 624143.445 | 898326.852 |
| 50 | 11/4/01 14:45 | 58.07 | 5.72 | 624269.655 | 898197.520 | 5.80 | 624273.287 | 898245.780 | 6.07 | 624301.294 | 898286.557 | 6.02 | 624273.396 | 898332.745 | 5.65 | 624225.208 | 898335.628 | 5.71 | 624143.440 | 898326.858 |
| 51 | 11/5/01 10:00 | 58.88 | 5.73 | 624269.612 | 898197.539 | 5.81 | 624273.247 | 898245.799 | 6.06 | 624301.245 | 898286.544 | 6.03 | 624273.399 | 898332.746 | 5.65 | 624225.208 | 898335.631 | 5.71 | 624143.432 | 898326.876 |
| 52 | 11/5/01 13:30 | 59.02 | 5.71 | 624269.666 | 898197.505 | 5.81 | 624273.265 | 898245.785 | 6.06 | 624301.216 | 898286.540 | 6.03 | 624273.394 | 898332.718 | 5.64 | 624225.220 | 898335.663 | 5.71 | 624143.440 | 898326.873 |
| 53 | 11/5/01 14:45 | 59.07 | 5.72 | 624269.641 | 898197.537 | 5.80 | 624273.276 | 898245.814 | 6.06 | 624301.249 | 898286.582 | 6.02 | 624273.425 | 898332.842 | 5.64 | 624225.182 | 898335.662 | 5.71 | 62 | |

ENGINE PLANT
DATA SUMMARY


| BF | | BG | | BH | | BI | | BJ | | BK | | BL | | BM | | BN | | BO | | BP | | BQ | | BR | | BS | | BT | | BU | | BV | | BW | | BX | | BY | |
|--------------------|------------|--------------------|------------|--------------------|---------|--------------------|------------|--------------------|------------|--------------------|---------|--------------------|------------|--------------------|------------|--------------------|---------|--------------------|------------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|---------|--------------------|--|
| Temporary Pole #19 | | Temporary Pole #20 | | Temporary Pole #21 | | Temporary Pole #22 | | Temporary Pole #23 | | Temporary Pole #24 | | Temporary Pole #25 | | Temporary Pole #26 | | Temporary Pole #27 | | Temporary Pole #28 | | Temporary Pole #29 | | Temporary Pole #30 | | Temporary Pole #31 | | Temporary Pole #32 | | Temporary Pole #33 | | Temporary Pole #34 | | Temporary Pole #35 | | Temporary Pole #36 | | Temporary Pole #37 | | Temporary Pole #38 | |
| Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | Northing | Easting | | |
| 624097.095 | 898312.580 | 5.94 | 624061.898 | 898277.760 | 5.28 | 624037.566 | 898233.653 | 6.35 | 623971.195 | 898174.661 | 6.63 | 623930.857 | 898145.791 | 6.59 | 623891.242 | 898117.761 | 7.02 | 623847.074 | 898091.595 | 0.01 | 0.01 | 0.02 | 0.02 | 0.02 | 0.05 | 0.08 | 0.02 | 0.05 | 0.08 | 0.02 | 0.05 | 0.08 | 0.02 | 0.05 | 0.08 | 0.02 | 0.05 | 0.08 | |
| 0.04 | 0.04 | 0.03 | 0.03 | 0.02 | 0.04 | 0.07 | 0.07 | 0.08 | 0.09 | 0.11 | 0.10 | 0.58 | 0.67 | 0.06 | 0.69 | 0.70 | 0.09 | 0.06 | 0.08 | 0.05 | 0.05 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | |
| 0.05 | 0.05 | 0.07 | 0.03 | 0.05 | 0.07 | 0.07 | 0.05 | 0.08 | 0.09 | 0.12 | 0.10 | 0.58 | 0.67 | 0.06 | 0.69 | 0.70 | 0.09 | 0.06 | 0.08 | 0.05 | 0.05 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | 0.02 | |
| -0.04 | -0.04 | 0.05 | 0.03 | 0.04 | 0.06 | -0.05 | 0.05 | -0.05 | 0.05 | 0.07 | -0.05 | -0.14 | 0.58 | -0.03 | -0.62 | 0.68 | -0.06 | 0.04 | 0.07 | | | | | | | | | | | | | | | | | | | | |

| 1 | A | B | BZ | CA | | CB | CC | CD | | CE | CF | CG | | CH | CI | CJ | | CK | CL | CM | | CN | CO | CP | | CQ | |
|----|----------------------------|-----------|-----------|--------------------|--------------------|------------|------------|--------------------|--------------------|------------|------------|--------------------|--------------------|------------|------------|--------------------|--------------------|------------|------------|--------------------|--------------------|----------|---------|--------------------|--------------------|---------|--------------------|
| | | | | Temporary Pole #15 | Temporary Pole #16 | | | Temporary Pole #17 | Temporary Pole #18 | | | Temporary Pole #19 | Temporary Pole #20 | | | Temporary Pole #21 | Temporary Pole #22 | | | Temporary Pole #23 | Temporary Pole #24 | | | Temporary Pole #25 | Temporary Pole #26 | | Temporary Pole #27 |
| 2 | Date | Time (dy) | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | Elevation | Northing | Easting | |
| 3 | | | 6.91 | 623805.925 | 898061.892 | 7.70 | 623766.542 | 898032.759 | 7.11 | 623681.868 | 897965.622 | 6.82 | 623641.208 | 897936.966 | 6.09 | 624078.403 | 897978.727 | 6.91 | 624121.523 | 898005.500 | | | | | | | |
| 4 | 24 HR Range | | 0.03 | 0.05 | 0.04 | 0.01 | 0.05 | 0.06 | 0.02 | 0.04 | 0.04 | 0.02 | 0.02 | 0.02 | 0.03 | 0.03 | 0.03 | 0.07 | 0.04 | 0.14 | 0.04 | 0.04 | 0.02 | 0.04 | 0.10 | 0.10 | |
| 5 | 7 Day Range | | 0.08 | 0.05 | 0.05 | 0.08 | 0.05 | 0.06 | 0.06 | 0.05 | 0.05 | 0.05 | 0.02 | 0.03 | 0.07 | 0.04 | 0.05 | 0.15 | 0.07 | 0.04 | 0.04 | 0.07 | 0.22 | 0.10 | 0.10 | | |
| 6 | Project Range | | 0.08 | 0.05 | 0.05 | 0.08 | 0.05 | 0.06 | 0.06 | 0.05 | 0.05 | 0.05 | 0.02 | 0.03 | 0.07 | 0.04 | 0.05 | 0.15 | 0.07 | 0.04 | 0.04 | 0.07 | 0.22 | 0.10 | 0.10 | | |
| 7 | Max Deviation from Initial | | 0.08 | -0.04 | 0.03 | 0.08 | -0.03 | 0.06 | -0.03 | 0.04 | 0.04 | -0.04 | 0.02 | -0.03 | -0.06 | -0.05 | 0.08 | -0.04 | -0.18 | 0.05 | | | | | | | |
| 8 | 9/7/01 13:00 | | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | 9/11/01 9:00 | | 3.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | 9/13/01 12:00 | | 5.96 | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | 9/18/01 10:00 | | 10.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | 9/21/01 10:00 | | 13.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | 9/25/01 9:00 | | 17.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | 9/27/01 9:30 | | 19.85 | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | 10/3/01 9:30 | | 25.85 | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | 10/5/01 8:00 | | 27.79 | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | 10/9/01 8:30 | | 31.81 | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | 10/11/01 8:30 | | 33.81 | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | 10/16/01 9:00 | | 38.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | 10/22/01 11:00 | | 44.92 | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | 10/23/01 13:45 | | 45.03 | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | 10/22/01 15:15 | | 45.09 | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | 10/23/01 9:09 | | 45.84 | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | 10/23/01 12:30 | | 45.97 | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | 10/23/01 15:30 | | 46.10 | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | 10/24/01 8:39 | | 46.82 | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | 10/24/01 12:10 | | 46.97 | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | 10/24/01 15:20 | | 47.10 | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | 10/23/01 15:30 | | 46.10 | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | 10/25/01 10:00 | | 47.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | 10/26/01 8:45 | | 48.82 | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | 10/26/01 13:10 | | 49.01 | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | 10/26/01 17:10 | | 49.17 | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | 10/29/01 10:17 | | 51.89 | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | 10/29/01 11:05 | | 51.92 | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 | 10/29/01 12:07 | | 51.96 | | | | | | | | | | | | | | | | | | | | | | | | |
| 37 | 10/29/01 16:15 | | 52.14 | | | | | | | | | | | | | | | | | | | | | | | | |
| 38 | 10/30/01 9:50 | | 52.87 | | | | | | | | | | | | | | | | | | | | | | | | |
| 39 | 10/30/01 13:00 | | 53.00 | | | | | | | | | | | | | | | | | | | | | | | | |
| 40 | 10/30/01 16:30 | | 53.15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 41 | 10/31/01 10:00 | | 53.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 42 | 10/31/01 14:20 | | 54.06 | | | | | | | | | | | | | | | | | | | | | | | | |
| 43 | 10/31/01 16:55 | | 54.16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 44 | 11/1/01 8:51 | | 54.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 45 | 11/1/01 13:45 | | 55.03 | | | | | | | | | | | | | | | | | | | | | | | | |
| 46 | 11/1/01 17:15 | | 55.18 | | | | | | | | | | | | | | | | | | | | | | | | |
| 47 | 11/2/01 10:45 | | 55.91 | | | | | | | | | | | | | | | | | | | | | | | | |
| 48 | 11/4/01 7:40 | | 57.78 | | | | | | | | | | | | | | | | | | | | | | | | |
| 49 | 11/4/01 10:55 | | 57.91 | | | | | | | | | | | | | | | | | | | | | | | | |
| 50 | 11/4/01 14:45 | | 58.07 | | | | | | | | | | | | | | | | | | | | | | | | |
| 51 | 11/5/01 10:00 | | 58.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 52 | 11/5/01 13:30 | | 59.02 | | | | | | | | | | | | | | | | | | | | | | | | |
| 53 | 11/5/01 14:45 | | 59.07 | | | | | | | | | | | | | | | | | | | | | | | | |
| 54 | 11/6/01 11:30 | | 59.93 | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 | 11/6/01 13:05 | | 60.00 | | | | | | | | | | | | | | | | | | | | | | | | |
| 56 | 11/6/01 16:30 | | 60.15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 | 11/7/01 9:00 | | 60.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 58 | 11/7/01 13:40 | | 61.03 | | | | | | | | | | | | | | | | | | | | | | | | |
| 59 | 11/7/01 15:00 | | 61.08 | | | | | | | | | | | | | | | | | | | | | | | | |
| 60 | 11/8/01 8:30 | | 61.81 | | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | 11/8/01 11:20 | | 61.93 | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | 11/8/01 15:45 | | 62.11 | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | 11/9/01 9:00 | | 62.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | 11/9/01 14:00 | | 63.04 | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | 11/9/01 15:09 | | 63.08 | | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | 11/10/01 9:13 | | 63.84 | | | | | | | | | | | | | | | | | | | | | | | | |
| 67 | 11/10/01 11:36 | | 63.94 | | | | | | | | | | | | | | | | | | | | | | | | |
| 68 | 11/10/01 14:16 | | 64.05 | | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | 11/11/01 9:37 | | 64.86 | | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | 11/11/01 11:15 | | 64.93 | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 | 11/11/01 12:45 | | 64.99 | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 | 11/12/01 9:00 | | 65.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 | 11/13/01 8:50 | | 66.83 | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 | 11/13/01 13:07 | | 67.00 | | | | | | | | | | | | | | | | | | | | | | | | |
| 75 | 11/13/01 15:01 | | 67.08 | | | | | | | | | | | | | | | | | | | | | | | | |
| 76 | 11/14/01 9:12 | | 67.84 | | | | | | | | | | | | | | | | | | | | | | | | |
| 77 | 11/14/01 11:01 | | 67.92 | | | | | | | | | | | | | | | | | | | | | | | | |
| 78 | 11/14/01 15:50 | | 68.12 | | | | | | | | | | | | | | | | | | | | | | | | |
| 79 | 11/15/01 10:08 | | 68.88 | | | | | | | | | | | | | | | | | | | | | | | | |
| 80 | 11/15/01 12:05 | | 68.58 | | | | | | | | | | | | | | | | | | | | | | | | |
| 81 | 11/15/01 15:10 | | 69.09 | | | | | | | | | | | | | | | | | | | | | | | | |
| 82 | 11/16/01 8:22 | | 69.81 | 6.91 | 623805.925 | 898061.892 | 7.70 | 623766.542 | 898032.759 | 7.09 | 623681.868 | 897965.622 | 6.79 | 623641.208 | 897936.966 | 6.05 | 624078.403 | 897978.727 | 6.91 | 624121.523 | 898005.500 | | | | | | |
| 83 | | | | | | | | | | | | | | | | | | | | | | | | | | | |


STRATFORD ARMY ENGINE PLANT
HEAVE MONITORING DATA
NORTHING-EASTING LOCATIONS




Temporary Pole #17




Temporary Pole #10




Temporary Pole #15




Temporary Pole #2




Temporary Pole #21




Temporary Pole #22




Temporary Pole #23




Temporary Pole #24




Temporary Pole #25




Temporary Pole #26




Temporary Pole #27




Temporary Pole #28




Temporary Pole #29




Temporary Pole #38




Temporary Pole #39




Temporary Pole #40




Stratford Army Engine Plant
Heave Monitoring Data
Heave Platform Elevations




Stratford Army Engine Plant
Heave Monitoring Data
Stationary Heave Pole Elevations




Stratford Army Engine Plant
 Heave Monitoring Data
Temporary Heave Pole 11 through 20
Elevations



Stratford Army Engine Plant
 Heave Monitoring Data
Temporary Heave Pole 21 through 30
Elevations



Stratford Army Engine Plant
 Heave Monitoring Data
 Temporary Heave Pole 31 through 40
 Elevations



APPENDIX H

STATISTICAL ASSESSMENT OF PCB SOIL CONCENTRATIONS

September 27, 2001

Mr. Kenneth Feathers
Connecticut Department of Environmental Protection
79 Elm Street
Hartford, CT 06106

**SUBJECT: STATISTICAL ASSESSMENT
PCB SOIL CONCENTRATIONS
CAUSEWAY CONSTRUCTION
STRATFORD ARMY ENGINE PLANT**

Dear Mr. Feathers,

Based on telephone conversations with you on September 24 and 26, 2001, Harding ESE has performed a statistical assessment of PCBs detected in Causeway soils at the Stratford Army Engine Plant (SAEP). The objective of the assessment is to determine the need to excavate soil excavation areas EA-7 through EA-10 identified in the Causeway 100% Design (Harding ESE, August 2001).

There are 23 Causeway soil samples that were previously analyzed for PCBs. The individual PCB aroclor results for each sample were summed to arrive at a total PCB concentration for each sample; detection limit values were used for non-detect results. The following table contains the calculated total PCB concentrations in soil for the 23 samples:

| EXPLORATION ID | SAMPLE DEPTH (FEET, BGS) | CALCULATED TOTAL PCB CONCENTRATION (mg/kg) |
|-----------------------|-------------------------------------|---------------------------------------------------------------|
| CB-99-01 | 0-2 | 0.238 |
| CB-99-02 | 0-2 | 4.38 |
| CB-99-03 | 2-4 | 0.234 |
| CB-99-04 | 0-2 | 0.316 |
| CB-99-05 | 0-2 | 0.264 |
| CB-99-07 | 0-2 | 1.99 |
| CB-99-08 | 1-3 | 0.273 |
| CB-99-09 | 0-2 | 0.259 |
| CB-99-11 | 0-2 | 0.266 |
| CB-99-12 | 0-2 | 0.306 |
| CB-99-13 | 1-3 | 0.456 |
| CB-99-14 | 1-3 | 0.362 |
| CB-99-15 | 1-3 | 0.245 |
| CB-99-16 | 1-3 | 0.259 |
| CB-99-17 | 1-3 | 0.245 |

| EXPLORATION ID | SAMPLE DEPTH (FEET, BGS) | CALCULATED TOTAL PCB CONCENTRATION (mg/kg) |
|----------------|--------------------------|--------------------------------------------|
| TP-99-06 | 6-8 | 20 |
| TP-99-10 | 3-5 | 4.2 |
| TP-99-22 | 3-5 | 2.9 |
| TP-99-23 | 1-3 | 2.2 |
| TP-99-24 | 8-10 | 0.43 |
| TP-DEP-11 | 0-1 | 4.12 |
| TP-DEP-12 | 1-3 | 0.532 |
| TP-DEP-17 | 1-3 | 0.302 |

Under the CTDEP Remediation Standard Regulations (RSRs), page 8 of 66, Section 22a-133k-2 (b)(3):

“The direct exposure criteria for substances other than PCB do not apply to inaccessible soil at a release area provided that if such inaccessible soil is less than 15 feet below the ground surface an environmental land use restriction is in effect with respect to the subject parcel or to the portion of such parcel containing such release area, which environmental land use restriction ensures that such soils will not be exposed as a result of excavation, demolition or other activities and that any pavement which is necessary to render such soil inaccessible is maintained in good condition unless and until such restriction is released in accordance with said section 22a-133q-1. Unless an alternative criterion has been approved in accordance with subsection 22a-133k-2(d)(7), **inaccessible soil polluted with PCB may be remediated to a concentration of 10 ppm PCB by weight** provided that (A) if such inaccessible soil is located on a parcel which is an other restricted access location as defined in said section 40 CFR 761.123, such soil may be remediated to a concentration of 25 ppm PCB by weight, or (B) if such inaccessible soil is located on a parcel which is an outdoor electrical substation as defined in 40 CFR 761.123, such soil may be remediated to a concentration of 25 ppm PCB by weight, or if a label or notice is visibly placed in the area in accordance with 40 CFR Part 761, to a concentration of 50 ppm PCB by weight.”

Under the CTDEP Remediation Standard Regulations, page 16 of 66, Section 22a-133k-2 (e)(1):

“Unless an alternative method for determining compliance with a direct exposure criterion has been approved by the Commissioner in writing, compliance with a direct exposure criterion is achieved when (A) **the ninety-five percent upper confidence level of the arithmetic mean of all sample results of laboratory analyses of soil from the subject release area is equal to or less than such criterion, provided that the results of no single sample exceeds two times the applicable direct exposure criterion** or (B) the results of all laboratory analyses of samples from the subject release area are equal to or less than the applicable direct exposure criterion.”

Calculating the 95 % UCL of arithmetic mean of PCB concentrations from the 23 samples:

| | |
|-------------------------------------|------------------|
| Arithmetic Mean: | 1.947 ppm |
| t-value for 22 samples: | 1.717 |
| Standard Deviation of sample set: | 4.186 |
| Number of Samples: | 23 |
| <u>95% UCL of Arithmetic Mean =</u> | <u>3.445 ppm</u> |

Mr. Ken Feathers
September 27, 2001
Page 3

The 95% UCL of the arithmetic mean (3.445 ppm) is less than the 10 ppm criterion specified in RSRs Section 22a-133k-2 (b)(3) and no sample result exceeds two times the criterion. Our interpretation of these data under the CTDEP RSRs is that the DEC is met for PCBs in soils. We are still evaluating compliance with the PMC by analyzing areas EA-8 through EA-10 by SPLP PCBs where PCBs were detected. We will inform you of those results when they become available.

If you have any questions regarding this issue, please feel free to contact myself, or Rod Pendleton, at (207) 775-5401.

Sincerely,

HARDING ESE, INC.
A MACTEC Company

Nelson Walter, P.E.
Project Manager

NW/kaf

cc: Meghan Cassidy (USEPA)
John Burleson (TACOM-SAEP)
Michelle Clemens (NAE)
Champak Shah (NAE)
John-Eric Andersson (Roy F. Weston)

APPENDIX I
DATA VALIDATION SUMMARY REPORT

**DATA VALIDATION SUMMARY REPORT
CAUSEWAY CONSTRUCTION
STRATFORD ARMY ENGINE PLANT
January 8, 2002**

1.0 INTRODUCTION

The purpose of this report is to summarize data validation activities and actions for soil samples collected during investigations at the Causeway at the Stratford Army Engine Plant. Samples were collected by HLA in September 2001 and analyzed by Severn Trent Services of Shelton, Connecticut. Data validation was completed using USEPA Region I Tier II guidelines (USEPA, 1996; USEPA, 1989). Tier III calculation and raw data checks were completed on 10% of the samples. Results were reported in four delivery groups identified as 7001-2517A, 7001-2517B, 7001-2589A, and 7001-2672A.

1.1 Analytical Methods

With the exception of a subset of soil samples analyzed for PCBs, all samples were extracted using USEPA synthetic precipitation leaching procedure (SPLP) Method 1312. The aqueous leachate samples were subsequently analyzed using the methods listed below. In addition to the SPLP samples, soils were also analyzed for total PCBs.

- Volatile Organic Compounds (VOCs) by Method 8260B
- Semivolatile organic compounds (SVOCs) by Method 8270C
- Polychlorinated Biphenyls (PCBs) by 8082
- Inorganics by 6010B (vanadium and zinc only)

2.0 DATA QUALITY EVALUATION

The majority of the results provided by the laboratory were determined to be usable without qualification. A subset of results has been qualified as estimated J values based on the validation guidance. For some results potential bias have been identified for the reported results. Unless noted below quality control measurements associated with these data sets were within method specifications. A summary of validation actions is provided in the following subsections for each analytical method.

2.1 Inorganics

Reporting

The laboratory reported target analytes detected between the instrument detection limit (IDL) and the quantitation limit with a B qualifier. During validation the B qualifiers were changed to J qualifiers indicating the results are estimated.

Blanks

Zinc was detected in lab blanks associated with samples. The action levels calculated for both the prep blank and TCLP blank were greater than zinc results in samples. Zinc results were qualified non-detect U in all samples. The highest concentration of zinc reported in samples was 42.9 µg/L which is well below applicable standards.

2.2 VOA

The samples were analyzed for the following volatile organic compounds:

- Benzene
- Carbon Tetrachloride
- Chlorobenzene
- Chloroform
- 2-Butanone
- Tetrachloroethene
- Trichloroethene
- Vinyl Chloride
- 1,2-Dichloroethane
- 1,1-Dichloroethene

Blanks

The target compound 2-butanone was reported at a concentration of 3 J µg/L in the lab blanks associated with samples EA-04-S0105 and EA-04-F0200. Low concentrations of 2-butanone in these samples were qualified non-detect U.

2.3 SVOA

Instrument Calibration

The initial calibration percent relative standard deviations (%RSDs) of semivolatile organic compounds were less than the 30% Region I guidelines with the exception of Benzo(ghi)perylene. Results for Benzo (ghi) perylene have been qualified as estimated (J) in all samples.

The Chrysene-d12 internal standard area counts in sample EA-05-F0200 were below criteria. The sample was reanalyzed with a confirmation of low internal standard area counts. The original sample results were reported and the results for Pyrene, Benzo (a) anthracene, and chrysene in the affected sample were qualified as estimated (J).

2.4 PCBs

Second Column Confirmation Reporting

Several results reported for aroclor 1260 (AR1260) were reported with the percent difference (%D) greater than 25%. Results were reviewed and qualified as estimated (J) for the following samples: EA-03-S0105, EA-03-N0105A-SPLP, and EA-03-E0105-SPLP.

References:

U.S. Environmental Protection Agency (USEPA), 1986. Test Methods for the Evaluation of Solid Waste, SW846. 3rd Edition, 1986.

U.S. Environmental Protection Agency (USEPA), 1989. "Region 1 Laboratory Data Validation Functional Guidelines For Evaluating Inorganic Analyses"; Hazardous Site Evaluation Division; February 1989.

U.S. Environmental Protection Agency (USEPA), 1996. "Region 1 EPA-NE Data Validation Guidelines For Evaluating Environmental Analyses"; Quality Assurance Unit Staff; Office of Environmental Measurement and Evaluation; December 1996